

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	Modi Realty Miryalguda LLP	Date:	14-02-2023				
Site:	AVR Gulmohar Homes	Prepared by:	Zakir				
Report From / To	06-02-23 to 14-02-23	Approved by:					
Report Date	14-02-2023						
List of requisitions numbers missing in the report:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO			
165786	30-01-23	1 to 3	Air Blower	PO not issues			
165789	09-02-23	1 to 2	Router-D-link	PO not issues			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req. No.	Req. Date	Serial no of item in Req.	Item Description	Details of discussion with supplier			
165763	29-11-22	1	Play slider swing	this weekly they will deliver			
165782	25-01-23	1	Bench Press	Supplies not responding my phone call.			
165783	30-01-23	1 to 11	CP items	this weekly they will deliver			
165784	30-01-23	1	Sanitary items	this weekly they will deliver			
165785	30-01-23	1 to 3	White Cement	this weekly they will deliver			
165787	30-01-23	1 to 12	Electrical Wires	this weekly they will deliver			
165788	30-01-23	1 to 20	Switch Items	this weekly they will deliver			
165790	09-02-23	1	Copper Plate	this weekly they will deliver			
No. of gate passes issued this week:	Have	From No.	9946	To No.	NL9946		
Delivery van last site visit on:	27-01-2022						
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes						
DC register Sl.No. during the week	From No.	15626	To No.	15636			
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons	
1.	8mm	00	00	0.00	0.00	0.00	
2.	10mm	00	00	0.00	0.00	0.00	
3.	12mm	00	00	0.00	0.00	0.00	
4.	16mm	00	00	0.00	0.00	0.00	
5.	20mm	00	00	0.00	0.00	0.00	
6.	25mm	00	00	0.00	0.00	0.00	
7.	32mm	00	00	0.00	0.00	0.00	
8.	Binding wire	-		0.00	0.00	0.00	
OPC stock	NL	OPC last week's stock	NL	PPC/PSC stock	35	PPC/PSC last week's stock	61

Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!