

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 16/02/23		Prepared by: Ashajyothi		Serial no. 14623	
Supplier name: SL RMC plant				HO inward no.	
Firm/Company: GVDC		Project: Genopolis		HO received date	
PO/WO date: 06/02/23		PO/WO No. 20230206005		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0406	15/02/23	85,800/-	☒ Yes ☐ No	
2.			/	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				85,800/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	RMC pour report attached		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B –Other Credits : Transportation charges				-	
Amount C –Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				85,800/-	
Amount E – PO / WO value:				1,56,000/-	
Amount F – Difference (A – E):				70,200/-	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		20/02/23			
Remarks: Part bill					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Ashajyothi				
Sign:					
Date	16/02/23				
Approval limit	Upto 20k	Above 100k		Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0406	15-Feb-2023
	Supplier's Ref.	Mode/Terms of Payment
	20230206005	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	22.00 cbm	3,305.08	cbm	72,711.76
	Output CGST @9 %					9 %	6,544.06
	Output SGST @9%					9 %	6,544.06
	Round Off						0.12
	Total			22.00 cbm			₹ 85,800.00

Amount Chargeable (in words)

INR Eighty Five Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	72,711.76	9%	6,544.06	9%	6,544.06	13,088.12
Total	72,711.76		6,544.06		6,544.06	13,088.12

Tax Amount (in words) : **INR Thirteen Thousand Eighty Eight and Twelve paise Only**

Remarks:
03.02.2023

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : **Saketh & ICIC0002319**

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

oPan

Original

From Company:

GV Discovery Centre Pvt. Ltd,
5-4-187/3&4, IIInd Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO: 36AAAHCG4940K1ZC

Delivery Location: Genopolis

Plot No. 1A, Synergy Square 1, Genome Valley, Sharnipet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN: 36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20230206005	Quote No	NIL
PO Date	06 Feb 2023	Quote Date	07 Feb 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC2958-RMC-RMC-M15---cum	40.00	3,305.08	0%	1,32,203	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	11,898	11,898
					Total Amount ...				0	11,898	11,898
											1,56,000

Rupees in words : One Lakh Fifty Five Thousands Nine Hundred And Ninety Nine .seven Eight Paise Only.

Terms and Conditions:-

RMC other terms :
Batching report + cube test report must be provided.
RMC specification:
180 kgs of cement to be added per cum.
RMC quantity
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
RMC line pump:
Line / boom pump charges included.
Payment Terms :
Within 30 days of delivery and on production of bill.
Tax :
Inclusive of GST and all other taxes.
Delivery Date :
As per Site Engineers Request.
Delivery Location :
As per details given above

FACT DELIVERY DETAILS			
S.No.	BILL NO.	BILL Dt.	
1.	0906	15/02/23	85,800 ✓
2.			
3.			
4.			
5.			

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

07 FEB 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	06 Feb 2023
Site Or Phase	Genopolis	Time	11:40:16
Flat/Villa/Other	-	Req.No.	196373
Material required before date		ID No	20230206003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	40.00	0	40.00	3,350.00		

Remarks: Raft-3 pcc and retaining wall footing pcc

Prepared By :- Niharika

Sign:-


Date :- 06 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	South block pcc
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196373	A. Estimated quantity	40 cum
PO nos.:	20230206005	B. Requisition	40 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity pou
			22 cum (03.02.23)
		D. Difference (C-A)	18 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03.02.23	15:55	16:40	16:45	7	6998	16,800	16,700	✓			
2	03.02.23	17:20	17:51	17:55	8	470	19,200	19,010	✓			
3	03.02.23	18:37	19:34	19:40	7	7002	16,800	16,490	✓			
					22		52800	52200				

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase.genopolis@pcc.com and report@slr.com.slipnperies.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs. 7. 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

15/02/23