## Remarks from site on the 'Requisition by Site Report' of purchase division

Report Date		eenwood Heights					02-2023			
Report Date	m/To   11-	eenwood Heights		Prepared by:		Asma				
	Report From / To 11-02-2023 TO 1			2-2023 Approved by		A.Suresh				
List of ream		02-2023	·							
_ or or requ	isitions number	s missing in the re	eport*:-							
List of requ	isitions where I	O/WO not prepar	red 3 working da	avs after requi	sition:					
Req No.	Req Dat	e Serial no of	of Item Description		Reason for not preparing PO/WO#					
142611 07-02-20		23 1	Basket ball pole		Do to be in					
142632 14-02-202			Flectrical RG 6 ty cable		Po to be issue Po to be issue					
.List of requ	isitions where l	PO/WO is prepare	ed and items have	not been rec	eived o	t cita have	PO	to be issue		
Req Date		Serial no of	Item Description		Po to be issue ceived at site beyond the lead time:  Details of discussion with supplier <sup>5</sup>					
142284	17-10-202	item in Req.	Fire rate	ed door	Po no 96091 sup:A		up:Aa	acess tough		
142358 12-11-202		2 12	Ms g	rillo	next week					
142376	19-11-202		Fire rate		Po no 93902 su		sup: S	: SSLLP delivery in next week		
142405	29-11-202				Po no 96093 sup:Aacess tough doors delivery in next week					
142475	17-12-202	1	MS g		Po no 94534 sup: S					
142481	22-12-202	1 .0 ., ,	Cp plumbin		Po no 95187 sup:SSLLP delivery in next week					
142544	18-01-202	1 10 1	Ms g		Po no 95321 sup:SSLLP deli					
			Glass balco	ny railing	g Po no 96308 si week			mohanram	delivery in next	
142555	21-01-202	1 10 4	Steel ms	grills	Po no 96381sup: SSLLP delivery in next weeks					
142556	21-01-202		Ms grills		Po no 96388 sup : SSLLP delivery in next week					
142557	21 01 2025 1 10 4		Ms grills		Po no 96389 sup:SSLLP delivery in next week					
142615	09-02-202	3 1	Armored cable		Po no 97032sup: premier engineering corporation					
142625	13-02-2023	3 1	Tan brown	Tan brown granite		Po no 20230214009 sup:SSLLP delivery in next				
142629	14-02-2023	1 to 9	Electrical co	pper wire	Week					
142633	15-02-2023	1 to 3	Ultra sprin		Po no 97165 sup:SSLLP delivery in next week					
No. of gate passes issued this we		week:	01 From No.		Po no 97216 sup:SSLLP delivery in next week					
Delivery van site visit on:			13 02 22 To 17 02 2022		Ni	T	o No.	Nil		
nward report	(MRN/other) &	k stock report em	ailed in ndf form	ot to1	0					
Other correct	ions & remarks:	- Post office	aned in put forms	at to purchase	?			Yes		
Details of stee	el & cement sto	ck								
SL No	Tor size	Wt per mtr	W4 C 12							
1		kgs	Wt. for 12 mtr rod – kgs	Stock at sit		tock at site	in	Previous st	tock in Kgs	
1.	8mm	.395	4.74			Kgs Nil		NU		
2.	10mm	.617	7.404			Nil		Nil		
3.	12mm	.89	10.68		N			Nil		
4.	16mm	1.58	18.96		N		Nil			
5.	20mm	2.47	29.64		N		Nil			
6. 7.	25mm	3.86	46.32		N		Nil			
	32mm	6.32	75.84					Nil		
PC stock	Binding wire			Nil		Nil Nil Nil				
1 C SLOCK		OPC last weeks stock		PPC/PSC	12		PP	Nil C/PSC last	170	
Details		Project Manage		stock				eks stock	170	
ign A.Suresh				cer/Ma	nager		min Audit			
-		71.buresh		Asma						

Date 17-02-2023 17-02-2023

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO – under fabrication, WO – material for fabrication not received, WO – material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

APPROVED 3Y
17 FEB 1373
A. SURESH SER