

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		16/02/23		Prepared by	Ashajyothi		Serial no.	14780			
Supplier name		SL RMC plant				HO inward no.					
Firm/Company		GVRC		Project	Tropolis		HO received date				
PO/WO date		24/01/23		PO/WO No.	20230124005		Scan ID.				
Sl no.	Bill no.			Bill date		Bill amount		Original attached			
1.	0397			07/02/23		35,200/-		☒ Yes ☐ No			
2.								☐ Yes ☐ No			
3.								☐ Yes ☐ No			
4.								☐ Yes ☐ No			
Amount A – Bills total (Excluding Transport & Hamali Charges):							35,200/-				
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		RMC pour report- attached				Proof of delivery matches MRN		☒ Yes ☐ No			
Amount B – Other Credits : Transportation charges							-				
Amount C – Other Debits :							-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:							35,200/-				
Amount E – PO / WO value:							4,40,000/-				
Amount F – Difference (A – E):							4,04,800/-				
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				20/02/23							
Remarks: part bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Ashajyothi		APPROVED 16 FEB 2023 MINISH PARIKH MANAGER PROCUREMENT							
Sign:		Adh									
Date		16/02/23									
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	0397	7-Feb-2023
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	20230124005	
	Buyer's Order No.	Dated
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	8.00 cbm	3,728.81	cbm	29,830.48
	Output CGST @9 %					9 %	2,684.74
	Output SGST @9%					9 %	2,684.74
	Round Off						0.04
	Total			8.00 cbm			₹ 35,200.00

Amount Chargeable (in words)

INR Thirty Five Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	29,830.48	9%	2,684.74	9%	2,684.74	5,369.48
Total	29,830.48		2,684.74		2,684.74	5,369.48

Tax Amount (in words) : **INR Five Thousand Three Hundred Sixty Nine and Forty Eight paise Only**

Remarks:
01.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

02319
for SL Rm Plant
Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	GV Research Centers Pvt. Ltd 5-4-187/3&4, IInd Floor, Soham Mansion, M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4562D1ZP	Delivery Location: Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Hyderabad, Telangana, 500078 Madhu, 7981951035
---------------	---	--

Supplier Details	SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA, 7207255678 slrmcplant@gmail.com		
PO No	20230124005	Quote No	NIL
PO Date	24 Jan 2023	Quote Date	24 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	Amount
1	RMCC9497-RMC-RMC-M25---cum	100.00	3,728.81	0%	3,72,881	0%	9%	9%	0	33,559	33,559	4,40,000
Total Amount ...										0	33,559	4,40,000

Ruppes in words : Four Lakh Thirty Nine Thousands Nine Hundred And Ninety Nine . nine Three Paise Only.

Terms and Conditions:-

- RMC other terms : Batching report + cube test report must be provided.
- RMC specification: 280 kgs of cement to be added per cum.
- RMC quantity : Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
- RMC line pump: Line / boom pump charges included.
- Payment Terms : Within 30 days of delivery and on production of bill.
- Tax : Inclusive of GST and all other taxes.
- Delivery Date : As per Site Engineers Request.
- Delivery Location : As per details given above

PART DELIVERY DETAILS			
S.No.	Bill no.	Bill Dt.	Amount
1.	0346	31/01/23	70,900/-
2.	0394	07/02/23	35,200/-
3.			
4.			
5.			

Purchase Order

Original

Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

24 JAN 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For SL RMC PLANT

Date :-

Requisition Form

Company Name		GV Research Centers Pvt. Ltd			Date		24 Jan 2023	
Site Or Phase		Imopolis			Time		12:58:35	
Flat/Villa/Other					Req.No.		206695	
Material required before date					ID No		20230124005	
S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date	
1	RMCC9497-RMC-RMC-M25---cum	100.00	0	100.00	4,000.00			

Remarks: Towards Atrium Slab-05 & 4545 central ducts slab purpose

Prepared By :- Praveen Kolluru

Sign:-

Date :- 24 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
24 JAN 2023
MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903.35/A

Annexure - B

RMC pour report

Company firm	GV Research Centers Pvt Ltd.	Block No.	3600 columns
Project	Innapolis	Flat / Villa no.	
Supplier	SL RMC	Slab no.	
Requisition no.	206695	A. Estimated quantity	100M3
PO no.	20230124005	B. Requisition quantity	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	8M3
	Sign of Project Manager	D. Difference (C-A)	92M3

Details of RMC pour

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01.02.2023	17:50	18:40	19:00	08	448	19200	19030	170			
2												
3												
4												
5												
6												
Total:					08m3		19200	19030	170			
Remarks		As per purchase order 100M3 but consumed 08 M3 only										

Note 1. Report to be sent on a daily basis to purchase@innopolis.com and report add@innopolis.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14.110 kgs @ 2.400kgs/m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

21/02/2023