

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV		Date:	20-02-2023		
Site:	Silver Oak Villas part-III		Prepared by:	K.Tulasi Rani		
Report From / To	10-02-2023 to 18-02-2023 (Fri to sat)		Approved by:	K Purshotham		
Report Date	20-02-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
185389	09-02-23	1	Hub Rack	Online Purchase		
185390	11-02-23	1	Furniture & Fixtures 3seater School Bench	Supplier can arrange the material by Thursday		
185391	13-02-23	1-4	Electrical 6&32amps MCB & Change Over and Isolater	Material Available delivery by Tuesday		
No. of gate passes issued this week:			0/5	From No.	Nil To No. Nil	
Delivery van site visit on:			11-02-23(Saturday),13-02-23(Monday),15-02-23(Wednesday) and 17-02-23(Friday)			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.50	-	-	-
2.	10mm	.617	7.50	-	-	-
3.	12mm	.89	10.67	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.63	-	-	-
6.	25mm	3.86	46.30	-	-	-
7.	32mm	6.32	66.67	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	-	PPC/PSC last weeks stock -
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		20-02-2023		20-02-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP	Date:	20-02-2023			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	10-02-2023 to 18-02-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	20-02-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description		Reason for not preparing PO/WO#	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description		Details of discussion with supplier ^{\$}	
212063	08-02-23	1-11	Bathroom Tiles Malaysian & Luna & Country chocolate & etc		Material Available delivered by Tuesday	
212073	13-02-23	1	Tan Brown Granite		Work Under Process	
212074	13-02-23	1	Tan Brown Granite		Work Under Process	
212075	13-02-23	1	Tan Brown Granite		Work Under Process	
212077	13-02-23	1-6	UPVC Windows		Supplier Can fix the windows by next week	
212078	13-02-23	1-5	UPVC Windows		Supplier Can fix the windows by next week	
212080	15-02-23	1-6	Panel doors 825x2075,675x2075,825x2025 & Mortise & Cylindrical locks		Material Available delivered by Thursday	
No. of gate passes issued this week:			3	From No.	4103	To No. 4105
Delivery van site visit on:1			11-02-23(Saturday),13-02-23(Monday),15-02-23(Wednesday) and 17-02-23(Friday)			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	tnt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	340	1611	-
2.	10mm	.617	7.404	70	518	-
3.	12mm	.89	10.68	800	8544	-
4.	16mm	1.58	18.96	100	1516	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-

8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	19	PPC/PSC last weeks stock	260
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		20-02-2023		20-02-2023			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!