

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 22/02/23		Prepared by: Minish		Serial no. 14971	
Supplier name: Paridhi Ispat				HO inward no.	
Firm/Company: GVRC		Project: Innopolis		HO received date	
PO/WO date: 30/01/23		PO/WO No. 20230130005		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	22-23 / 01348	09/02/23	4,93,795/-	☒ Yes ☐ No
2.	22-23 / 01336	08/02/23	7,53,808/-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 12,44,503/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Steel delivery report attached	Proof of delivery matches MRN	☒ Yes ☐ No
--	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits : Unloading charges Paid by us. 3,100/-

Amount D (D=A+B-C) – Amount to be credited to the supplier: 12,44,503/-

Amount E – PO / WO value: 12,35,460/-

Amount F – Difference (A – E): 9,043/-

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 27/02/23

Remarks: Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Asha Jyothi				
Sign:					
Date	22/02/23				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k


Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : d78b9b7583d2a5d5ba3e30e6df6fa8b50b00e49ce1-b00e42def574877f944c26
Ack No. : 112315326785387
Ack Date : 9-Feb-23



PARIDHI ISPAT 11-6-27/20, Sunship Compound, Opp IDPL Factory, Balanagar Hyderabad - 500037 GSTIN/UIN: 36CUVPS1381P1ZH State Name : Telangana, Code : 36 E-Mail : ispat@paridhigroup.in	Invoice No. PI/22-23/01348	e-Way Bill No. 131596885219	Dated 9-Feb-23
Consignee (Ship to) TELANGANA Sy No - 542, Genome Villey Thurkapally, Hyderabad - 500078 State Name : Telangana, Code : 36	Delivery Note PI/22-23/01348	Mode/Terms of Payment IMM	
	Reference No. & Date.	Other References PI/22-23/01348	
Buyer (Bill to) G V Reserch Center Pvt Ltd 5-4-187/3&4, 2nd Floor ,Soham Mansion , MG Road ,Secundrerabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Buyer's Order No. 20230130005	Dated 30-Jan-23	
	Dispatch Doc No. PI/22-23/01348	Delivery Note Date 9-Feb-23	
	Dispatched through By Road	Destination Thurkapally	
	Bill of Lading/LR-RR No.	Motor Vehicle No. TS 12 UB 8414	
Terms of Delivery FOR			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT BARS (721420) 8mm	721420	1,020 KGS	58.50	KGS	59,670.00
2	TMT BARS (721420) 12mm	721420	3,100 KGS	57.50	KGS	1,78,250.00
3	TMT BARS (721420) 16mm	721420	3,140 KGS	57.50	KGS	1,80,550.00
						4,18,470.00
						CGST 37,662.30
						SGST 37,662.30
						Round Off (P) 0.40
Total			7,260 KGS			₹ 4,93,795.00

Amount Chargeable (in words)

INR Four Lakh Ninety Three Thousand Seven Hundred Ninety Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	4,18,470.00	9%	37,662.30	9%	37,662.30	75,324.60
Total	4,18,470.00		37,662.30		37,662.30	75,324.60

Tax Amount (in words) : **INR Seventy Five Thousand Three Hundred Twenty Four and Sixty paise Only**

Company's PAN : CUVPS1381P

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details
Bank Name : ICICI Bank Limited
A/c No. : 777705622166
Branch & IFS Code : ICIC0001115



This is a Computer Generated Invoice

e-Invoice



PARIDHI ISPAT
11-6-27/20, Sunship Compound,
Opp IDPL Factory, Balanagar
Hyderabad - 500037
GSTIN/UIN: 36CUVPS1381P1ZH
State Name : Telangana, Code : 36
E-Mail : ispat@paridhigroup.in

Consignee (Ship to)

TELANGANA
Sy No - 542, Genome Villey
Thurkapally, Hyderabad - 500078
State Name : Telangana, Code : 36

Buyer (Bill to)

G V Reserch Center Pvt Ltd
5-4-187/3&4, 2nd Floor ,Soham Mansion ,
MG Road ,Secundrerabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.	e-Way Bill No.	Dated
PI/22-23/01336	101596080899	8-Feb-23
Delivery Note		Mode/Terms of Payment
PI/22-23/01336		IMM
Reference No. & Date.		Other References
		PI/22-23/01336
Buyer's Order No.		Dated
20230130005		30-Jan-23
Dispatch Doc No.		Delivery Note Date
PI/22-23/01336		8-Feb-23
Dispatched through		Destination
By Road		Thurkapally
Bill of Lading/LR-RR No.		Motor Vehicle No.
		TS 12 UC 8962
Terms of Delivery		
FOR		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT BARS (721420) 10mm	721420	4,000 KGS	58.50	KGS	2,34,000.00
2	TMT BARS (721420) 8mm	721420	6,920 KGS	58.50	KGS	4,04,820.00
						6,38,820.00
						CGST SGST Round Off (P)
						57,493.80 57,493.80 0.40
						a unit of paridhi group
						IN WARD No. 105201 Date: 14/12 Sign: [Signature]
						SUMMIT SALES LLP R.R. DIST.
						Total
			10,920 KGS			₹ 7,53,808.00

Amount Chargeable (in words)

Amount Chargeable (in words)
INR Seven Lakh Fifty Three Thousand Eight Hundred Eight Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total
			Rate	Amount	Rate	Amount	Tax Amount
		6,38,820.00	9%	57,493.80	9%	57,493.80	1,14,987.60
721420							
Total		6,38,820.00		57,493.80		57,493.80	1,14,987.60

Tax Amount (in words) : **INR One Lakh Fourteen Thousand Nine Hundred Eighty Seven and Sixty paise Only**

Company's Bank Details

Company's Bank Details
Bank Name : ICICI Bank Limited

Bank Name : ICICI Bank Ltd.
A/c No. : 777705622166

Branch & IFS Code: **ICIC0001115**

Company's PAN : CUVPS1381P

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for RARIDHI ISPAT

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Original

From Company:	GV Research Centers Pvt. Ltd 5-4-187/3&4, 1Ind FloorSoham MansionM.G.Road Secunderabad,TELANGANA,500003 GSTNO:36AAHCG4562D1ZP	Delivery Location: Innopolls Sy no-542, Genome Valley, Thutkapally, Hyderabad, Hyderabad,Telangana,500078 Madhu,7981951035
---------------	--	---

Supplier Details					
Paridhi Ispat 11-6-27/20, Sunship compound,Opp IDPL factory, Balanagar, Hyderabad,TG,500 037 GSTIN:36CUVPS1381P1ZH ,9949935500 ID-ispai@paridhigroup.in		PO No	20230130005	Quote No	NIL
		PO Date	30 Jan 2023	Quote Date	03 Feb 2023
		Supply Type			
		Purchase Order			

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	STEL7782-Steel-Tor Steel---10mm-Kgs	4,000.00	58.50	0%	2,34,000	0%	9%	9%	0	21,060	21,060	2,76,120
2	STEL2652-Steel-Tor Steel---12mm-Kgs	3,000.00	57.50	0%	1,72,500	0%	9%	9%	0	15,525	15,525	2,03,550
3	STEL7933-Steel-Tor Steel---16mm-Kgs	3,000.00	57.50	0%	1,72,500	0%	9%	9%	0	15,525	15,525	2,03,550
4	STEL1948-Steel-Tor Steel---8mm-Kgs	8,000.00	58.50	0%	4,68,000	0%	9%	9%	0	42,120	42,120	5,52,240
Total Amount ...									0	94,230	94,230	12,35,460

Rupess in words : Twelve Lakhs Thirty Five Thousands Four Hundred And Sixty Only.

Terms and Conditions:-

Tor steel specification / Brand : FE500. _____ brand.

Tor steel transportation cost: Included in above price.

Tor steel loading/unloading: Included in above price.

Payment Terms : Within 30 days of delivery and on production of bill.

Tax : Inclusive of GST and all other taxes.

Delivery Date : Within 1 OR 2 days of PO

Page 1 of 2

Purchase Order

Original

Delivery Location :

As per details given above

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

03 FEB 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For

Date :-

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	30 Jan 2023
Site Or Phase	Innopolis	Time	01:52:29
Flat/Villa/Other		Req.No.	212503
Material required before date		ID No	20230130006

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL 7782-Steel-Tor Steel---10mm-Kgs	4,000.00	58/500	4,000.00	70.00		
2	STEL 2652-Steel-Tor Steel---12mm-Kgs	3,000.00	51/500	3,000.00	70.00		
3	STEL 7933-Steel-Tor Steel---16mm-Kgs	3,000.00	51/500	3,000.00	70.00		
4	STEL 1948-Steel-Tor Steel---8mm-Kgs	8,000.00	58/500	8,000.00	70.00		

Remarks: Towards Atrium slab-05 purpose

Prepared By :- Salman

Sign:-

Date :- 30 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Subject: Reg-deduction of amount from paridi ispat pvt ltd

From: "nagamani.s." <nagamani.s@modiproperties.com>

Date: 08-02-2023, 4:19 PM

To: Minish Parikh Purchase <minish@modiproperties.com>

CC: "Madhu T. Construction" <madhu@modiproperties.com>

Respected Minish sir,

With a humble request, i would like bring your concern that, kindly deduct the labour charges for steel unloading from paridi ispat pvt ltd (purchase order no:20230130005) . its about 1500/- for labour and 1600/- for crane. please find the enclosed file of below.

Regards,

S.Nagamani

Assistant Engineer | +91 7981951035 | Nagamani.s@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 |

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

— Attachments: —

2023_02_08 4_13 PM Office Lens.pdf

1,500/- Labour Charges . 1.3 MB
1,600/- Crane Charges .
3,100/- TOTAL
08/02/2023

Company:	GVRC		
Site:	Innapolis	Total Amount:	1500/-
1. Description of work: Towards steel unloading purpose @ 4545 block			
Work at unit/block no.:			
Contractor name:	VCD	Work type:	☒ Dept. ☐ Job work
No. of labour require	Mason:	Male helper: 02	Female helper:
From date:	08/02/23	To date:	08/02/23
Guideline rate/amount:	1500/-	Negotiated amount:	
2. Description of work:			
Work at unit/block no.:			
Contractor name:		Work type:	☐ Dept. ☐ Job work
No. of labour require	Mason:	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:	Md Salman		
Date:	08/02/23		

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber.
 3. For department work / equipment hire enter total value of department work in 'guidline rate / amount'.

M/s. GV RESEARCH CENTERS PVT. LTD.

5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500 0003.

Annexure - A

Approval for department labour/job work

Sl. No. 2749

Company:		GVRCL	
Site:		Tropolis	Total Amount: 1600/-
1. Description of work:			
Work at unit/block no.:			
Contractor name:		Work type:	☐ Dept. ☐ Job work
No. of labour require	Mason:	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
2. Description of work:			
Work at unit/block no.:			
Contractor name:		Work type:	☐ Dept. ☐ Job work
No. of labour require	Mason:	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire: crane-01, Towards steel unloading @ UTUT block.			
Work at unit/block no.: UTUT			
Contractor name: sheras reddy.		Hire type:	☐ Hire ☒ Job work
No. of hours per day:	02	No. of days:	
From date:	08/02/23	To date:	08/02/23
Guideline rate/amount:	800 PC/ha	Negotiated amount:	
[Emergency purpose we are used] => 800 x 2 = 1600/-			
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:	Md. Salman		
Date:	08/02/23		

- Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber.
3. For department work / equipment hire enter total value of department work in 'guideline rate / amount'.
4. For job work enter guideline rates/amount and negotiated amount.

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	Yes / No	A. PO quantity (in kgs)	18000 kgs
Project:	Innopolis	DCs received	Yes / No	B. Gross vehicle weight	12070 kgs
Block/ Villa No.:	Towards atrium slab-05 purpose	Weighment slips received	Yes / No	C. Net vehicle weight	4820 kgs
Requisition nos.:	212503	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	7250 kgs ✓
PO No(s).	20230130005	Close PO	Yes / No	E. Difference (D- A)	10750 kgs
Supplier:	Paridhi ispat	Vehicle no.	TS12UB8414	MRN No.	20230221004
Delivery date	09.02.2023	Delivery time	19:09 PM	Inward no.	11210
Sign of security	<i>BT</i>	Sign of Admin	<i>Abgamani</i>	Sign of Project manager	<i>Mulky</i>
Date	15.02.2023	Date	15.02.2023	Date	15.02.2023

Details of TMTsteel delivered -



Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.74	215	1020 ✓
2.	10 mm	7.407	-	-
3.	12 mm	10.67	290	3100 ✓
4.	16 mm	18.96	165	3140 ✓
5.	20 mm	29.63	-	-
6.	25 mm	46.30	-	-
7.	32 mm	75.85	-	-
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			670	7260 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	Yes / No	A. PO quantity (in kgs)	18000 kgs
Project:	Innopolis	DCs received	Yes / No	B. Gross vehicle weight	15240 kgs
Block/ Villa No.:	Towards atrium slab-05 purpose	Weighment slips received	Yes / No	C. Net vehicle weight	4360 kgs
Requisition nos.:	212503	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	10880 kgs ✓
PO No(s).	20230130005	Close PO	Yes / No	E. Difference (D- A)	7120 kgs
Supplier:	Paridhi ispat	Vehicle no.	TS12UC8962	MRN No.	20230221005
Delivery date	08.02.2023	Delivery time	14:00 PM	Inward no.	11196
Sign of security		Sign of Admin		Sign of Project manager	
Date	15.02.2023	Date	15.02.2023	Date	15.02.2023

Details of TMTsteel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.74	1459	6920 ✓
2.	10 mm	7.407	540	4000 ✓
3.	12 mm	10.67	-	-
4.	16 mm	18.96	-	-
5.	20 mm	29.63	-	-
6.	25 mm	46.30	-	-
7.	32 mm	75.85	-	-
8.	Binding wire	In bundles	-	-
9.	Other		1999	10920 ✓
Total:				
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.