

PURCHASE DIVISION
Advice for approval for credit to supplier



Date:		1-03-23		Prepared by	S. Jaysudha	Serial no.	15292
Supplier name		M. Sudarshan				HO inward no.	
Firm/Company		Sov LLP		Project	Sov part-III	HO received date	
PO/WO date		14-2-23		PO/WO No.	97138	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	214	27-2-23	1,09,648/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,09,648/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Installation report attached	Proof of delivery matches MRN	☒ Yes ☐ No
-----------	------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,09,648/-

Amount E – PO / WO value: 1,09,648/-

Amount F – Difference (A – E): —

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date 6-3-23 50% advance already paid

Remarks: Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



TAX INVOICIE

Cell : 9649102251

M. SUDARSHAN

FABRICATION OF ALUMINIUM PARTITIONS, DOORS, WINDOWS & INTERIOR WORKS

D.No. 1348, Pioneer Bazar, Bollaram, Secunderabad - 500 010. T.S.

Email : sudarshan.maheshwaram@yahoo.com

GSTIN No. 36BBIPM8347N1ZW

Name :

Silver oak villa's LLP

Bill No.

214

Date : 27-2-23

D.C No.

28

Date :

GST No 36 ADBFS 3288 A2Z7

Order No. 97138

Date :

SI No	PARTICULARS	HSN CODE	FOR SIZE	QTY	FOR SFT	Amount Rs.	Ps.
	<u>UPVC Windows</u>						
1	1800 x 1200 mm S/W 6 nos	3916		SFT 144-0	335=00	48240	00
2	900 x 1050 mm " 1 no	"		10-5	385=00	4042	50
3	600 x 1200 mm o/w 6 nos	"		48-0	485=00	23280	00
4	600 x 600 mm o/w 3 nos	"		12-0	520=00	6240	00
5	1200 x 1200 mm Fix 1 no	4		16-0	315=00	5040	00
6	1200 x 1200 mm S/W 1 no	4		16-0	380=00	6080	00
	Vno 163						

Rupees In Words : one lakh nine thousand

Six hundred forty eight

and fifty five paise only

SUB TOTAL

92922 50

SGST

%

9

8363 025

CGST

%

9

8363 025

IGST

%

GRAND TOTAL

109648 55

TERMS & CONDITIONS :

1. Goods once sold will not be taken back and No claim for shortage or damage will be entertained.
2. Cheque disgonour Rs. 500/- Extra
2. Our responsibility ceases no seener goods are handed over to the carring agency
4. Subject to secunderabad Jurisdiction Only.

For **M. SUDARSHAN**

Sudarshan

Signature

Purchase Order

Page(s) 1 Of 2

16-02-2023 12:39:26



97138

08.02.23 3:15:07

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Mr. M. Sudarshan
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

GSTIN 36BBIPM8347N1ZW

9849102251

Doc No	97138	212077
Doc Date	14-02-2023	
Quote No	Nil	
Quote Date	14-02-2023	
SupplyType	Supply	

Kind Attn : Mr. M. Sudarshan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos	6.00	8,040.00	0.00	18.00	56,923.20
2 657300 - WIND-Windows - UPVC-Sliding with mesh- - 900WX1050Hmm - Nos	1.00	4,042.50	0.00	18.00	4,770.15
3 973900 - WIND-Windows - UPVC-Openable- - 600WX1200Hmm - Nos	6.00	3,880.00	0.00	18.00	27,470.40
4 415200 - WIND-Windows - UPVC-Ventilator top hung - - 600WX600Hmm - Nos	3.00	2,080.00	0.00	18.00	7,363.20
5 498200 - WIND-Windows - UPVC-Fixed- - 1200WX1200Hmm - Nos	1.00	5,040.00	0.00	18.00	5,947.20
6 503800 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX1200Hmm - Nos	1.00	6,080.00	0.00	18.00	7,174.40
Total Order Value . . .					109,648.55
Rupees : One Lakh(s) Nine Thousand Six Hundred Fourty Eight and Paise Fifty Five Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 09/03/2022.

Payment Terms 50% as advance & balance on delivery of materials and receipt of invoice.

Tax All taxes included in above price.

Delivery Date Within 25 days.

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs.54825 /-RTGS/ NEFT

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for villa no.163 purpose.

Completion Date Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.

For **Silver Oak Villas LLP**

Accepted the above Terms And Conditions

Authorised Signatory

For **Mr. M. Sudarshan**

Name : _____

Name : _____

Date : ____/____/____

For MDs APPROVAL

☒ High Value/quantity beyond limits.

☐ Po/Req. processed-post approval.

☐ Approval for technical details/clarification

☐ Replenishing SSSLP stock

☐ Other

APPROVED BY

16 FEB 2023

**SOHAM MODI
MANAGING DIRECTOR**

Purchase Order

Page(s) 2 Of 2

16-02-2023 12:39:26

Original / Office Copy / Purchase Div.Copy

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

V. Senthil Kumar

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name :

Date : __/__/__

Requisition Form											
Company Name:		SOV LLP		Date:		13-02-2023					
Site & Phase :		SOV-III		Time:		10:49					
Flat/Block no.		V no 163									
Supplier:				Req. No.		212077					
Material required before date:				20-02-2023		ID No.		84268			
S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date					
1	WIND5126-Windows-UPVC-Sliding with mesh--1800WX1200HMM-Nos	6	0	6							
2	WIND6573-Windows-UPVC-Sliding with mesh--900WX1050HMM-Nos	1	0	1							
3	WIND9739-Windows-UPVC-Openable--600WX1200HMM-Nos	6	0	6							
4	WIND4152-Windows-UPVC-Ventilator top hung --600WX600HMM-Nos	3	0	3							
5	WIND7578-Windows-UPVC-Fixed--900WX1200HMM-Nos	0	0	0							
6	WIND4982-Windows-UPVC-Fixed--1200WX1200HMM-Nos	1	0	1							
7	WIND5038-Windows-UPVC-Sliding with mesh--1200WX1200HMM-Nos	1	0	1							
8											
9											
10											
Remarks:		For V no 163 (Please issue the PO to Sucharshan)									
Engineer		Project Manager		Purchase		MD					
Prepared By: G.chandra kanth				14 FEB 2023							
Approved By:											
Sign & Date:											

INSTALLATION REPORT

Company/ firm:	SOV LLP	Requisition nos.:	212077
Project:	SOV-ID	PO no.:	97138
Supplier:	M. Sudharshan	Material type:	UPVC Windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	27/12/23	163	upvc sliding with mesh	6x4	6 no's
2.	"	"	"	3x3.5	1 no
3.	"	"	upvc openable	2x4	6 no's
4.	"	"	upvc ventilator top hung	2x2	3 no's
5.	"	"	upvc fixed	4x4	1 no
6.	"	"	upvc sliding with mesh	4x4	1 no
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					18 no's
Remarks:					

Approved by	APPROVED BY 28 FEB 2023	Security	Admin (Audit)
-------------	----------------------------	----------	---------------

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing, etc. 4. Advice for giving credit to contractor/supplier form is being set to E&D. 5. One or more reports can be made per PO. Avoid multiple Pos in one report. 6. Provide report on defaults, poor quality, missing items, etc. 7. Reports to be provided regularly. However, must be provided within one working day of request from purchase.