

PURCHASE DIVISION  
Advice for approval for credit to supplier

|               |  |                         |  |             |               |                  |       |
|---------------|--|-------------------------|--|-------------|---------------|------------------|-------|
| Date:         |  | 08/03/23                |  | Prepared by | V. RAVI       | Serial no.       | 14700 |
| Supplier name |  | Hi-Tech Infra Projects. |  |             | HO inward no. |                  |       |
| Firm/Company  |  | NRMLLP                  |  | Project     | G.M.R         | HO received date |       |
| PO/WO date    |  | 25.10.21                |  | PO/WO No.   | 81968         | Scan ID.         |       |

| Sl no. | Bill no. | Bill date | Bill amount | Original attached                                                   |
|--------|----------|-----------|-------------|---------------------------------------------------------------------|
| 1.     | 664      | 24.10.21  | 44,800-00   | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     |          |           | /           | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 3.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 4.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |

Amount A – Bills total (Excluding Transport & Hamali Charges): 44,800-00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

|           |  |                               |                                                                     |
|-----------|--|-------------------------------|---------------------------------------------------------------------|
| MRN nos.: |  | Proof of delivery matches MRN | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
|-----------|--|-------------------------------|---------------------------------------------------------------------|

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 44,800-00

Amount E – PO / WO value: 128,000-00


Amount F – Difference (A – E): 83,200-00

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 10/03/23

Remarks: final bill to close this P.O and original bill missing so through certified true copy we are processing now.

|                |                  |                                                                                     |            |            |                  |
|----------------|------------------|-------------------------------------------------------------------------------------|------------|------------|------------------|
| Approved by    | Purchase Officer | Purchase Manager                                                                    | M D        | Accountant | Accounts Manager |
| Name:          |                  | V. RAVI                                                                             |            |            |                  |
| Sign:          |                  |  |            |            |                  |
| Date           |                  | 08/03/23                                                                            |            |            |                  |
| Approval limit | Upto 20k         | Above 20k                                                                           | Above 100k | Upto 20k   | Above 20k        |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



GMR RMC bills received details

| Topic: Hi-Tech Infra RMC bills received details |         |       |             |             |                           |         |            |                      |                               |       |                       |                           |                    |
|-------------------------------------------------|---------|-------|-------------|-------------|---------------------------|---------|------------|----------------------|-------------------------------|-------|-----------------------|---------------------------|--------------------|
| Prepared by: V.Ravi                             |         |       |             |             |                           |         |            |                      |                               |       |                       |                           |                    |
| Date: 05-03-2023                                |         |       |             |             |                           |         |            |                      |                               |       |                       |                           |                    |
| Sl No.                                          | Company | PO No | PO Quantity | PO Value    | Poured Quantity (Cu Mtrs) | Bill No | Bill date  | As per Bill Quantity | As per site Received Quantity | Units | Bills received Amount | Bills not received Amount | Remarks            |
| 1                                               | GMR     | 81968 | 40          | 1,28,000.00 | 42                        | 729     | 13-11-2022 | 4                    | 4                             | M3    | 12,800.00             | -                         | -                  |
| 2                                               | (M15)   |       |             |             | 664                       | 746     | 11-02-2022 | 24                   | 24                            | M3    | 76,800.00             | -                         | -                  |
|                                                 |         |       | 40          | 1,28,000.00 | 42                        |         | 24-10-2021 | 14                   | 14                            | M3    | -                     | 44,800.00                 | Bill to be process |
| Total PO Value(A)                               |         |       |             |             |                           |         |            |                      |                               |       | 89,600.00             | 44,800.00                 |                    |
| Total Bills amount (B+C)                        |         |       |             |             |                           |         |            |                      |                               |       | 1,28,000.00           | 1,34,400.00               |                    |
| Difference amount                               |         |       |             |             |                           |         |            |                      |                               |       | -6,400.00             |                           |                    |
| Note: 02 M3 extra consumed                      |         |       |             |             |                           |         |            |                      |                               |       |                       |                           |                    |

  
 06/03/23.  
 (Ravi)

Form for closure of purchase order

|                                                                                                                                                                                                                                            |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|-----------------------------------------------------------|---------------------------------------|----------|
| Data required from site/engineers:                                                                                                                                                                                                         |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| PO no.:                                                                                                                                                                                                                                    | 81968                                                                                                                                                                                                                                                                                                        | PO date:                 | 25/10/21                                                  | Req. no.:                             | 181795   |
| MRN nos. related to PO                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                              | Advice Scan ID           |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Part material received.                                                                                                                                                                                                                                                                                      |                          |                                                           |                                       |          |
| <input checked="" type="checkbox"/>                                                                                                                                                                                                        | Full material received.                                                                                                                                                                                                                                                                                      |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Material not received.                                                                                                                                                                                                                                                                                       |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Close PO - Balance material will be re-ordered by new requisition.                                                                                                                                                                                                                                           |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Cancel PO. Material not required.                                                                                                                                                                                                                                                                            |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Cancel PO. Material will be re-ordered by new requisition.                                                                                                                                                                                                                                                   |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Keep PO open. Material required.                                                                                                                                                                                                                                                                             |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Keep PO open. Work under progress.                                                                                                                                                                                                                                                                           |                          |                                                           |                                       |          |
| Remarks by engineer: Total material received. close this po.                                                                                                                                                                               |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya. |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| Prepared by                                                                                                                                                                                                                                | Sign                                                                                                                                                                                                                                                                                                         | Date                     | Project manager                                           | Sign                                  | Date     |
| Basave Shwari                                                                                                                                                                                                                              | [Signature]                                                                                                                                                                                                                                                                                                  | 20/02/23                 | Ramprasad                                                 | [Signature]                           | 10/02/23 |
| Data required from accounts:                                                                                                                                                                                                               |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Checked with E&D for receipt of bills.                                                                                                                                                                                                                                                                       |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Bills not received against this PO.                                                                                                                                                                                                                                                                          |                          |                                                           |                                       |          |
| <input checked="" type="checkbox"/>                                                                                                                                                                                                        | Part bill received against this PO.                                                                                                                                                                                                                                                                          |                          | Bill nos.                                                 | 706 & 729 for Rs. 76,800/- & 12,800/- |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | All bills received against this PO.                                                                                                                                                                                                                                                                          |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Advance paid against this PO.                                                                                                                                                                                                                                                                                |                          | Amount paid                                               |                                       |          |
| Remarks by Accountants:                                                                                                                                                                                                                    |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.                                                                                                                      |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| Prepared by                                                                                                                                                                                                                                | Sign                                                                                                                                                                                                                                                                                                         | Date                     | Accounts manager (approval required for PO more than 10k) | Sign                                  | Date     |
| Rajalaxmi                                                                                                                                                                                                                                  | [Signature]                                                                                                                                                                                                                                                                                                  | 28/2/23                  |                                                           |                                       |          |
| Advice by MD - action to be taken by purchase:                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Get certified bill from supplier (not original).                                                                                                                                                                                                                                                             |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Prepare bill in SLLP for material supplied.                                                                                                                                                                                                                                                                  |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Get proof of delivery from site.                                                                                                                                                                                                                                                                             |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Barcoded PO missing - get certified copy from Accounts.                                                                                                                                                                                                                                                      |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Thereafter, prepare advice to credit to supplier and send to HO for processing.                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Close PO                                                                                                                                                                                                                                                                                                     | <input type="checkbox"/> | Keep PO open. Material awaited                            |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Send barcoded PO to MDs desk. PO to be closed thereafter.                                                                                                                                                                                                                                                    |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.                                                                                                                                                                                                                            |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.                                                                                                                                                                                                                            |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | RMC supplier - suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs. |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | E&D to check receipt of bill and enter comments below.                                                                                                                                                                                                                                                       |                          |                                                           |                                       |          |
| <input type="checkbox"/>                                                                                                                                                                                                                   | Details of material supplied and balance material to be supplied is required.                                                                                                                                                                                                                                |                          |                                                           |                                       |          |
| Remarks: Approve bill # 664                                                                                                                                                                                                                |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| Prepared by                                                                                                                                                                                                                                | Sign                                                                                                                                                                                                                                                                                                         |                          | Date                                                      |                                       |          |
|                                                                                                                                                                                                                                            | [Signature]                                                                                                                                                                                                                                                                                                  |                          | 28/2/23                                                   |                                       |          |
| Rs. 44,800/-                                                                                                                                                                                                                               |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |
| <div style="border: 2px solid blue; padding: 5px; display: inline-block;"> <b>APPROVED BY</b><br/>             Date: 28/2/23<br/>             SOHAM MODI<br/>             MANAGING DIRECTOR           </div>                               |                                                                                                                                                                                                                                                                                                              |                          |                                                           |                                       |          |

## Purchase Order

Page(s) 1 of 1

10-02-2023 10:40:16

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Reality Mallapur LLP**  
S-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.  
G S T No. : 36AAEFM1459R1ZP

### Supplier Details

Hi-Tech Infra Projects  
Sy.No. 49/2 Haridaspally, Dammaiguda-500083

GSTIN 36AALFH6114K1Z7

9160191602

Doc No 81968 187795

Doc Date 25-10-2021

Quote No NIL

Quote Date 25-10-2021

SupplyType Supply

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

| Item Name                                                             | Qty   | Rate     | Dis% | GST  | Amount     |
|-----------------------------------------------------------------------|-------|----------|------|------|------------|
| 1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15 | 40.00 | 3,200.00 | 0.00 | 0.00 | 128,000.00 |
| Total Order Value . . .                                               |       |          |      |      | 128,000.00 |

Rupees : One Lakh(s) Twenty Eight Thousand Only.

### Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date As per request of project manager/engineer. Contact \_\_\_\_ on \_\_\_\_

Delivery Location Gulmohar Residency  
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge  
Phone. Contact: Security \_\_\_\_\_, 8309938133

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bill.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Final payment acc. to actual qty supplied as per batch sheet/report to be sent. Confirmation & check of qty to be done by site engg. Above Order for A-Block PCC work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_\_\_/\_\_\_\_/\_\_\_\_

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                           |                           |            |                               |
|-------------------|---------------------------|---------------------------|------------|-------------------------------|
| Company/ firm:    | Modi Reality Mallapur LLP | Block No.:                |            | For A-block Pcc work purpose. |
| Project:          | Gulmohar Residency        | Flat / Villa no.:         |            |                               |
| Supplier:         | HITECH INFRA PROJECTS     | Slab no.:                 |            |                               |
| Requisition nos.: | 187795                    | A. Estimated quantity:    | 40 m3(M15) |                               |
| PO nos.:          | 81968                     | B. Requisition quantity:  | 40m3       |                               |
| Sign of security  | Sign of Admin             | C. Actual quantity poured | 42m3       |                               |
|                   | Sign of Project Manager   | D. Difference (C-A)       | 2          |                               |

Details of RMC pour

| Sl.     | Date             | Time of dispatch h from RMC plant | Time of receipt at site | Time of pour | Quantity poured | De No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|---------|------------------|-----------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1.      | 13.11.21         | 10:00                             | 10:05                   | 10:10        | 4M3             | 5202               | 9600                      | 9450                  | -150                        |                                |                                   |                                     |
| 2.      | 16.11.21         | 11:00                             | 11:10                   | 11:20        | 6M3             | 5288               | 14400                     | 14220                 | -180                        |                                |                                   |                                     |
| 3.      | 16.11.21         | 10:00                             | 10:15                   | 10:20        | 6M3             | 5289               | 14400                     | 14225                 | -175                        |                                |                                   |                                     |
| 4.      | 16.11.21         | 10:15                             | 10:20                   | 10:30        | 6M3             | 5292               | 14400                     | 14320                 | -80                         |                                |                                   |                                     |
| 5.      | 16.11.22         | 12:00                             | 12:05                   | 12:15        | 6M3             | 5286               | 14400                     | 14330                 | -70                         |                                |                                   |                                     |
| 6.      | 24.10.21         | 10:00                             | 10:10                   | 10:15        | 7M3             | 4654               | 16800                     | 16850                 | +50                         |                                |                                   |                                     |
| 7.      | 24.10.21         | 10:30                             | 10:35                   | 10:40        | 7M3             | 4655               | 16800                     | 16750                 | -50                         |                                |                                   |                                     |
| 8.      |                  |                                   |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| Total   |                  |                                   |                         |              | 42M3            |                    |                           |                       |                             |                                |                                   |                                     |
| Remarks | Po to be closed. |                                   |                         |              |                 | 100800             | 100145                    | -655                  |                             |                                |                                   |                                     |

Note: 1. Report to be sent on a daily basis to purchase of properties and report and/or of properties. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                          |                           |                            |
|-------------------|--------------------------|---------------------------|----------------------------|
| Company/ firm:    | Modi Realty Mallapur LLP | Block No.:                | C-BLOCK                    |
| Project:          | Gulmohar Residency       | Flat / Villa no.:         |                            |
| Supplier:         | HI TECH INFRA PROJENCTS  | Slab no.:                 | Slab concrete work purpose |
| Requisition nos.: | 187795                   | A. Estimated quantity:    | 40 M3 (M25)                |
| PO nos.:          | 81968                    | B. Requisition quantity:  | 40M3                       |
| Sign of quantity  | Sign of Admin            | C. Actual quantity poured | 42 M3                      |
| Sign of quantity  | Sign of Project Manager  | D. Difference (C-A)       | 2M3                        |

Details of RMC pour

| Sl.     | Date     | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured | De No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 day cube test strength in kN/m2 |
|---------|----------|---------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|------------------------------------|
| 1.      | 13.11.21 | 10:00                           | 10:05                   | 10:10        | 4M3             | 5202               | 9600                      | 9450                  | -150                        |                                |                                   |                                    |
| 2.      | 16.11.21 | 11:00                           | 11:10                   | 11:20        | 6 M3            | 5288               | 14400                     | 14220                 | -180                        |                                |                                   |                                    |
| 3.      | 16.11.21 | 10:00                           | 10:15                   | 10:20        | 6 M3            | 5289               | 14400                     | 14225                 | -175                        |                                |                                   |                                    |
| 4.      | 16.11.21 | 10:15                           | 10:20                   | 10:30        | 6M3             | 5292               | 14400                     | 14320                 | -80                         |                                |                                   |                                    |
| 5.      | 16.11.21 | 12:00                           | 12:05                   | 12:15        | 6 M3            | 5286               | 14400                     | 14330                 | -70                         |                                |                                   |                                    |
| 6.      | 24.10.21 | 10:00                           | 10:10                   | 10:15        | 7m3             | 4654               | 16800                     | 16850                 | +50                         |                                |                                   |                                    |
| 7.      | 24.10.21 | 10:30                           | 10:35                   | 10:40        | 7m3             | 4655               | 16800                     | 16750                 | -50                         |                                |                                   |                                    |
| 8.      |          |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                    |
| 9.      |          |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                    |
| 10.     |          |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                    |
| Total   |          |                                 |                         |              | 49M3            |                    | 100800                    | 100145                | -655                        |                                |                                   |                                    |
| Remarks |          |                                 |                         |              | 42 ✓            |                    |                           |                       |                             |                                |                                   |                                    |

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 5 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,800kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

(ORIGINAL FOR RECIPIENT)



Dated  
**24-Oct-21**

5-4-187/3&3, 11nd Floor, Soham Mansion,  
MG Road, Secunderabad.  
GSTIN/UIN : 36AAEFM1459R1ZP  
State Name : Telangana, Code : 36  
Place of Supply : Telangana

**CGST**  
**SGST**  
**Round Off**

₹ 44,800.00  
E. & O.E

**"TRUE COPY"**

### Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

**Company's Bank Details**  
**Bank Name : ICICI Bank**  
**A/c No. : 131805000943**  
**Branch & IFS Code : Kapra & ICIC0001318**

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION  
This is a Computer Generated Invoice

