

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	For 185-196 CC Road Casting Purpose
Project:	SOV-III	Flat / Villa no.:	For 185-196 CC Road Casting Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	185395/20230217003	A. Estimated quantity:	75
PO nos.:	20230220007	B. Requisition quantity:	75
Sign of Security	Sign of Admin	C. Actual quantity poured	76
<i>Signature</i>	<i>Signature</i>	D. Difference (C-A)	-01

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m ³)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	03/03/23	17:30	18:00	18:20	06	2230	14,400	14,530				
2.	03/03/23	16:05	16:50	17:05	8.5	2231	20,400	20,760				
3.	03/03/23	18:50	19:15	19:35	06	2232	14,400	14,580				
4.	03/03/23	18:55	19:20	19:40	06	2233	14,400	14,430				
5.	03/03/23	16:15	16:35	16:09	8.5	2234	20,400	20,670				
6.	03/03/23	17:40	17:55	18:15	06	2235	14,400	14,530				
7.	03/03/23	09:50	10:35	10:45	06	2236	14,400	14,490				
8.	03/03/23	11:05	11:30	11:45	06	2237	14,400	14,400				
9.	03/03/23	11:15	11:45	11:55	8.5	2238	20,400	20,750				
10.	03/03/23	17:25	17:50	18:10	06	2242	14,400	14,550				
11.	03/03/23	08:10	08:35	08:55	8.5	2247	20,400	19,750	650kgs	962/-		
12.												
Total:					76 Cum		182,400	183,440	650kgs	962/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.