## Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Mehta& Modi Realty Kowkur LLP Date: 11-03-2023											
Site:		Greenwood Heights			Prepared by:			Asma	11-03-2023				
Report From	/To		04-03-2023 TO 11-03-2023			pproved by							
Report Date			11-03-2023			pproved by	A.Suresh	A.Suresn					
List of requisitions numbers missing in the report*:-													
List of requisitions where PO/WO not prepared 3 working days after requisition:													
100 100		Date	item in Req.	nem De	esci	ription	Reason for not preparing PO/WO#						
142611 07-0		2-2023	1	Basket ball pole									
142707			1 to 5	Soprts items		Po to be issue							
	142714 07-03		1 to 10	Electrical wires		Po to be issue							
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:													
Rec		Date	Serial no of	Item Description			Elved at site beyond the lead time:						
Req No.		1 Dute	item in Req.	item Description		Details of discussion with supplier <sup>§</sup>							
142284			1	Fire rated door		D 00001							
			1	The faled o		1 0001		Po no 96091 sup: Aacess tough doors delivery in					
142358	142358 12-11		1 2	Ms grills			next week						
142376			1		Fire rated door			Po no 93902 sup: SSLLP delivery in next week					
				THE TAKEN HOUT			Po no 96093 sup:Aacess tough doors delivery in						
142405	142405 29-1		1	MS grills			Po no 94534 sum SSLLP delivers in the						
		1-2023	1					Po no 94534 sup: SSLLP delivery in next week					
	10-0	1-2023	1	Glass balcony railing			Po no 96308 sup: mohanram delivery in next						
142555 21-0		1-2023	1 to 4	Steel ms grills		'11	week						
						Po no 96381sup: SSLLP delivery in next weeks							
		1-2023	1 to 4	Ms grills			Po no 96388 sup : SSLLP delivery in next week						
142557 21-01		1-2023	1 to 4	Ms gri		ls				SSLLP delivery in next week			
142674	27-0	2-2023	1	Tan brow									
			Tun olowi			Brunne		Po no 20230228002 sup:SSLLP delivery in next week					
142681	27-0	2-2023	1 to 4	UPVC windows		dows	Po no 97632 sup:Rainbow UPVC doors &						
							windows delivery in next week.						
142690 01-0		3-2023	1 to 9	Doors & hardware		Po no 97721 sup: SSLLP delivery in next week							
142701 04-0		3-2023	1	FRP manhole square		Po no 20230304029 sup: praful sanitary delivery							
				Tra mannoic square			in	no 202303040	29 8	sup: praful sa	anitary delivery		
No. of gate passes issued this week:				01 From No.			in next week  Nil To No. Nil						
Delivery van	04-03-2023 TO 11 03 2022				1411 10	INO.	Nil						
Inward report (MRN/other) & stock report emailed in pdf format to 100													
Other correct	ions & re	marks:				- Parenas				Yes			
Details of ste	el & cem	ent stock			_								
Sl. No			Wt per mtr	Wt. for 12 mtr		Stock at site		e Stock at site in		I Port			
			kgs	rod – kgs		- no of ro	Stock at bitt I		n Previous stock in Kgs				
1.	8mm		.395	4.7	74	Nil	u.s	Nil		Nil			
2.	10mm		.617	7.40		Nil		Nil		Nil			
3.	12mm		.89	10.68		Nil		Nil		Nil			
4.	16mm		1.58	18.96		Nil		Nil		Nil			
5.	20mm		2.47	29.64		Nil		Nil		Nil			
6.	25mm		3.86	46.32		Nil		Nil		Nil			
7.	32mm		6.32			Nil		Nil		Nil			
8. Binding						Nil		Nil		Nil			
OPC stock	1		OPC last		PPC/PSC		170		PPC/PSC last 55				
Datella A			weeks stock		stock				weeks stock				
Details A Sign			Project Manager			Admin Officer/Manager			Admin Audit				
Date	. \		A.Suresh	Asma									
ADE	ROVE	D.BV	1-03-2023			11-03-202	3						
AF		1											
	1 1 MAR	1075			Pag	ge 1 of 2							

1 1 MAR 2073

A. SURESH PROJECT MANAGER

Page 1 of 2

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

