

RMC pour report

Company firm:	MHPL-SOV	Project:	SOV	A. Estimated quantity:	35 Cu Mtrs
Flat / Villa no.:	Commercial Complex Footings	Block No.:	Commercial Footings	B. Requisition quantity:	35 Cu Mtrs
Slab no.:	Footings	PO Nos.	81253	C. Actual quantity poured	33 Cu mtrs
Requisition nos.:	185050	Supplier:	KPR INFRA	D. Difference (C-A):	2 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	30-09-2021	Date	30-09-2021	Date	30-09-2021


 30-09-2021


 30-09-2021

Details of RMC pour									
Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	30.09.21	17:40	6 cu mtrs	313	14,400 Kgs	14,380 Kgs	-	74	97244
2.	15.12.18	13:02	6 cu mtrs	314	14,400 Kgs	14,460 Kgs	-	75	97246
3.	15.12.18	13:49	6 cu mtrs	315	14,400 Kgs	14,330 Kgs	-	76	97248
4.	15.12.18	15:10	6 cu mtrs	316	14,400 Kgs	14,540 Kgs	-	77	97250
5.	15.12.18	15:25	6 cu mtrs	317	14,400 Kgs	14,590 Kgs	-	78	97251
6.	15.12.18	16:05	3 cu mtrs	318	7,200 Kgs	7250 Kgs	-	79	97252
Total:			33 cumtrs		79,200 Kgs	79,550 Kgs			
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

Page(s) 1 Of 1

04-10-2021 10:08:52 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
9640496402

Doc No	81253	185050
Doc Date	04-10-2021	
Quote No	NIL	
Quote Date	04-10-2021	
SupplyType	Supply	

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	35.00	3,900.00	0.00	0.00	136,500.00
Total Order Value . . .					136,500.00

Rupees : One Lakh(s) Thirty Six Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for commercial building footing purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at SOVLLP Contact Person Mr Purshottam-9502177288.

For **Modi Housing Pvt.Ltd**
Authorised Signatory

Accepted the above Terms And Conditions
For **KPR INFRA**

Name : _____

Name : _____

Date : ____/____/____

Contact :-

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D C No.

Date: 30-09-2021

To

313

M/s MHPL-1103 Silver oak Villas = cherlapally modi

Vehicle No

TS08UE5541

S.No	Grade	Particulars	Qty.	Cum.	Remarks
①	M-25	Time-5:40	6m ³	6m ³	pump

INWARD WITH TIME	
Inward No: 74	30/9/21
MRN No: 97244	09/10/21
Received By:	Sign:
MHPL-SOV-PART-III	

Receiver's Signature

S. Hatha
Authorised Signature

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No

314Date 30-09-2021

To

M/s

MHPL-HOB Silver Oak Villas - Charlapally MODI

Vehicle No

TS06UT5533

S.No	Grade	Particulars	Qty	Cum	Remarks
②	M-25	Timeo - 6:00 pm	6m ³	12m ³	pump

INWARD WITH TIME: 1

Inward No:

75

Dt:

30/9/21

MRN No:

7246

Dt:

04/10/21

Received By:

Sign:

MHPL-SOV-PART III

Receiver's Signature


Authorised Signature

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No.

To.

315

Date : 30-09-2021

M/s

MHPL - H03 Silver Oak Villas = chexlapally Modi

Vehicle No :

TS07UF6885

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
③	M-25	Timeo- 6:05 PM	6m ³	18m ³	pump

INWARD RECEIPT TIME:	
Inward No: 76	30/9/21
MRN No: 97248	04/10/21
Received By:	Sign:
MHPL-SOV-PART-III	

Receiver's Signature

MHPL-SOV-PART-III


Authorised Signature

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No.

316Date : 30-09-2021

To

M/s

MHPL-H03 Silver Oak Villas = cherlapally

Vehicle No

T808UESISS

S.No	Grade	Particulars	Qty.	Cum.	Remarks
④	M-25	Time:- 7:12 pm	6m ³	24m ³	Pump

INWARD WITH TIME:	
Inward No: <u>77</u>	DT: <u>30/9/21</u>
MRN No: <u>97250</u>	DD: <u>4/10/21</u>
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>
MHPL-SOV-PART-III	

Receiver's Signature

[Signature]
Authorised Signature

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D C.No.

Date 30-09-2021

To

317

M/s

MHPL - HDS Silver Oak Villas - cheralapally

Vehicle No

TS08UE5547

S No	Grade	Particulars	Qty.	Cum.	Remarks
⑤	M-25	Time @ 7:50 PM	6m ³	30m ³	pump

INWARD	
Inward No. <u>78</u>	DT <u>30/9/21</u>
INSTR. NO. <u>97251</u>	DT <u>04/10/21</u>
Receiver's Sign <u>[Signature]</u>	Sign <u>[Signature]</u>
MH-50V-PART-III	

Receiver's Signature

[Signature]
Authorised Signature

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No.

Date : 30-09-2021

To

318

M/s

Silver Oak Villas = Cherlapally

Vehicle No

TS081261527

S.No	Grade	Particulars	Qty.	Cum.	Remarks
⑤	M-25	Time:- 20:45	3m ³	33m ³	pump

INWARD WITH DATE:	
Inward No: 79	30/9/21
MRN No: 97252	04/10/21
Received By:	Sign: [Signature]
MHPL-SOV-PART-III	

Receiver's Signature

[Signature]

Authorised Signature