


Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	BLOCK -191
Project:	Genopolis	Flat / Villa no.:	Third floor
Supplier:	SL RMC Plant	Slab no.:	4
Requisition nos.:	196368	A. Estimated quantity:	700 cub meter
PO nos.:	20230206002	B. Requisition quantity:	700cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	612
		D. Difference (C-A)	88cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	11-02-23	07:10	07:54	08:00	8m ³	559	19,200	18990				
2.	11-02-23	07:42	07:50	08:10	7m ³	7163	16,800	16690				
3.	11-02-23	07:26	07:30	07:45	7m ³	7161	16,800	16550				
4.	11-02-23	07:32	07:45	08:00	7m ³	7162	16,800	16680				
5.	11-02-23	08:02	08:20	08:40	7m ³	7164	16,800	16560				
6.	11-02-23	08:38	08:40	09:00	7m ³	7166	16,800	16720				
7.	11-02-23	08:31	08:40	09:00	8m ³	560	19,200	19310				
8.	11-02-23	08:48	09:00	09:15	8m ³	561	19,200	19500				
9.	11-02-23	09:09	09:15	09:52	7m ³	7165	16,800	16720				
10.	11-02-23	09:24	09:30	10:19	7m ³	7168	16,800	16500				
11.	11-02-23	09:51	10:00	10:15	8m ³	564	19,200	19310				
12.	11-02-23	08:59	10:10	10:23	7m ³	7167	16,800	16590				
13.	11-02-23	10:12	10:40	11:02	8m ³	565	19,200	19010				

14.	11-02-23	10:31	10:45	11:10	7m3	562	16,800	16630				
15.	11-02-23	10:48	10:50	11:27	7m3	7169	16,800	16760				
16.	11-02-23	10:52	11:00	11:51	7m3	7170	16,800	16980				
17.	11-02-23	11:04	11:20	11:42	7m3	7171	16,800	16850				
18.	11-02-23	11:17	11:30	11:54	7m3	7172	16,800	16760				
19.	11-02-23	11:40	12:30	13:20	8m3	566	19,200	19490				
20.	11-02-23	11:44	11:50	12:19	7m3	7173	16,800	16570				
21.	11-02-23	11:49	12:00	12:26	7m3	7174	16,800	16690				
22.	11-02-23	11:59	12:40	15:20	7m3	567	16,800	20500				
23.	11-02-23	12:05	12:05	12:37	7m3	7175	16,800	16580				
24.	11-02-23	12:12	12:25	12:43	7m3	7176	16,800	16450				
25.	11-02-23	12:28	12:28	13:43	8m3	568	19,200	19730				
26.	11-02-23	12:46	12:50	13:39	8m3	569	19,200	18670				
27.	11-02-23	12:49	12:55	13:22	7m3	563	16,800	15770				
28.	11-02-23	12:59	13:10	13:45	7m3	7177	16,800	16740				
29.	11-02-23	13:02	13:30	14:00	8m3	570	19,200	19000				
30.	11-02-23	13:13	13:40	15:29	7m3	7178	16,800	16560				
31.	11-02-23	13:30	14:15	14:27	8m3	571	19,200	19000				
32.	11-02-23	13:24	13:50	14:07	7m3	7179	16,800	16950				
33.	11-02-23	13:31	13:55	14:20	7m3	7180	16,800	16580				
34.	11-02-23	13:48	14:00	14:23	6m3	7181	14,400	13630				
35.	11-02-23	14:04	14:15	15:19	8m3	573	19,200	19450				
36.	11-02-23	14:15	14:25	15:24	7m3	7183	16,800	16870				
37.	11-02-23	14:06	14:40	16:06	8m3	572	19,200	19340				
38.	11-02-23	14:29	14:50	15:57	7m3	7184	16,800	16490				
39.	11-02-23	14:11	15:00	15:41	7m3	7182	16,800	16200				
40.	11-02-23	14:38	15:10	15:47	7m3	7185	16,800	16480				
41.	11-02-23	15:34	15:50	16:09	8m3	7187	19,200	19140				
42.	11-02-23	15:37	16:05	16:26	8m3	7186	19,200	19020				
43.	11-02-23	15:44	16:00	16:53	8m3	574	19,200	18720				

44.	11-02-23	15:49	16:20	17:10	7m3	7188	16,800	16790				
45.	11-02-23	16:01	16:30	17:08	8m3	575	19,200	18480				
46.	11-02-23	16:03	16:40	16:56	7m3	7189	16,800	16850				
47.	11-02-23	16:12	16:50	17:24	7m3	7190	16,800	16820				
48.	11-02-23	16:24	17:00	17:07	6m3	7191	14,400	13560				
49.	11-02-23	17:00	17:15	17:30	8m3	576	19,200	19670				
50.	11-02-23	17:02	17:20	17:35	7m3	7192	16,800	16660				
51.	11-02-23	17:27	17:50	18:06	7m3	7193	16,800	16370				
52.	11-02-23	17:41			8m3	577	19,200					
53.	11-02-23	17:33	17:50	18:29	7m3	7194	16,800	17020				
54.	11-02-23	17:45	18:00	18:38	7m3	7195	16,800	16860				
55.	11-02-23	17:52	18:20	18:45	7m3	7196	16,800	16870				
56.	11-02-23	18:18	18:30	18:48	8m3	7197	19,200	18800				
57.	11-02-23	18:21	18:40	18:46	8m3	7198	19,200	18840				
58.	11-02-23	18:40	19:00	19:14	7m3	7199	16,800	19070				
59.	11-02-23	18:55	19:20	19:55	8m3	7200	19,200	19020				
60.	11-02-23	19:05	19:30	19:40	7m3	7201	16,800	16760				
61.	11-02-23	19:17	19:45	20:10	7m3	7202	16,800	16750				
62.	11-02-23	19:20	19:35	19:47	8m3	7203	19,200	20270				
63.	11-02-23	19:45	20:00	20:08	6m3	7204	14,400	13500				
64.	11-02-23	19:56	20:10	20:33	8m3	7205	19,200	18500				
65.	11-02-23	20:06	20:20	20:31	8m3	7206	19,200	18930				
66.	11-02-23	20:15	20:40	20:46	8m3	7207	19,200	19000				
67.	11-02-23	20:29	20:55	21:14	7m3	7208	16,800	16650				
68.	11-02-23	20:54	21:00	22:29	7m3	7209	16,800	16670				
69.	11-02-23	20:59	21:20	22:31	7m3	7210	16,800	16770				
70.	11-02-23	21:12	21:30	22:15	7m3	7211	16,800	16740				
71.	11-02-23	21:22	21:40	22:42	7m3	7213	16,800	16530				
72.	11-02-23	21:32	21:50	23:30	8m3	7212	19,200	18990				
73.	11-02-23	21:34	22:15	23:16	8m3	7214	19,200	18730				

74.	11-02-23	21:44	22:25	23:12	7m3	7215	16,800	16320		
75.	11-02-23	22:08			8m3	578	19,200			
76.	11-02-23	22:06	22:35	23:59	7m3	7217	16,800	16790		
77.	11-02-23	22:23			6m3	7218	16,800			
78.	11-02-23	22:34	23:00	00:12	7m3	7219	16,800	16780		
79.	11-02-23	22:36	22:50	23:48	8m3	579	19,200	19700		
80.	11-02-23	22:57	23:25	01:33	7m3	7720	14,400	16670		
81.	11-02-23	23:02	23:50	23:59	8m3	580	19,200	18710		
82.	11-02-23	23:33	23:50	01:04	8m3	581	19,200	18970		
83.	11-02-23	21:54	22:15	22:49	8m3	7216	19,200	18590		
Total:		83 nos			612m3		14,68,800	13,15,350		
Remarks		88cum will be used next for columns								

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.