


Anx - D - Milestone report

Annexure - D - send weekly													
Mile stone report for CR-													
Company name:				Silver Oak Villas LLP									
Project name:				Sov-III									
Date:				16-03-2023									
Note:				Prepare the statement for all the villas in the project.									
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession	
1	101	A1 -3bhk	2,040	18-Jan-20	18-Aug-20	1-Apr-21	8-Nov-21	6-Dec-21	12-Mar-22	16-Mar-22	25-Jul-22	25-Jul-22	
2	102	A1 -3bhk	2,040	28-Jan-20	7-Sep-20	1-Apr-21	13-Dec-21	10-Jan-22	4-May-22	9-Jun-22			
3	103	A1 -3bhk	2,040	2-Feb-20	26-Aug-20	30-Jul-21	30-Dec-21	27-01-2022	4-May-22	9-Jun-22			
4	104	A1 -3bhk	2,040	3-Feb-20	13-Aug-20	5-May-21	15-Nov-21	9-Dec-21	19-Mar-22	4-Jul-22	20-Aug-22	20-Aug-22	
5	105	A1 -3bhk	2,040	15-Jun-20	12-Sep-20	16-Jul-21	15-Nov-21	28-Dec-21	4-May-22	4-Jul-22			
6	106	A1 -3bhk	2,040	11-Dec-20	11-Mar-21	12-Oct-21	30-Dec-21	29-01-2022	5-May-22	6-May-22	31-Oct-22	31-Oct-22	
7	107	A1 -3bhk	2,040	11-Dec-20	16-Mar-21	29-Sep-21	30-Dec-21	29-01-2022	6-May-22	25-May-22	25-Jul-22	25-Jul-22	
8	108	A2 -3bhk	2,040	15-Jun-20	23-Apr-21	27-Oct-21	22-Feb-22	23-03-2022	9-Aug-22	29-Aug-22			
9	109	A2 -3bhk	2,040	15-Jun-20	2-Apr-21	27-Oct-21	22-Feb-22	23-03-2022	25-Oct-22	7-Nov-22	10-Dec-22	12-Jan-23	
10	110	A2 -3bhk	2,040	9-Feb-20	11-Mar-21	12-Oct-21	9-Feb-22	28-Feb-22	23-Jun-22	19-Jul-22	10-Dec-22	12-Jan-23	
11	111	A2 -3bhk	2,040	5-Feb-20	18-Jan-21	27-Oct-21	29-Jan-22	28-Feb-22	23-Jun-22	19-Jul-22	1-Dec-22	1-Dec-22	
12	112	A2 -3bhk	2,040	18-Jan-20	22-Dec-20	28-Nov-21	21-Jan-22	28-Feb-22	30-May-22	3-Jun-22	11-Aug-22	11-Aug-22	
13	113	A2 -3bhk	2,040	28-Jan-20	20-Oct-20	29-Sep-21	1-Apr-22	21-04-2022	7-Sep-22	14-Sep-22			
14	114	A2 -3bhk	2,040	20-Feb-20	20-Oct-20	15-Sep-21	6-Dec-21	14-Dec-21	7-Apr-22	14-Apr-22	20-Oct-22	20-Oct-22	
15	115	A1 -3bhk	2,040	27-Feb-20	7-Sep-20	3-Aug-21	21-Jan-22	1-Mar-22	7-Jul-22	28-Aug-22	19-Aug-22	19-Aug-22	
16	116	A1 -3bhk	2,040	28-Feb-20	27-Aug-20	19-Jul-21	3-Dec-21	6-Dec-21	1-Apr-22	14-Apr-22	19-Aug-22	19-Aug-22	
17	117	A1 -3bhk	2,040	17-Mar-20	19-Oct-20	21-Oct-21	30-Dec-21	11-Mar-22	7-Jul-22	11-Jul-22	28-Oct-22	28-Oct-22	
18	118	A1 -3bhk	2,040	17-Mar-20	12-Dec-20	9-Nov-21	9-Feb-22	5-Mar-22	11-07-2022	13-Jul-22			
19	119	A1 -3bhk	2,040	29-Jun-20	1-Apr-21	6-Nov-21	1-Mar-22	16-Mar-22	23-Aug-22	29-Aug-22			
20	120	A1 -3bhk	2,040	15-Jun-20	24-Apr-21	16-Dec-21	16-Mar-22	5-Apr-22	2-Sep-22	14-Sep-22	14-Mar-23	14-Mar-23	
21	121	A1 -3bhk	2,040	15-Jun-20	6-Apr-21	16-Dec-21	1-Mar-22	16-Mar-22	7-Sep-22	7-Sep-22	11-Dec-22	11-Dec-22	
22	122	C2 -3bhk	2,040	23-Jul-20	3-Feb-21	18-Aug-21	1-Mar-22	16-Mar-22	22-Aug-22	7-Sep-22	20-Nov-22	20-Nov-22	
23	123	C2 -3bhk	2,040	11-Aug-20	18-Jan-21	18-Aug-21	2-Feb-22	16-Mar-22	29-Jun-22	4-Jul-22	20-Nov-22	20-Nov-22	
24	124	C2 -3bhk	2,040	11-Aug-20	12-Jan-21	18-Aug-21	28-Jan-22	1-Mar-22	29-Jun-22	2-Sep-22	9-Dec-22	9-Dec-22	
25	125	C2 -3bhk	2,040	12-Aug-20	4-Jan-21	25-Jun-21	27-Nov-21	27-Jan-22	11-Jun-22	21-Jun-22	20-Nov-22	20-Nov-22	
26	126	C2 -3bhk	2,040	25-Jan-20	3-Aug-20	30-Dec-20	7-Jul-21	1-Nov-21	12-Mar-22	4-Jun-22	26-Sep-22	26-Sep-22	
27	127	C2 -3bhk	2,040	16-Jan-20	28-Jun-20	9-Dec-20	20-Aug-21	8-Nov-21	12-Mar-22	2-Jun-22	15-Sep-22	15-Sep-22	
28	128	C2 -3bhk	2,040	5-Dec-19	27-Feb-20	1-Sep-20	9-Nov-20	23-Dec-20	19-Apr-21	5-May-21	12-Aug-22	12-Aug-22	
29	129	C1 -3bhk	2,040	5-Dec-19	20-Feb-20	1-Sep-20	5-Dec-20	23-Dec-20	19-Apr-21	5-May-21	1-Aug-22	1-Aug-22	

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
30	130	C1 -3bhk	2,040	16-Jan-20	5-Mar-20	1-Sep-20	18-Mar-21	7-Jun-21	4-Mar-22	12-Mar-22	2-Aug-22	2-Aug-22
31	131	C1 -3bhk	2,040	7-Feb-20	5-Mar-20	9-Dec-20	22-Mar-21	8-Nov-21	10-May-22	10-May-22	29-Jul-22	29-Jul-22
32	132	C1 -3bhk	2,040	6-Feb-20	8-Aug-20	18-Aug-21	27-Dec-21	20-Jan-22	11-Apr-22	5-May-22	2-Aug-22	2-Aug-22
33	133	C1 -3bhk	2,040	8-Aug-20	21-Jan-21	18-Aug-21	11-Feb-22	16-Mar-22	7-Jul-22	12-Jul-22	12-Jan-23	12-Jan-23
34	134	C1 -3bhk	2,040	15-Dec-20	1-Feb-21	18-Aug-21	5-Mar-22	25-May-22	15-Jun-22	15-Jun-22	30-Aug-22	30-Aug-22
35	135	C1 -3bhk	2,040	16-Dec-20	1-Feb-21	18-Aug-21	15-Feb-22	4-Apr-22	13-Jul-22	18-Aug-22		
36	136	C1 -3bhk	2,040	23-Dec-22								
37	137	C2 -3bhk	2,040	10-Mar-21	17-Jul-21	20-Nov-21	9-Jul-22	24-Aug-22	19-Oct-22	9-Nov-22		
38	138	C2 -3bhk	2,040	10-Mar-21	2-Jun-21	18-Oct-21	5-Apr-22	13-Jul-22	31-Oct-22	9-Nov-22		
39	139	C2 -3bhk	2,040	10-Mar-21	12-Mar-21	18-Oct-21	29-Aug-22	22-Oct-22	3-Feb-23	27-Feb-23		
40	140	C1 -3bhk	2,040	4-Jan-21	27-May-21	20-Nov-21	29-Aug-22	22-Oct-22	14-Feb-23			
41	141	C1 -3bhk	2,040	4-Jan-21	22-Jun-21	22-12-2021	16-Sep-22	23-Nov-22				
42	142	C1 -3bhk	2,040	4-Jan-21	10-Jun-21	20-Nov-21	15-Jun-22	22-Aug-22	15-Oct-22	19-Oct-22		
43	143	C2 -3bhk	2,040	5-Mar-21	14-Apr-21	20-Nov-21	16-Sep-22	23-Nov-22				
44	144	C2 -3bhk	2,040	5-Mar-21	19-Apr-21	16-Sep-21	15-Jun-22	22-Aug-22	6-Mar-23			
45	145	C2 -3bhk	2,040	17-Feb-21	5-Jul-21	22-Dec-21	3-Jun-22	29-Jul-22	6-Mar-23			
46	146	C2 -3bhk	2,040	10-Feb-21	28-Jun-22	12-Oct-22	5-Jan-23	1-Jan-23				
47	147	C1 -3bhk	2,040	1-Feb-22	9-Jul-22							
48	148	C1 -3bhk	2,040	1-Jun-21	19-Nov-21	28-Jun-22						
49	149	C1 -3bhk	2,040	1-Jun-21	29-Nov-21	28-Jun-22	31-Oct-22	19-Jan-23	8-Mar-23	8-Mar-23	14-Mar-23	14-Mar-23
50	150	C1 -3bhk	2,040	15-Aug-21	24-Jan-22	28-Jun-22	19-Jan-23	16-Mar-23				
51	151	C1 -3bhk	2,040	15-Aug-21	30-Apr-22	12-Sep-22						
52	152	C1 -3bhk	2,040	20-Jun-21	7-Dec-21	14-Apr-22	26-Sep-22	12-11-2022				
53	153	C1 -3bhk	2,040	5-Mar-21	2-Dec-21	19-May-22	19-Sep-22	12-Nov-22				
54	154	C1 -3bhk	2,040	8-Mar-21	7-Dec-21	19-May-22	19-Sep-22	23-Nov-22				
55	155	C1 -3bhk	2,040	10-Mar-21	14-Dec-21	19-May-22	19-Sep-22	12-Nov-22	28-Dec-22	10-Jan-23		
56	156	C1 -3bhk	2,040	10-Mar-21	13-Sep-21	5-Mar-22	9-Jun-22	4-Aug-22	10-Dec-22	28-Dec-22		
57	157	C1 -3bhk	2,040	10-Mar-21	18-Sep-21	14-Apr-22	15-Jun-22	14-Jul-22	12-Oct-22	20-Oct-22		
58	158	C1 -3bhk	2,040	9-Mar-21	8-Dec-21	9-Jun-22	26-Sep-22	25-Nov-22	27-Feb-23	1-Mar-23		
59	159	C1 -3bhk	2,040	10-Mar-21	8-Dec-21	14-Apr-22	26-Sep-22	12-Nov-22	19-Jan-23	1-Mar-23	12-Mar-23	12-Mar-23
60	160	C2 -3bhk	2,040	25-Feb-21	20-Sep-21	15-Mar-22	7-Jul-22	23-Aug-22	27-Feb-23	1-Mar-23		
61	161	C2 -3bhk	2,040	25-Feb-21	20-Sep-21	15-Mar-22	7-Jul-22	2-Jan-23				
62	162	C2 -3bhk	2,040	25-Feb-21	25-Jun-21	5-Nov-21	22-Sep-22	25-Nov-22	26-Jan-23	8-Feb-23		
63	163	C2 -3bhk	2,040	25-Feb-21	30-Jun-21	5-Nov-21	22-Sep-22					
64	164	C2 -3bhk	2,040	5-Mar-21	13-Jul-21	12-Nov-21	10-Jun-22	24-Sep-22	2-Jan-23	5-Jan-23	12-Mar-23	12-Mar-23



S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
65	165	C2 -3bhk	2,040	5-Mar-21	17-Jul-21	24-Nov-21	28-May-22	24-Sep-22				
66	166	C2 -3bhk	2,040	20-Jun-21	9-Dec-22	12-Sep-22						
67	167	C2 -3bhk	2,040	25-Jun-21	4-Feb-22	12-Sep-22						
68	168	C2 -3bhk	2,040	29-Oct-21	19-Feb-22	12-Sep-22						
69	169	C2 -3bhk	2,040	28-Dec-21	11-Mar-22	12-Oct-22						
70	170	C2 -3bhk	2,040	20-Jan-22	25-Mar-22	12-Sep-22	10-Mar-23					
71	171	C2 -3bhk	2,040	25-Feb-22	13-May-22	15-Nov-22						
72	172	C2 -3bhk	2,040	25-Feb-22	10-May-22	15-Nov-22						
73	173	C1 -3bhk	2,040	25-Feb-22	21-May-22	12-Oct-22						
74	174	C1 -3bhk	2,040	28-Feb-22	10-May-22	12-Oct-22						
75	175	C1 -3bhk	2,040	20-Jan-22	31-Mar-22	12-Oct-22						
76	176	C1 -3bhk	2,040	28-Dec-21	11-Jan-22	12-Oct-22						
77	177	C1 -3bhk	2,040	3-Dec-21	28-Jan-22	12-Sep-22	3-Mar-23					
78	178	C1 -3bhk	2,040	25-Jun-21	24-Jan-22	12-Sep-22						
79	179	C1 -3bhk	2,040	20-Jun-21	20-Dec-21	12-Sep-22						
80	180	C1 -3bhk	2,040	5-Mar-21	8-Jul-21	20-Dec-21	13-Apr-22	29-Jul-22	23-Jan-23			
81	181	C1 -3bhk	2,040	24-May-21	3-Jul-21	20-Dec-21	13-Apr-22	29-Jul-22	23-Jan-23	27-Jan-23		
82	182	C1 -3bhk	2,040	28-Feb-21	30-Jun-21	20-Dec-21	7-Jul-22	29-Jul-22	6-Feb-23	11-Feb-23		
83	183	C1 -3bhk	2,040	1-Mar-21	26-Jun-21	20-Dec-21	7-Jul-22	22-Oct-22				
84	184	C1 -3bhk	2,040	2-Mar-21	2-Oct-21	22-Mar-22	22-Aug-22	22-Oct-22				
85	185	C1 -3bhk	2,040	3-Mar-21	15-Sep-21	22-Mar-22	22-Aug-22	3-Jan-23				
86	186	C2 -3bhk	2,040	7-Jan-22	19-Sep-22							
87	187	C2 -3bhk	2,040	18-Jan-22	29-Sep-22							
88	188	C2 -3bhk	2,040	16-Mar-22	15-Dec-22							
89	189	C2 -3bhk	2,040	3-Dec-22	11-Feb-23							
90	190	C2 -3bhk	2,040	20-Dec-22	17-Feb-23							
91	191	C2 -3bhk	2,040	10-Jan-23	20-Feb-23							
92	192	C2 -3bhk	2,040	13-Jan-23	6-Mar-23							
93	193	C2 -3bhk	2,040	11-Aug-22	21-Nov-22							
94	194	C2 -3bhk	2,040	7-Jun-22	21-Nov-22							
95	195	C2 -3bhk	2,040	30-May-22	29-Nov-22							
96	196	C2 -3bhk	2,040	30-May-22	29-Nov-22							
97	197	C1 -3bhk	2,040	7-Jun-22	20-Jan-23							
98	198	C1 -3bhk	2,040	12-Aug-22	20-Jan-23							
99	199	C1 -3bhk	2,040	12-Aug-22	24-Jan-23							

Certified by:


 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY


 16 MAR 2023
 K. PURSHOTHAM
 Resident Manager (Silver Oak Villas Regd. Co.)

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
100	200	C1 -3bhk	2,040	13-Jan-23								
101	201	C1 -3bhk	2,040	10-Jan-23	16-Mar-23							
102	202	C1 -3bhk	2,040	19-Dec-22								
103	203	C1 -3bhk	2,040	8-Dec-22	4-Feb-23							
104	204	C1 -3bhk	2,040	13-Jul-22	15-Nov-22							
105	205	C1 -3bhk	2,040	13-Jul-22	9-Nov-22							

