



Tor Steel Delivery Report



Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	12152
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	24620
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	10550
Requisition Nos:	187973	Total quantity received	Yes	D.Actual Quantity delivered B-C	14070
PO Nos.	83244	Close PO	Yes	E.Difference (D-A)	1918
Supplier:	Vasant enterprises	Vehicle No	Ts08ug0218	MRN No	100642
Delivery date	05.12.21	Delivery Time	15:00	Inward no	6770
Sign of Security		Sign of Admin		Sign of Project manager	
Date	14/12/21	Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	581	2790
,1	10 mm	7.40	539	3990
3.	12 mm	10.66	352	3770
4.	16 mm	18.96		
5.	20 mm	29.62		
6.	25 mm	46.29		
7.	32 mm			
8.	Binding wire			
Total:				10550
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 2. Report must have totals calculated. 3. make a separate report for every truck load received.

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	12152
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	24620
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	14070
Requisition Nos:	187973	Total quantity received	Yes	D.Actual Quantity delivered B-C	10550
PO Nos.	83244	Close PO	Yes	E.Difference (D-A)	-1602
Supplier:	Vasant enterprises	Vehicle No	Ts08ug0218	MRN No	100642
Delivery date	05.12.21	Delivery Time	15:00	Inward no	6770
Sign of Security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	581	2790
,1	10 mm	7.40	539	3990
3.	12 mm	10.66	352	3770
4.	16 mm	18.96		
5.	20 mm	29.62		
6.	25 mm	46.29		
7.	32 mm			
8.	Binding wire			10550
Total:				
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.