

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	23305
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	31530
Block/Villa No	C-Block slab -0 & slab 1	Weighment slips attached	Yes	C.Net vehicle Weight	23340
Requisition Nos:	187072	Total quantity received	Yes	D.Actual Quantity delivered B-C	8190
PO Nos.	78135	Close PO	Yes	E.Difference (D-A)	15115
Supplier:	Sri arihant steel	Vehicle No	AP16TW8933	MRN No	
Delivery date	01.07.2021	Delivery Time	10:00	Inward no	4362
Sign of Security		Sign of Admin		Sign of Project manager	
Date	02/07/21	Date	2/7/21	Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.50	2080	9360
2.	10 mm	7.39	705	5210
3.	12 mm	10.56	0	0
4.	16 mm	18.96	0	0
5.	20 mm	29.62	140	4150
6.	25 mm	46.29	99	4590
7.	32 mm		0	0
8.	Other		0	0
Total:				23310 kgs
Remark s:	DC ,Weihment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 2. Report must have totals calculated. 3. make a separate report for every truck load received.

Purchase Order

Page(s) 1 of 1

03/07/2021 11:19:53

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Sri Arihant Steels

Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,
Secunderabad-500003

GSTIN 36ADZPG3609B1ZK

66382042/27816848

9246825558

Doc No

78135

187072

Doc Date

29-06-2021

Quote No

NIL

Quote Date

29-06-2021

SupplyType

Supply

Kind Attn : Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	9,125.00	49.00	0.00	18.00	527,607.50
2 8114 - Steel - rebar - TMT - 10mm - kgs	5,250.00	49.00	0.00	18.00	303,555.00
3 8117 - Steel - rebar - TMT - 20mm - kgs	4,150.00	48.00	0.00	18.00	235,056.00
4 8118 - Steel - rebar - TMT - 25mm - kgs	4,630.00	48.00	0.00	18.00	262,243.20
5 2051 - Carpentry - hardware - Binding wire - 20 gauge - kgs	150.00	65.00	0.00	18.00	11,505.00
Total Order Value . . .					1,339,966.70

Rupees : Thirteen Lakh(s) Thirty Nine Thousand Nine Hundred Sixty Six and Paise Seventy Only.

Terms and Conditions :-

Specification / All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011**Penalty For Delay** Nil**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Loading unloading charges included.
Payment as per actual weighment. Above order for C-Block slower basement slab flat no 101 to 107 purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at GMR-Mallapur Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**
Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Name : _____

Name : _____

Date : ___/___/___