

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmochar Residency	A. Estimated quantity:	1000 M3
Flat / Villa no.:	4&5 flats	Block No.:	C	B. Requisition quantity:	1000 M3
Slab no.:	Pcc & footings	PO Nos.	75279	C. Actual quantity poured:	96 M3
Requisition nos.:	68779	Supplier:	Cemex infra	D. Difference (C-A):	904 M3
Sign of security	<i>Amulya</i>	Sign of Admin	<i>Jibin</i>	Sign of Project manager	<i>V. P. A. S.</i>
Date	9/3/21	Date	9/3/21	Date	8/3/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.02.2021	15:30	6 M3	4716	14400	14940	540	1778	89724
2.	19.02.2021	09:17	6m3	4713	14400	14630	230	1777	89726
3.	19.02.2021	08:57	6m3	4712	14400	14790	390	1776	89727
4.	19.02.2021	06:25	6m3	4711	14400	14580	180	1775	89728
5.	19.02.2021	06:00	6m3	4710	14400	14820	420	1774	89729
6.	19.02.2021	05:50	6m3	4709	14400	14670	270	1773	89730
7.	19.02.2021	05:35	6m3	4708	14400	14660	260	1772	89731
8.	19.02.2021	05:22	6m3	4707	14400	14680	280	1771	89732
9.	19.02.2021	05:05	6m3	4706	14400	14690	290	1770	89733
10.	19.02.2021	04:55	6m3	4705	14400	14580	180	1769	89734
11.	09.02.2021	02:40	6m3	4645	14400	14580	180	1696	89735
12.	09.02.2021	02:30	6m3	4644	14400	14540	140	1695	89736
13.	09.02.2021	02:05	6m3	4643	14400	14050	350	1694	89737
14.	09.02.2021	01:45	6m3	4642	14400	14500	100	1693	89738
15.	09.02.2021	01:20	6m3	4641	14400	14500	100	1692	89739
16.	09.02.2021	00:10	6m3	4640	14400	14500	100	1691	89740

Total				230400	248210	17180		
Remarks	We have raised Requisition No 68779 and PO 75279 1000 M3 ordered don't close the PO							

Note : 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent at least 14-100 days before the completion of the work.

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 on its vehicles weight less than 14,100 kg - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	1000 M3
Flat / Villa no.:	4&5 flats	Block No.:	C	B. Requisition quantity:	1000 M3
Slab no.:	Pcc & footings	PO Nos.	75279	C. Actual quantity poured:	1046 M3
Requisition nos.:	68779	Supplier:	Cemex infra	D. Difference (C-A):	46 M3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	17/3/21	Date	17/3/21	Date	17/3/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.02.2021	15:30	6 M3	4716	14400	14940	540	1778	89724
2.	19.02.2021	09:17	6m3	4713	14400	14630	230	1777	89726
3.	19.02.2021	08:57	6m3	4712	14400	14790	390	1776	89727
4.	19.02.2021	06:25	6m3	4711	14400	14580	180	1775	89728
5.	19.02.2021	06:00	6m3	4710	14400	14820	420	1774	89729
6.	19.02.2021	05:50	6m3	4709	14400	14670	270	1773	89730
7.	19.02.2021	05:35	6m3	4708	14400	14660	260	1772	89731
8.	19.02.2021	05:22	6m3	4707	14400	14680	280	1771	89732
9.	19.02.2021	05:05	6m3	4706	14400	14690	290	1770	89733
10.	19.02.2021	04:55	6m3	4705	14400	14580	180	1769	89734
11.	09.02.2021	02:40	6m3	4645	14400	14580	180	1696	89735
12.	09.02.2021	02:30	6m3	4644	14400	14540	140	1695	89736
13.	09.02.2021	02:05	6m3	4643	14400	14050	350	1694	89737
14.	09.02.2021	01:45	6m3	4642	14400	14500	100	1693	89738
15.	09.02.2021	01:20	6m3	4641	14400	14500	100	1692	89739
16.	09.02.2021	00:10	6m3	4640	14400	14500	100	1691	89740

17.	08.03.2021	11:30	6m3	4859	14400	14840	440	1857	89984
18.	08.03.2021	11:30	6m3	4860	14400	14660	260	1858	89985
19.	08.03.2021	08:09	6m3	4857	14400	14770	370	1855	89986
20.	08.03.2021	08:20	6m3	4858	14400	14990	590	1856	89987
21.	08.03.2021	08:45	6m3	4861	14400	14760	360	1859	89988
22.	08.03.2021	09:00	6m3	4862	14400	14540	140	1860	89989
23.	08.03.2021	09:10	6m3	4863	14400	14760	360	1861	89990
24.	08.03.2021	21:32	6m3	4864	14400	14910	510	1862	89991
25.	08.03.2021	21:45	6m3	4865	14400	14860	460	1863	89992
26.	08.03.2021	21:55	6m3	4866	14400	14880	480	1864	89993
27.	08.03.2021	22:04	6m3	4867	14400	14710	310	1865	89994
28.	08.03.2021	10:05	6m3	4868	14400	14840	440	1866	89995
29.	08.03.2021	10:20	6m3	4869	14400	14980	580	1867	89996
30.	08.03.2021	10:35	6m3	4870	14400	14760	360	1868	89997
31.	08.03.2021	10:45	6m3	4871	14400	15020	620	1869	89998
32.	08.03.2021	23:05	6m3	4872	14400	14590	190	1870	89999
33.	08.03.2021	23:15	6m3	4873	14400	14890	490	1871	90000
34.	09.03.2021	11:25	6m3	4874	14400	15030	630	1872	90001
35.	08.03.2021	11:30	6m3	4875	14400	14630	230	1873	90002
36.	09.03.2021	11:30	6m3	4876	14400	14740	340	1874	90003
37.	09.03.2021	11:55	6m3	4877	14400	14790	390	1875	90004
38.	09.03.2021	12:09	6m3	4878	14400	14920	520	1876	90005
39.	08.03.2021	12:16	6m3	4879	14400	14620	220	1877	90006
40.	08.03.2021	12:30	6m3	4880	14400	14960	560	1878	90007
41.	09.03.2021	12:40	6m3	4881	14400	14940	540	1879	90008
42.	09.03.2021	12:53	6m3	4882	14400	14610	210	1880	90009

43.	09.03.2021	11:00	6m3	4883	14400	14950	550	1881	90010
44.	09.03.2021	11:10	6m3	4884	14400	14840	440	1882	90011
45.	09.03.2021	01:20	6m3	4885	14400	14530	130	1883	90012
46.	09.03.2021	01:35	6m3	4886	14400	14770	370	1884	90013
47.	09.03.2021	05:04	6m3	4887	14400	14710	310	1885	90014
48.	09.03.2021	05:25	6m3	4888	14400	14670	270	1886	90015
49.	09.03.2021	05:38	6m3	4889	14400	14750	350	1887	90016
50.	09.03.2021	06:46	6m3	4890	14400	14420	20	1888	90017
51.	09.03.2021	06:46	6m3	4891	14400	14700	300	1889	90019
52.	09.03.2021	07:05	6m3	4892	14400	14330	-70	1890	90020
53.	09.03.2021	07:14	6m3	4893	14400	14650	150	1891	90021
54.	09.03.2021	07:25	6m3	4894	14400	14750	350	1892	90022
55.	09.03.2021	07:35	6m3	4895	14400	14700	300	1893	90023
56.	09.03.2021	20:20	6m3	001	14400	16640	240	1894	90024
57.	09.03.2021	20:35	6m3	002	14400	14230	-170	1895	90025
58.	09.03.2021	20:53	6m3	003	14400	13990	-410	1896	90026
59.	09.03.2021	21:20	6m3	005	14400	14650	250	1898	90028
60.	09.03.2021	21:46	6m3	006	14400	14520	120	1899	90029
61.	09.03.2021	22:04	6m3	007	14400	14490	90	1900	90030
62.	09.03.2021	22:17	6m3	008	14400	14320	-80	1901	90031
63.	09.03.2021	22:30	6m3	009	14400	14620	220	1902	90032
64.	09.03.2021	22:43	6m3	010	14400	14110	290	1903	90032
65.	09.03.2021	02:30	7m3	0213	16800	17130	330	1904	90033
66.	09.03.2021	11:30	7m3	0214	16800	17060	140	1905	90034
67.	09.03.2021	12:30	7m3	0215	16800	15230	-1570	1906	90035
68.	09.03.2021	12:30	7m3	0216	16800	16750	-50	1907	90036

69.	09.03.2021	12:30	7m3	0217	16800	16430	370	1908	90037
70.	09.03.2021	12:30	7m3	0218	16800	17470	670	1909	90038
71.	09.03.2021	12:30	8m3	0219	19200	20250	1050	1910	90039
72.	09.03.2021	11:30	7m3	0220	16800	14460	2340	1911	90040
73.	09.03.2021	11:30	7m3	0221	16800	16990	190	1912	90041
74.	09.03.2021	11:45	7m3	0222	16800	17120	320	1913	90042
75.	09.03.2021	11:45	8m3	0223	19200	19450	250	1914	90043
76.	09.03.2021	11:40	7m3	0224	16800	16660	200	1915	90044
77.	09.03.2021	11:50	7m3	0225	16800	17250	450	1916	90045
78.	09.03.2021	11:55	8m3	0226	19200	16600	2600	1917	90046
79.	09.03.2021	11:57	8m3	0227	19200	19800	500	1918	90047
80.	09.03.2021	11:50	8m3	0228	19200	17930	1270	1919	90048
81.	09.03.2021	12:00	7m3	0229	16800	14610	2190	1921	90070
82.	09.03.2021	12:05	7m3	0231	16800	16990	190	1922	90072
83.	09.03.2021	11:30	8m3	0232	19200	19800	500	1923	90073
84.	09.03.2021	11:45	8m3	0233	19200	19920	720	1924	90074
85.	09.03.2021	11:50	7m3	0234	16800	17060	260	1925	90076
86.	09.03.2021	11:55	7m3	0235	16800	17040	240	1926	90078
87.	09.03.2021	11:54	8m3	0236	19200	20160	960	1927	90079
88.	09.03.2021	11:54	8m3	0237	19200	19370	170	1928	90080
89.	09.03.2021	11:55	7m3	0238	16800	17070	270	1929	90081
90.	09.03.2021	11:57	8m3	0239	19200	20070	870	1930	90083
91.	09.03.2021	12:30	8m3	0240	19200	19870	570	1931	90084
92.	09.03.2021	11:30	7m3	0241	16800	18690	1890	1932	90085
93.	09.03.2021	11:45	7m3	0242	16800	17560	760	1933	90089
94.	09.03.2021	12:05	8m3	0243	19200	19770	570	1934	90090

95.	09.03.2021	12:10	7m3	0244	16800	17450	650	1935	90091
96.	09.03.2021	12:30	8m3	0245	19200	20070	870	1936	90092
97.	09.03.2021	12:31	6m3	4896	14400	14600	200	1939	90093
98.	09.03.2021	07:55	6m3	4897	14400	14610	210	1940	90094
99.	09.03.2021	08:05	6m3	4898	14400	14390	-10	1941	90095
100.	09.03.2021	08:22	6m3	4899	14400	14490	90	1942	90096
101.	09.03.2021	08:35	6m3	4900	14400	14590	190	1943	90097
102.	09.03.2021	08:40	6m3	5001	14400	14550	150	1944	90098
103.	09.03.2021	09:02	6m3	4801	14400	14750	350	1945	90098
104.	09.03.2021	09:15	6m3	4802	14400	14720	320	1946	90099
105.	09.03.2021	09:26	6m3	4803	14400	14810	410	1947	90100
106.	09.03.2021	10:53	6m3	4810	14400	14660	260	1948	90101
107.	09.03.2021	11:10	6m3	4811	14400	14110	-290	1949	90102
108.	09.03.2021	09:40	6m3	4804	14400	14720	320	1950	90103
109.	09.03.2021	09:50	6m3	4805	14400	14570	170	1951	90104
110.	09.03.2021	10:06	6m3	4806	14400	14740	340	1952	90105
111.	09.03.2021	10:17	6m3	4807	14400	14640	240	1953	90106
112.	09.03.2021	10:24	6m3	4808	14400	14750	350	1954	90107
113.	09.03.2021	11:30	6m3	4809	14400	14670	270	1955	90108
114.	09.03.2021	12:30	7m3	4813	16800	17200	400	1957	90110
115.	09.03.2021	12:30	5m3	4812	12000	12300	300	1956	90109
116.	09.03.2021	11:30	6m3	4814	14400	14820	420	1958	90111
117.	09.03.2021	12:58	6m3	4815	14400	14730	330	1959	90112
118.	09.03.2021	13:20	7m3	4816	16800	17160	360	1960	90113
119.	09.03.2021	13:30	7m3	4817	16800	17200	400	1961	90114
120.	09.03.2021	13:45	6m3	4818	14400	14670	270	1962	90115

unfread

121.	09.03.2021	13:54	6m3	4819	14400	14600	200	1963	90116
122.	09.03.2021	14:05	6m3	4820	14400	14350	-50	1964	90117
123.	09.03.2021	14:32	7m3	4822	16800	16950	150	1965	90118
124.	09.03.2021	14:20	7m3	4821	16800	16890	90	1966	90120
125.	09.03.2021	14:40	6m3	4823	14400	14770	370	1967	90121
126.	09.03.2021	14:55	6m3	4824	14400	14690	290	1968	90122
127.	09.03.2021	15:03	7m3	4825	16800	17250	4150	1969	90123
128.	09.03.2021	15:20	7m3	4826	16800	17140	340	1970	90124
129.	09.03.2021	15:35	6m3	4827	14400	14690	290	1971	90125
130.	09.03.2021	15:45	6m3	4828	14400	14840	440	1972	90126
131.	09.03.2021	15:55	6m3	4829	14400	14860	460	1973	90127
132.	09.03.2021	16:05	7m3	4830	16800	17210	410	1974	90128
133.	09.03.2021	16:15	7m3	4831	16800	17220	420	1979	90129
134.	09.03.2021	16:15	7m3	4832	16800	16780	20	1980	90130
135.	09.03.2021	16:42	6m3	4833	14400	14490	90	1981	90131
136.	09.03.2021	17:00	6m3	4834	14400	14700	300	1982	90132
137.	09.03.2021	17:10	6m3	4835	14400	14690	290	1983	90133
138.	09.03.2021	17:30	7m3	4836	16800	17370	570	1984	90134
139.	09.03.2021	17:40	7m3	4837	16800	16930	130	1985	90135
140.	09.03.2021	17:56	6m3	4838	14400	14400	0	1986	90136
141.	09.03.2021	18:11	7m3	4839	16800	17360	560	1987	90137
142.	09.03.2021	11:30	8m3	246	19200	20070	870	1988	90138
143.	09.03.2021	11:40	8m3	247	19200	19890	690	1989	90139
144.	09.03.2021	11:45	8m3	248	19200	19960	760	1990	90140
145.	09.03.2021	11:50	8m3	249	19200	20250	1050	1991	90141
146.	09.03.2021	11:50	7m3	250	16800	17340	540	1992	90142

147.	09.03.2021	11:55	8m3	251	19200	19390	190	1993	90143
148.	09.03.2021	11:30	8m3	252	19200	20190	990	1994	90144
149.	09.03.2021	11:45	8m3	253	19200	20250	1050	1995	90145
150.	09.03.2021	11:50	8m3	254	19200	20280	1080	1996	90146
151.	09.03.2021	11:55	7m3	255	16800	17590	790	1997	90147
152.	09.03.2021	11:30	7m3	256	16800	17560	760	1998	90148
153.	09.03.2021	11:55	8m3	257	19200	20110	900	1999	90149
154.	09.03.2021	11:50	7m3	258	16800	17400	600	2000	90150
155.	09.03.2021	12:30	8m3	259	19200	17360	1840	2001	90151
156.	09.03.2021	12:30	8m3	260	19200	19860	660	2002	90152
157.	09.03.2021	12:30	8m3	261	19200	19880	680	2003	90153
158.	09.03.2021	12:30	8m3	263	19200	20270	1070	2004	20154
159.	09.03.2021	12:35	7m3	264	16800	17590	790	2005	90155
160.	09.03.2021	18:20	6m3	4840	14400	14400	0	2006	90156
161.	09.03.2021	12:40	6m3	4841	14400	14670	270	2007	90159
162.	09.03.2021	12:40	6m3	4842	14400	14400	0	2008	90162
163.									
Total:					2620800	1497746930	1495126130		
Remarks:	We have raised Requisition No 68779 and PO 75279 1000 M3 ordered extra received 46 m3								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.