

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	80m3
Flat / Villa no.:	C-Block.	Block No.:	C	B. Requisition quantity:	80m3
Slab no.:	Sump wall	PO Nos.	75631	C. Actual quantity poured:	85m3
Requisition nos.:	68835	Supplier:	Cemex infra	D. Difference (C-A):	5m3
Sign of security		Sign of Admin		Sign of Project manager	
Date	26/4/21	Date	26/4/21	Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.02.21	16:39	6m3	4712	14400	14790	390	1776	91524
2.	19.02.21	17:20	6m3	4713	14400	14630	230	1777	91525
3.	19.02.21	17:50	6m3	4716	14400	14630	230	1778	91526
4.	23.02.21	14:10	3m3	4734	7200	7240	40	1799	91527
5.	24.02.21	12:10	6m3	4737	14400	14520	120	1800	91528
6.	24.02.21	13:30	3m3	4744	7200	7180	-20	1802	91529
7.	27.02.21	14:20	3m3	4763	7200	7210	10	1822	91530
8.	01.03.21	11:20	4m3	4774	9600	9610	10	1824	91530
9.	17.03.21	11:20	6m3	4912	14400	14860	460	2064	91743
10.	17.03.21	12:10	6m3	4913	14400	14710	310	2056	91476
11.	17.03.21	12:50	6m3	4915	14400	14720	320	2066	91478
12.	17.03.21	13:20	6m3	4915	14400	14910	510	2067	91481
13.	17.03.21	13:55	6m3	4916	14400	14920	520	2068	91485
14.	17.03.21	14:30	6m3	4917	14400	14830	430	2069	91486
15.	17.03.21	14:50	6m3	4918	14400	14670	270	2070	91488
16.	17.03.21	15:20	6m3	4920	14400	14820	420	2071	91489

Total:		85m3		204000	208250	4250		
Remarks:	We have raised Requisition No 68835 and PO 75631 for 80 M3 but we received 05 m3 extra .							

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.