

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/3/2023		Prepared by: Vanajathi		Serial no. 15853	
Supplier name: SL Rmc Plant				HO inward no.	
Firm/Company: Dr. NRK		Project: Neutropolis		HO received date	
PO/WO date: 3/03/2023		PO/WO No. 20230303001		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0470	15/3/2023	1,27,400/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,27,400/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: Rmc Pouring Report attached.		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				875/-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,26,525/-	
Amount E – PO / WO value:				4,90,000/-	
Amount F – Difference (A – E):				3,63,475/-	
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		20/3/2023			
Remarks: Palt Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajathi				
Sign:	Dauja				
Date	15/3/2023				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer	Invoice No. 0470 Supplier's Ref. 20230303005 Buyer's Order No.	Dated 15-Mar-2023 Mode/Terms of Payment Other Reference(s) Dated
DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	26.00 cbm	4,152.54	cbm	1,07,966.04
	Output CGST @9 %					9 %	9,716.94
	Output SGST @9%					9 %	9,716.94
	Round Off						0.08
	Total			26.00 cbm			₹ 1,27,400.00

Amount Chargeable (in words)

E. & O.E.

INR One Lakh Twenty Seven Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,07,966.04	9%	9,716.94	9%	9,716.94	19,433.88
Total	1,07,966.04		9,716.94		9,716.94	19,433.88

Tax Amount (in words) : **INR Nineteen Thousand Four Hundred Thirty Three and Eighty Eight paise Only**

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

Remarks:

09.03.2023 to 13.03.2023

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	Dr.Nrk Biotech pvt Ltd Plot no.11,, TSIC Industrial Development Area, Sno.230 to 243, Turkapally, Medchal - Malkajgiri, Hyderabad,Telangana,500078 GSTNO:	Delivery Location:	Nextopolis Sy No 230 to 243, Turkapally Village Hyderabad,Telangana,500078 Bala Murali Krishna,7337371177
---------------	---	--------------------	--

Supplier Details	SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS228811ZF SRINIVAS REDDY MUPPA,7207255678 slrmcplant@gmail.com	PO No	20230303005	Quote No	NIL
		PO Date	03 Mar 2023	Quote Date	03 Mar 2023
		Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC9841-RMC-RMC-M30---cum	100.00	4,152.54	0%	4,15,254	0%	9%	9%	0	37,373	37,373	4,90,000
Total Amount ...									0	37,373	37,373	4,90,000

Rupees in words : Four Lakh Eighty Nine Thousands Nine Hundred And Ninety Nine .seven Two PaiseOnly.

Rupees in words : Four Lakh Eighty Nine Thousands Nine Hundred And Ninety Nine .seven Two PaiseOnly.

Terms and Conditions:-

- RMC other terms :
- RMC specification: 310 kgs of cement to be added per cum.
- RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
- RMC line pump: Line / boom pump charges included.
- Payment Terms : Within 30 days of delivery and on production of bill.
- Tax : Inclusive of GST and all other taxes.
- Delivery Date : As per Site Engineers Request.

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	0463	10/12/2023	68,600/-
2.	0470	15/12/2023	1,27,400/-
3.			
4.			
5.			

500 x 4,152.54 = 2,076,270
2,076,270 - 87,511 = 1,988,759

03/03/23 01:54:48 PM

Purchase Order

Original

Delivery Location :

As per details given above

Bill submission:

Vendor Shall submit proof of delivery+original invoice at head office of purchaser

Remarks :

Delivery at NRK Turkapally Contact Person Mr Rahul-8978362427.

For Dr.Nrk Biotech pvt Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
03 MAR 2023
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For

Date :-

Requisition Form

Company Name	Dr. Nrk Biotech pvt Ltd	Date	03 Mar 2023
Site Or Phase	Nextopolis	Time	10:03:32
Flat/Villa/Other		Req.No.	186566
Material required before date		ID No	20230303002

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	100.00	0	100.00	4,300.00		

Remarks: Towards main column-4 use purpose

Prepared By :- Shravya Sudha

Sign:-


Date :- 03 Mar 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main block
Project:	Nextopols	Flat / Villa no.:	Towards main block column-04 use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186566	A. Estimated quantity:	100 M3 ✓
PO nos.:	20230303005	B. Requisition quantity:	100 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	26 M3
		D. Difference (C-A)	74 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.03.2023	08:50	09:15	09:30	07 ✓	7683	16800	16300	500 ✓			
2.	11.03.2023	11:15	12:25	12:50	07 ✓	7686	16800	16570	230			
3.	11.03.2023	13:25	14:45	15:00	07 ✓	7688	16800	16610	190			
4.	11.03.2023	15:48	16:55	17:10	05 ✓	7689	12000	11790	210			
5.												
6.												
7.												
Total:					26		62400	61270	1130			
Remarks	As per quantity ordered 100 M3 consumed 26 M3.											

Note: 1. Report to be sent on a daily basis to purchase/finance/properties/ civil and report audit/finance/properties/ civil. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weight all vehicles. 6. 6 cube meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Wednesday, March 15, 2023 at 05:24 PM GMT+5:30

SL RMC

Mr.Srinivas

We recieved short material against your invoice number :0470,dated:15/03/2023, for 500kg's against our po number:20230303005 dated:03/03/2023.We are deducting amount of Rs.875/- ✓ for the same .

Please Note

Regards,

N .Vanajakshi

Purchase Officer | +91 7729877893 | vanajakshi@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

