

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi Realty Mallapur LLP	Date:	25-03-23	
Site:	Gulmohar Residency	Prepared by:	A. Janaki	
Report From / To	18-03-23	Approved by:		
Report Date	25-03-23			
List of requisitions numbers missing in the report*: Req no:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	serial no of item in Req	Item Description	Reason for not preparing PO/WO
208895	06-02-23	1,2	Tiles-Vitrified - nitco tagus,nitco biblios	Requisition send to MD approval
208589	23-12-23	1,2	Fire rated doors single &double leaf,	Hold by MD sir
20230307002	07-03-23	1,2	SS Railing	Po to be issue
2023030721	07-03-23	3	Plywood	Po to be issue
20230310003	10-03-23	3	Square hinges	Po to be issue
20230317043	17-03-23	1	Laptop bags	Po to be issue
20230320010	20-03-23	1	Granite Adhesive	Partial approved
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
193795	09-09-22	1 to 4	UPVC windows	Part material delivered remaining waiting for payment
193800	12-09-22	1 to 4	UPVC windows	Supplier Payment issue.
193801	09-09-22	1 to 5	UPVC windows	Part material delivered remaining under prodection
208064	15-10-22	1	Electrical power supply LS(towards E,F,club house)	Work under progress
208482	14-12-22	1	Notice board	To be delivered to 28 th march
208837	28-01-23	2,3	MS grills	Part material delivered remaining Under fabrication
208882	02-02-23	1 to 5	MS grills	Under fabrication
208883	02-02-23	1 to 5	MS grills	Part material delivered remaining Under fabrication
208884	02-02-23	1 to 5	MS grills	Part material delivered remaining Under fabrication
209074	03-03-23	1	125ATS(L&T) brand	Part delivered remaing to be delivered on 27 th .
20230227008	27-02-23	1	Plain false ceiling(C-605)	Work in progress
20230228004	28-02-23	1	Plain false ceiling(Club house 2 nd floor)	50% work completed remaining work under progress
20230301005	01-03-23	1	False ceiling designer(D-508)	Work under progress

20230307004	07-03-23	1	Dry garbage can blue colour	No stock at supplier, to be delivered on 28th
20230314005	14-03-23	1 to 5	CP sanitary	To be delivered on Tuesday
20230314003	14-03-23	1 to 10	CP sanitary	To be delivered on Tuesday
20230317047	17-03-23	1 to 9	Stationary, Cleaning material	Less stock at SLLP Tuesday will be delivered
20230317015	17-03-23	1	Foam boards	To be delivered on Tuesday
20230318012	18-03-23	1	Internal door beading	Part material delivered no stock at sslp
20230320030	20-03-23	1	Plywood	To be delivered on Monday
20230320022	20-03-23	1 to 10	Electrical wires	To be delivered on Tuesday

No of gate passes issued this week

From No. 9774

To No.

9774

Delivery van site visit on :

18-03-23, 21-03-23, 23-03-23.

Item not ordered but received : Nil

Detail of steel & cement stock

SI NO	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in kgs
1.	8mm	0.395	4.74	100	474	
2.	10mm	0.617	7.41	50	370.5	
3.	12mm	0.888	10.6	50	530	
4.	16mm	1.580	18.9	Nil	Nil	
5.	20mm	2.469	29.6	15	444	
6.	25mm	3.86	46.32	20	926	
7.	32mm	66.67	Nil	-	Nil	
8.	Binding wire		Nil		Nil	
OPC stock	09	OPC last weeks stock	320	PPC/PSC stock	302	PPC/PSC last weeks stock 400
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date						

Notes: 1. * Send a copy of the requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!