

Internal memo no. 903/35/A Annexure - B

RMC pour report

South block raft-3 and F-1 footing concreting

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	20230324018	A. Estimated quantity:	80 cum
PO nos.:	20230324034	B. Requisition quantity:	80 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			82 cum
		D. Difference (C-A)	82 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23.03.23	15:40	16:23	16:25	8	868	19,200	19,090	110			
2	23.03.23	18:00	18:56	18:59	7	870	16,800	16,520	280			
3	25.03.23	13:10	13:59	14:05	8	879	19,200	19,180	20			
4	25.03.23	13:32	14:14	14:20	8	880	19,200	19,280	-80			
5	25.03.23	14:00	14:38	14:40	8	881	19,200	19,100	100			
6	25.03.23	14:58	15:37	15:40	8	882	19,200	19,250	-50			
7	25.03.23	16:00	16:39	16:45	8	883	19,200	19,080	120			
8	25.03.23	16:15	16:55	16:59	8	884	19,200	19,100	100			
9	25.03.23	16:13	17:24	17:30	7	7894	16,800	15,570	1,230			
10	25.03.23	17:15	18:00	18:05	8	885	19,200	19,070	130			
11	25.03.23	17:35	18:22	18:30	4	886	9,600	9,570	30			
			Total		82		1,96,800	1,94,810	1990			

Remarks order 2 cum extra.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and r-sport-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.