## Remarks from site on the 'Requisition by Site Report' of purchase division

			ta& Modi Realty Kowkur LLP		Date:		01-04-2023		
		THE RESERVE THE PERSON NAMED IN	enwood Heights		Prepared by:		Asma		
			03-2023 To 01-04-2023		Approved by:		A.Suresh		
			4-2023						
List of requi	isitions nun	nbers m	issing in the re	port*:-					
List of requi	isitions who	ere PO/	WO not prepare	ed 3 working da	ys after requi	sition:			
Req No. Req Date		Date	Serial no of item in Req.	Item Des		Reason for not preparing PO/WO"			
20230314006 14-03-202			1	Basket ball pole		Po to be issue			
2023032301		-2023	1 to 5	Sports	Items			Po to be	issue
.List of requ	isitions wh	ere PO/	WO is prepared	and items have	not been rece	eived a	it site beyond	the lead t	ime:
	Req	Date	Serial no of	Item Description		Details of discussion with supplier <sup>\$</sup>			
Req No.			item in Req.						
142555	142555 21-01-2023		1 to 4	Steel ms grills		Po no 96381sup: SSLLP delivery in next weeks			
142556 21-01-2023		-2023	1 to 4	Ms grills		Po no 96388 sup : SSLLP delivery in next week			
142557	142557 21-01-2023		1 to 4	Ms grills		Po no 96389 sup:SSLLP delivery in next week			
2023031300	313005 13-03-2023		1	Canceite Beige		Po no 20230313016 sup: SSLLP delivery on nex week.			
2023030901	2 09-03	-2023	1 to 5	Doors		Po no 20230309008 sup:SSLLP delivery on nex week.			
2023031100	5 11-03	-2023	1 to 5	UPVC Windows		Po no 20230311005 sup:Rainbow UPVC Door & Windows delivery on next week.			
2023031500	15-03-2023		1 to 4	Upvc windows		Po no 20230315009 sup:Rainbow UPVC Doo & Windows delivery on next week.			
2023031704	230317041 17-03-2023		1 to 5	UPVC Windows		PO no 20230317050 sup: Rainbow UPV Windows & Doors delivery on next week.			
2023031704	17047 17-03-2023		1 to 4	UPVC Windows		PO no 20230317053 sup:Rainbow UPVo Windows & Doors delivery on next week			
20230323003 23-03-2023		-2023	1	GI pipe		Po no 20230323008 sup: praful sanitary deliver in week			
20230323024 23-03-2023			1	Vitrified tiles		Po no 20230323031 sup:SSLLP delivery in new week			
20230328010 28-03-2023			1 2	Universal clamp		Po no 20230328014sup:SFS hardware delivery i week			
No. of gate passes issued this		d this w	eek:	01 From No.		Nil To No Nil			
Delivery van site visit on:		n:		25-03-2023 To 01-04-2023		THI			
nward report	t (MRN/oth	ner) & s	tock report ema	ailed in pdf form	nat to nurchase	e?			
Other correct	ions & rem	arks.	•	1	ar to parenas	· .			Yes
Details of ste	el & cemer	t stock							
Sl. No	Tor size		Wt per mtr	Wt for 12 m	Ct 1	.,			
	TOT OIL		kgs	Wt. for 12 mtr			Stock at site is	n Pre	vious stock in Kgs
1.	8mm		.395	rod – kgs	- no of ro		Kgs		
2.	10mm		.617	4.7			Nil	Nil	
	12mm			7.40			Nil	Nil	
3.	4444411		.89	10.6			Nil	Nil	
3.			1.58	18.9			Nil	Nil	
4.	16mm	-	2.47		4 Nil	1	Nil Nil		
4. 5.	16mm 20mm		2.47	29.6				INII	
4. 5. 6.	16mm 20mm 25mm		3.86	46.3	2 Nil		Nil	Nil	
4. 5. 6. 7.	16mm 20mm 25mm 32mm	iro			2 Nil 4 Nil			Nil	
4. 5. 6. 7. 8.	16mm 20mm 25mm		3.86 6.32	46.3	2 Nil 4 Nil Nil		Nil	Nil Nil	
4. 5. 6. 7. 8. OPC stock	16mm 20mm 25mm 32mm	(	3.86 6.32 OPC last	46.3	2 Nil 4 Nil Nil PPC/PSC		Nil Nil	Nil Nil Nil PPC/PS	
4. 5. 6. 7. 8.	16mm 20mm 25mm 32mm	( )	3.86 6.32	46.33 75.84	2 Nil 4 Nil Nil		Nil Nil Nil 126	Nil Nil Nil	stock

Date

01-04-2023

01-04-2023

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

APPROVED BY

0 1 APR 2003

A. SURESH

PROJECT MANAGER