

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 16/03/23		Prepared by: V. RAVI		Serial no. 15641	
Supplier name: Blue Star Limited				HO inward no.	
Firm/Company: GVC		Project: Genopolis		HO received date	
PO/WO date: 31.12.22		PO/WO No. 95666		Scan ID. 184826	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	6022014044	28.02.23	80,50,000-00	☒ Yes ☐ No	
2.	6022014043	28.02.23	80,50,000-00	☒ Yes ☐ No	
3.			/	☐ Yes ☐ No	
4.			/	☐ Yes ☐ No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				161,00,000-00	
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	118116 & 118118		Proof of delivery matches MRN		☒ Yes ☐ No
Amount B - Other Credits : Transportation charges				-	
Amount C - Other Debits :				-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				161,00,000-00	
Amount E - PO / WO value:				24,150,000-00	
Amount F - Difference (A - E):				80,50,000-00	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☐ Yes ☒ No - wait for balance material ☐ Other			
Payment - due date		20/03/23			
Remarks: 50% Advance paid & Pay bill.					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:		(V. RAVI)	☒	APPROVED BY	
Sign:				16 MAR 2023	
Date		16/03/23		SOHAM MODI	
Approval limit	Upto 20k	Above 20k	Above 100k	MANAGING DIRECTOR	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Form for closure of purchase order

PO no.: 95666	PO date: 31/12/22	Req. no.: 196326	Advice Scan ID	
Barcoded PO available ☒ Y/ ☐ N	Invoice original available ☒ Y/ ☐ N	Copy available	POD available ☒ Y/ ☐ N	
Data required from site/engineers:				
MRN nos. related to PO	118116 & 118118			
☒ Part material received.	☐ Full material received.	☐ Material not received.		
☐ Close PO - Balance material will be re-ordered by new requisition.				
☐ Cancel PO. Material not required.		☐ Cancel PO. Material will be re-ordered by new requisition		
☒ Keep PO open. Material required.		☐ Keep PO open. Work under progress.		
Remarks by engineer: <i>part material received, keep po open. material requisitioned (MEP)</i>				
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCV proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.				
Prepared by: P. Nivasa	Sign: <i>[Signature]</i>	Date: 14/1/2023		
Data required from accounts:				
☐ Checked with E&D for receipt of bills.				
☒ Bills not received against this PO.	☐ Part bill received against this PO.	☐ All bills received against this PO.		
☒ Advance paid against this PO	Amount paid: 120,75,000/-	Date of payment: 5/1/23		
Details of part bill received:				
Sl. No.	Bill no.	Bill date	Bill amount	Cr. given to supplier
1.				
2.				
3.				
Remarks by Accountants:				
Prepared by: <i>[Signature]</i>	Sign: <i>[Signature]</i>	Date: 15/1/23		
Notes: 1. POs/WOs issued for masonry works - may have been processed by E&D. Check before filling the above.				
Prepared by:	Sign:	Date:		
Remarks by Ravi + details of bills to be approved:				
Sl. No.	Bill no.	Bill date	Bill amount	MRN no.
1	6022014044	28.02.23	80,50,000 - 00	118116
2.	6022014043	28.02.23	80,50,000 - 00	
3.				
Remarks: <i>enclosed invoice copy approval required from MD Sir.</i>				
Prepared by: Ravi	Sign: <i>[Signature]</i>	Date: 15/03/23.		
Advice by MD - action to be taken.				
☐ Get certified bill from supplier (not original).		☐ Prepare bill in SSLIP for material supplied.		
☐	Thereafter, prepare advice for credit to supplier and send to Soham for processing			
☐	Close PO	☒ Keep PO open. Material awaited		
☐	Accounts to be reconciled with supplier. Get supplier's ledger			
Remarks:				
Approved by: Soham	Sign: <i>[Signature]</i>	Date: <i>16/1/23</i>		

*Waran,
Check if all bills are
received!*

16/1/23

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards GVR C Site atrium block slab casting purpose.
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	13495	A. Estimated quantity:	300 cub meter
PO nos.:	86293	B. Requisition quantity:	300 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	239 cub meter (168+71)
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	61 cub meter

Details of RMC pour 13/04/2022

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.03.2022	10:54 AM	11:02	11:15	7 m3	2HY21AR S7546	16800	17190				
2.	30.03.2022	16:20 PM	17:11	17:53	7 m3	2HY21AR S7773	16800	16940				
3.	30.03.2022	16:36 PM	17:54	18:18	7 m3	2HY21AR S7774	16800	16620				
4.	30.03.2022	17:18 PM	18:19	18:46	7 m3	2HY21AR S7776	16800	16860				
5.	30.03.2022	19:11 PM	19:59	20:19	7 m3	2HY21AR S7779	16800	16950				
6.	30.03.2022	18:32 PM	19:19	20:36	7 m3	2HY21AR S7778	16800	16950				
7.	31.03.2022	18:34 PM	19:30	21:10	7 m3	2HY21AR S7812	16800	16920				
8.	31.03.2022	19:15 PM	20:05	21:49	7 m3	2HY21AR S7813	16800	16860				
9.	31.03.2022	19:39 PM	20:10	21:55	7 m3	2HY21AR	16800	16820				

10	31.03.2022	19:45 PM	20:33	22:07	5 m ³	S7814 2HY21AR	14400	14410											
11	01.04.2022	17:33 PM	18:06	18:49	3 m ³	S7815 2HY22AR	7200	7250											
Total:		11 nos			71 m ³ ✓	S29	1.72,800	1.73,770											
Remarks	Work under progress (already pored 168 cubmeter on 13.03.2022)																		

Note: 1. Report to be sent on a daily basis to prodata@prodata.com and report along with photographs. 2. Report must be prepared during power and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PQ. 5. Weight all vehicles in cubic meters vehicle should have a net weight of 14,110 kgs at 2,400kgs/m³. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-data basis. 7. Site to calculate shortfall. 8. Main item original report + weightment slips + power reports + test reports + photographs at site.