

Cement Blocks – Weekly Delivery Report

Company/ firm:	MHPL SOV	Requisition nos.:	20230328042	Total PO quantity:	8000
Project:	SOV-III	PO No(s).	20230328046	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	A	Total material delivered	NO	Quantity delivered during week:	400
Supplier:	Sri Sai Vishal Enterprises	Close PO:	NO	Balance quantity to be delivered:	7600
Sign of security		Sign of Admin		Sign of Project manager	
Date	06-04-23	Date	06-04-23	Date	06-04-23

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
3.							
			Total				

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	05-04-23	04:15	4X8X16	400	004	745	20230405030
2.							
			Total	400			

Remarks:

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

No.

~~004~~
004

GSTIN: 36ACZPL1512H1ZF

Date

05.04.23

M/s.

Modi Housing Pvt Ltd Cherapunli

P.O. No.

20230328046

Date :

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
1)	Flyash Solid Block	6x8x16	400 M
Vehicle No. TS 08 UE 0811			
Time : 4:15 pm			
Driver Name : Chundly			
20230405030			
INWARD			
Inward No. 745			
Dt: 05/4/23			
TON			
400 M			

Received the above material
in good condition

Received By:

Sign:

For SRI SAI VISHAL ENTERPRISES

Receiver's Signature

M H P L-SOV-III