

QC - Concrete Cube Testing Report.																
Company:		SOV (LLP)														
Project:		SOV - III														
Report for Month:		Feb - Mar = 2023.														
Prepared By:		QC Team														
Date:		03-04-2023														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
7964	23-01-2023	RMC	M25	Rekha pande		195	COL	2	31-1-23	8	17.5	425.0	18.9			
											17.5	395.0	17.6	17.9		
											17.5	385.0	17.1			
7964	23-01-2023	RMC	M25	Rekha pande		195	COL	2	21-2-23	29	25.0	586.0	26.0			
											25.0	576.0	25.6	25.9		
											25.0	586.0	26.0			
7965	23-01-2023	RMC	M25	Rekha pande		196	COL	2	31-1-23	8	17.5	430.0	19.1			
											17.5	405.0	18.0	18.1		
											17.5	390.0	17.3			
7965	23-01-2023	RMC	M25	Rekha pande		196	COL	2	21-2-23	29	25.0	585.0	26.0			
											25.0	575.0	25.6	25.8		
											25.0	580.0	25.8			
7966	27-01-2023	Site Mix	M25	Rekha pande		193	COL	3	4-2-23	8	17.5	425.0	18.9			
											17.5	400.0	17.8	17.9		
											17.5	385.0	17.1			
7966	27-01-2023	Site Mix	M25	Rekha pande		193	COL	3	25-2-23	29	25.0	580.0	25.8			
											25.0	570.0	25.3	25.6		
											25.0	575.0	25.6			
7967	27-01-2023	Site Mix	M25	Rekha pande		194	COL	3	4-2-23	8	17.5	415.0	18.4			
											17.5	410.0	18.2	18.3		
											17.5	410.0	18.2			

[illegible]

[illegible]

7976	07-02-2023	RMC	M20	Rekha pande		195	Slab	2	8-3-23	29	20.0	470.0	20.9			
											20.0	460.0	20.4	20.8		
											20.0	475.0	21.1			
7977	07-02-2023	RMC	M20	Rekha pande		196	Slab	2	15-2-23	8	14.0	320.0	14.2			
											14.0	315.0	14.0	14.4		
											14.0	335.0	14.9			
7977	07-02-2023	RMC	M20	Rekha pande		196	Slab	2	8-3-23	29	20.0	458.0	20.4			
											20.0	448.0	19.9	20.4		
											20.0	468.0	20.8			
7978	07-02-2023	RMC	M20	Rekha pande		193	Slab	3	15-2-23	8	14.0	350.0	15.6			
											14.0	345.0	15.3	15.5		
											14.0	350.0	15.6			
7978	07-02-2023	RMC	M20	Rekha pande		193	Slab	3	8-3-23	29	20.0	470.0	20.9			
											20.0	460.0	20.4	20.9		
											20.0	480.0	21.3			
7979	07-02-2023	RMC	M20	Rekha pande		194	Slab	3	15-2-23	8	14.0	345.0	15.3			
											14.0	340.0	15.1	15.3		
											14.0	345.0	15.3			
7979	07-02-2023	RMC	M20	Rekha pande		194	Slab	3	8-3-23	29	20.0	465.0	20.7			
											20.0	455.0	20.2	20.7		
											20.0	475.0	21.1			
7980	07-02-2023	RMC	M25	Cemex Infra		198	COL	1	15-2-23	8	17.5	398.0	17.7			
											17.5	410.0	18.2	17.9		
											17.5	400.0	17.8			
7980	07-02-2023	RMC	M25	Cemex Infra		198	COL	1	8-3-23	29	25.0	585.0	26.0			
											25.0	565.0	25.1	25.4		
											25.0	565.0	25.1			
7981	07-02-2023	RMC	M25	Cemex Infra		199	COL	1	15-2-23	8	17.5	405.0	18.0			
											17.5	420.0	18.7	18.1		
											17.5	395.0	17.6			
7981	07-02-2023	RMC	M25	Cemex Infra		199	COL	1	8-3-23	29	25.0	575.0	25.6			
											25.0	570.0	25.3	25.3		
											25.0	565.0	25.1			

[illegible]

[illegible]