

Company Name		Modi Reality Pocharam LLP					
Project		Nilgiri Heights					
Prepared By		Vijay Raj					
Last updated on		24.03.2023					
Block No		Block - B (Flat No - 10 to 20)					
S.No	Flat No	Plinth Beam Casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Plastering)	Stage III completion date	Remarks
1	B - 110	31.08.22					
2	B - 111	30.09.22					
3	B - 112	30.09.22					
4	B - 113	31.08.22					
5	B - 114	31.08.22					
6	B - 115	31.08.22					
7	B - 116	31.08.22					
8	B - 117	30.09.22					
9	B - 118	30.09.22					
10	B - 119	30.09.22					
11	B - 120	30.09.22					
12	B - 210	31.08.22					
13	B - 211	30.09.22					
14	B - 212	30.09.22					
15	B - 213	31.08.22					
16	B - 214	31.08.22					
17	B - 215	31.08.22					
18	B - 216	31.08.22					
19	B - 217	30.09.22					
20	B - 218	30.09.22					
21	B - 219	30.09.22					
22	B - 220	30.09.22					
23	B - 310	31.08.22					
24	B - 311	30.09.22					
25	B - 312	30.09.22					
26	B - 313	31.08.22					
27	B - 314	31.08.22					
28	B - 315	31.08.22					
29	B - 316	31.08.22					
30	B - 317	30.09.22					
31	B - 318	30.09.22					
32	B - 319	30.09.22					
33	B - 320	30.09.22					
34	B - 410	31.08.22					
35	B - 411	30.09.22					
36	B - 412	30.09.22					
37	B - 413	31.08.22					
38	B - 414	31.08.22					
39	B - 415	31.08.22					
40	B - 416	31.08.22					
41	B - 417	30.09.22					
42	B - 418	30.09.22					
43	B - 419	30.09.22					
44	B - 420	30.09.22					
45	B - 510	31.08.22					
46	B - 511	30.09.22					
47	B - 512	30.09.22					
48	B - 513	31.08.22					
49	B - 514	31.08.22					
50	B - 515	31.08.22					
51	B - 516	31.08.22					
52	B - 517	30.09.22					
53	B - 518	30.09.22					
54	B - 519	30.09.22					
55	B - 520	30.09.22					
56	B - 610	31.08.22					
57	B - 611	30.09.22					
58	B - 612	30.09.22					
59	B - 613	31.08.22					

60	B - 614	31.08.22					
61	B - 615	31.08.22					
62	B - 616	31.08.22					
63	B - 617	30.09.22					
64	B - 618	30.09.22					
65	B - 619	30.09.22					
66	B - 620	30.09.22					
67	B - 710	31.08.22					
68	B - 711	30.09.22					
69	B - 712	30.09.22					
70	B - 713	31.08.22					
71	B - 714	31.08.22					
72	B - 715	31.08.22					
73	B - 716	31.08.22					
74	B - 717	30.09.22					
75	B - 718	30.09.22					
76	B - 719	30.09.22					
77	B - 720	30.09.22					
78	B - 810	31.08.22					
79	B - 811	30.09.22					
80	B - 812	30.09.22					
81	B - 813	31.08.22					
82	B - 814	31.08.22					
83	B - 815	31.08.22					
84	B - 816	31.08.22					
85	B - 817	30.09.22					
86	B - 818	30.09.22					
87	B - 819	30.09.22					
88	B - 820	30.09.22					
89	B - 910	31.08.22					
90	B - 911	30.09.22					
91	B - 912	30.09.22					
92	B - 913	31.08.22					
93	B - 914	31.08.22					
94	B - 915	31.08.22					
95	B - 916	31.08.22					
96	B - 917	30.09.22					
97	B - 918	30.09.22					
98	B - 919	30.09.22					
99	B - 920	30.09.22					
100	B - 1010	31.08.22					
101	B - 1011	30.09.22					
102	B - 1012	30.09.22					
103	B - 1013	31.08.22					
104	B - 1014	31.08.22					
105	B - 1015	31.08.22					
106	B - 1016	31.08.22					
107	B - 1017	30.09.22					
108	B - 1018	30.09.22					
109	B - 1019	30.09.22					
110	B - 1020	30.09.22					

APPROVED BY

 24 MAR 2023
 G. VIJAY RAJ
 PROJECT MANAGER

NGH Milestone Report - Ver1

Company Name		Modi Reality Pocharam LLP					
Project		Nilgiri Heights					
Prepared By		Vijay Raj					
Last updated on		24.03.2023					
Block No		Block - A (Flat No - 1 to 9)					
S.No	Flat No	Plinth Beam Casting Date	Slab Casting Date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Plastering)	Stage III completion date	Remarks
1	A - 101	10.11.21	06.06.22	24.12.22			
2	A - 102	10.11.21	06.06.22	06.01.23			
3	A - 103	12.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
4	A - 104	20.10.22	25.02.23				
5	A - 105	16.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
6	A - 106	16.11.21	24.05.22	06.01.23			
7	A - 107	16.11.21	24.05.22	06.01.23			
8	A - 108	10.11.21	06.06.22	08.09.22	20.09.22	03.10.22	
9	A - 109	10.11.21	06.06.22	02.01.23			
10	A - 201	10.11.21	16.07.22				
11	A - 202	10.11.21	16.07.22				
12	A - 203	12.11.21	30.06.22				
13	A - 204	20.10.22					
14	A - 205	16.11.21	30.06.22				
15	A - 206	16.11.21	30.06.22				
16	A - 207	16.11.21	30.06.22				
17	A - 208	10.11.21	16.07.22				
18	A - 209	10.11.21	16.07.22				
19	A - 301	10.11.21	25.08.22				
20	A - 302	10.11.21	15.08.22				
21	A - 303	12.11.21	15.08.22				
22	A - 304	20.10.22					
23	A - 305	16.11.21	15.08.22				
24	A - 306	16.11.21	15.08.22				
25	A - 307	16.11.21	15.08.22				
26	A - 308	10.11.21	25.08.22				
27	A - 309	10.11.21	25.08.22				
28	A - 401	10.11.21	30.09.22				
29	A - 402	10.11.21	20.09.22				
30	A - 403	12.11.21	20.09.22				
31	A - 404	20.10.22					
32	A - 405	16.11.21	20.09.22				
33	A - 406	16.11.21	20.09.22				
34	A - 407	16.11.21	20.09.22				
35	A - 408	10.11.21	30.09.22				
36	A - 409	10.11.21	30.09.22				
37	A - 501	10.11.21	18.11.22				
38	A - 502	10.11.21	03.11.22				
39	A - 503	12.11.21	03.11.22				
40	A - 504	20.10.22					
41	A - 505	16.11.21	03.11.22				
42	A - 506	16.11.21	03.11.22				
43	A - 507	16.11.21	03.11.22				
44	A - 508	10.11.21	18.11.22				
45	A - 509	10.11.21	18.11.22				
46	A - 601	10.11.21	15.12.22				
47	A - 602	10.11.21	06.12.22				
48	A - 603	12.11.21	06.12.22				
49	A - 604	20.10.22					
50	A - 605	16.11.21	06.12.22				
51	A - 606	16.11.21	06.12.22				
52	A - 607	16.11.21	06.12.22				
53	A - 608	10.11.21	15.12.22				
54	A - 609	10.11.21	15.12.22				
55	A - 701	10.11.21	13.01.23				
56	A - 702	10.11.21	13.01.23				
57	A - 703	12.11.21	13.01.23				

APPROVED BY

24 MAR 2023
G. VIJAY RAJ
PROJECT MANAGER

NGH Milestone Report - Ver1

58	A - 704	20.10.22					
59	A - 705	16.11.21	03.01.23				
60	A - 706	16.11.21	03.01.23				
61	A - 707	16.11.21	03.01.23				
62	A - 708	10.11.21	13.01.23				
63	A - 709	10.11.21	13.01.23				
64	A - 801	10.11.21	22.02.23				
65	A - 802	10.11.21	22.02.23				
66	A - 803	12.11.21	22.02.23				
67	A - 804	20.10.22					
68	A - 805	16.11.21	10.02.23				
69	A - 806	16.11.21	10.02.23				
70	A - 807	16.11.21	10.02.23				
71	A - 808	10.11.21	22.02.23				
72	A - 809	10.11.21	22.02.23				
73	A - 901	10.11.21					
74	A - 902	10.11.21					
75	A - 903	12.11.21					
76	A - 904	20.10.22					
77	A - 905	16.11.21					
78	A - 906	16.11.21					
79	A - 907	16.11.21					
80	A - 908	10.11.21					
81	A - 909	10.11.21					
82	A - 1001	10.11.21					
83	A - 1002	10.11.21					
84	A - 1003	12.11.21					
85	A - 1004	20.10.22					
86	A - 1005	16.11.21					
87	A - 1006	16.11.21					
88	A - 1007	16.11.21					
89	A - 1008	10.11.21					
90	A - 1009	10.11.21					


APPROVED BY
 24 MAR 2023
 G. VIJAY RAJ
 PROJECT MANAGER