Construction division. Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		4			Date - site bills Register			14-11-19			
Company Name:		SCLLP			Site:			Serum form			
Name of Contractor		Hima	Himansher Kapoon.								
Natu	re of work	Addi	tion 1	ion wark (Villu-44)							
Worl	done done	From Da	te	— To Date			Date				
Sl. No.	Villa/Flat/block no	O. Qty.		Rate		Units	Amou	int	Contractors bill no		
1.	Structures	42	. 26	1,250		Sft	52.834		OIII IIO		
2.	Chaja		2.64	150		Sft	15,396				
3.	Kitchen platfo	on 2	4	150		Sft	3,600				
4.	Kitchen Granit		4	1	5 o	sft	3,600				
5. SS Sink			1		97	mag	2,697				
6.	Electrical pois	nts l			500	Mos		500			
7.			-		0	No	300				
8.			2		70	Nos	600				
9.	Plumbing poin	48 2	2		vo	nog	2,400				
10.											
11. Total:								952			
Bill 1	equired	□ YES □	TNO.		GST bill required		red	YES -NO.			
		□ Required			Measurement &			Enclosed			
estimate sheet:		□ Not required			estimate sheet:		!	☐ Not enclosed			
PO/WO no.				PO/WO date:			•				
Remarks: Work Completed_											
Approved by Project Manager Approved by Design Team Approved by M.D.											
Date: 14 -11-19				Date:				Date:			
Sign:	Spergelow Soo	Sign:				Sign	Sign:				

Notes: 1 This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.


ESTIMATE			1			
COMPANY NAME		SERENE CONSTRUCTIONS LLP	APPROVED BY			
PROJECT		SERENE FARMS	SIGN:			
WORK DISCRIPTION		Extra specification and Estimate		-		
PREPARED BY		SARWAR				
DATE CONTRACTOR NAME		22-10-2019	7			
		HIMANSHU KAPOOR	2			
/ILLA NO		44				
SL NO ITEM HEAD		ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUN
1	Structures	Kitchen wall Straight Extra Area	42.2675	SFT	1,250	52,834
	CHAJA	Out side of kitchen chaja	102.64	SFT	150	15,396
	Kitchen platfrom	Below the chaja kitchen platfrom including	24	SFT	150	3,600
		brick work and plastering				
	Kitchen Granite	kitchen platfrom granite fixing	24	SFT	150	3,600
		kitchen SS sink	1	NOS	2,697	2,697
2	Doors	Extra door openning on south wall	17.5	SFT	110	1,925
		Extra Sal wood door frame	1	NOS	2,100	2,100
3	Electrical points	Extra Electrical points	1	NOC	2.500	2.500
		16ams power plug (For washing machine)	1	NOS	2,500	2,500 300
		Out side extra light point	1	NOS	300	
		Fan points at toilets (Both toilets)	2	NOS	300	600
4	Plumbing points	Out side of kitchen water point	2	NOS	1,200	2,400
		(washing machine & sink purpose)		-	Total	07.053
					Total	87,952

Sorwar

S.R. ENGINEER Mdi Farm House (Hyd) LLP

MEASUR	EMENT SHEET							
COMPANY NAME		SERENE CONSTRUCTIONS LLP	APPROVED	APPROVED BY				
PROJECT		SERENE FARMS	SIGN:					
WORK DISCRIPTION		Extra specification and Estimate						
PREPARED BY		SARWAR						
DATE		22-10-2019						
COUSTON	MER NAME	HIMANSHU KAPOOR						
VILLA NO		44				NO. 10 PER SERVICE STATE OF SERVICE STATE STATE OF SERVICE STATE STATE OF SERVICE STATE OF SERVICE STATE ST		
			А	В	С	D	E=AxBxCxD	F
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	Structures	Kitchen wall Straight Extra Area	7.25	5.83	1	1	42.2675	SFT
	СНАЈА	Out side of kitchen chaja	25.66	4	1	1	102.64	SFT
	Kitchen platfrom	Below the chaja kitchen platfrom including	12	2	1	1	24	SFT
		brick work and plastering						
	Kitchen Granite	kitchen platfrom granite fixing	12	2	1	1	24	SFT
		kitchen SS sink	1	1	1	1	1	NOS
								10.
2	Doors	Extra door openning on south wall	1	2.5	7	1	17.5	SFT
		Extra Sal wood door frame	1	1	1	1	1	NOS

3	Electrical points	Extra Electrical points						
		16ams power plug (For washing machine)	1	1	1	1	1	NOS
		Out side exra light point	1	1	1	1	1	NOS
		Fan points at toilets	1	1	1	2	2	NOS
4	Plumbing points	Out side of kitcchen water point	1	1	1	2	2	NOS





Site Office: Sy. No. 44, Yenkepally Village, Chevella Mandal, R.R. Dist. - 501 503

Owned & Developed by: MODI FARM HOUSE (Hyderabad) LLP



Head Office:

5-4-187/3&4, II Floor, M G Road, Secunderabad - 500 003. Ph.: +91-40-66 33 5551, Email: info@modiproperties.com

Email: info@modiproperties.com Visit us at: www.modiproperties.com

Date:

Dear Customer,

You will be aware that your villa/cottage in your farmhouse is nearing completion.

If you wish to make any minor <u>additions</u> or <u>alterations</u> to the villa/cottage that you have booked, we request you to visit the site during office hours <u>between 01.04.2017 to 30.04.2017</u>. We also request you to finalize details like color of walls, bathroom tiles, plantation, etc. during your visit to the site. Our site engineers will make note of these details.

For your convenience we request you to take prior appointment so that our engineers can give you their undivided attention. You may contact Mr. Bala Murali Krishna (Project Manager) on +91 7337371177 or Mr. Syed Noor Ahmed (Sr. Engineer) on +91 89780302410 or by email at serene@modiproperties.com.

In case you fail to contact us during the above mentioned period, we shall assume that no changes are required, and your villa will be completed as per the standard specifications mentioned in the brochure.

Thank You.

Yours sincerely,

SOHAM MODI.

Please refer to the notes given over leaf.

Notes:

- 1. Working drawing, electrical drawing, bathroom drawing and plantation drawing for your farmhouse/villa/cottage have been enclosed for your reference.
- 2. Select materials that you may choose to provide like tiles, marble, sinks, plants, trees, etc. must be handed over at our site before 31st May, 2017.
- 3. Changes to external appearance and colour shall not be permitted.
- 4. Fixing of grills & gates to the main door / balcony shall not be permitted.
- 5. Changes in walls, door positions or other structural changes shall not be permitted.
- 6. You may provide your own flooring tiles, bathroom tiles, CP & sanitary fittings and they shall be installed by us.
- 7. Additional shelves & lofts shall not be permitted.
- 8. Charges & Refunds will be as follows:

No charge for:

• Choice of two colours for walls; one colour for doors & door frames.

Non standard items to be supplied by the buyer & installed free of cost:

- Hardware.
- C.P & Sanitary ware.
- Flooring tiles or marble.
- Kitchen platform granite / marble.
- · Bathroom tiles.

Extra charges shall be payable for:

- Extra Electrical Points / Switch Boards / Sockets / Switches
- Additional kitchen platform with granite & dado.
- Rounding / polishing of granite platform.
- Additional civil works.
- False ceiling.

Refund / Charges for upgrade or downgrade or substitutions shall be applicable for:

- Kitchen & Bathroom tiles.
- Flooring: Tiles / Marble.
- CP Fittings.
- Sanitary ware & Bath tubs.
- Doors & Hardware.
- · Kitchen Sink.
- Civil work.

No refunds shall be made for:

- · Kitchen Platform.
- Electrical wires.
- Civil work.
- Plants & trees.