

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For Septic Tank
Project:	SOV-III	Flat / Villa no.:	For Septic Tank
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	20230302010	A. Estimated quantity:	12
PO nos.:	20230303002	B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11/03/23	09:00	09:40	09:45	05	2297	12000	12290				
2.	12/04/23	11:30	12:10	12:15	06	2468	14400	14680				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11		26400	26970				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: SOVS MHPL-III			D.C. No: 2297		Date: 11/Mar/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5535		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M10	5.00	Cum	5.00	GOOD

Other Documents Enclosed:

For Office use only

- 1)
- 2)

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Driver Name:

SHAREEF

Signature:

Customer Signature

(Silver Oak Vidas Part-III)

for Cemex Infra

Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MHPL			D.C. No: 2468		Date: 12/Apr/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5532		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M10	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

For Office use only

- 1)
- 2)

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Driver Name:

SHAREEF

Signature:

Customer Signature

M H P L-SOV-III

for Cemex Infra

Authorised Signatory