

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP		Block No.:	V no 206,207 PCC purpose
Project:	SOV-III		Flat / Villa no.:	V no 206,207 PCC purpose
Supplier:	Cemex Infra		Slab no.:	PCC
Requisition nos.:	20230328011		A. Estimated quantity:	12
PO nos.:	20230328016		B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	14
			D. Difference (C-A)	-2

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06/04/23	09:20	09:50	09:55	06	2465	14,400	14660				
2.	06/04/23	15:50	16:30	16:35	03	2466	7200	7200				
3.	10/04/23	08:45	09:25	09:30	05	2467	12000	12410				
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					14		33600	34270				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

20230328016

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE**

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: SOV 3			D.C. No: 2466		Date: 6/Apr/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5548		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M10	3.00	Cum	9.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		YELLAIAH
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			INWARD		
Received above material in good condition			Inward No: 3719		Dr: 06/4/23
			MRN No:		Dr:
			Received By:		Sign:
Customer Signature			(Silver Oak Villas-Part-III)		for Cemex Infra Authorised Signatory

20230328016

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE**

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: SOV 3			D.C. No: 2465		Date: 6/Apr/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UF 1527		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M10	6.00	Cum	6.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		NARENDER
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			INWARD		
Received above material in good condition			Inward No: 3717		Dr: 06/4/23
			MRN No:		Dr:
			Received By:		Sign:
Customer Signature			(Silver Oak Villas-Part-III)		for Cemex Infra Authorised Signatory

2023 03 28 016

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE**

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: SOV 3			D.C. No: 2467		Date: 10/Apr/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5534		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M10	5.00	Cum	5.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		MAHENDER
2)			Signature: INWARD		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Inward No: 3732		Dr: 10/4/23
Received above material in good condition			MEN No:		Dr:
			Received By:		Sign:
Customer Signature			(Silver Oak Villas-Part-III)		for Cemex Infra Authorized Signatory