

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	Slab 1 casting
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	20230407008	A. Estimated quantity:	450 cum
PO nos.:	20230407019	B. Requisition quantity:	450 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	421 cum
	<i>Sign of the P.M.</i>	D. Difference (C-A)	29 cum
	<i>[Signature]</i>		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	12-04-2023	14:45	15:22	15:32	6	1005	14,400	14,460	-60			
2	14-04-2023	5:37	6:32	6:45	7	8154	16,800	15,840	960			
3	14-04-2023	5:49	6:46	6:56	7	8155	16,800	17,580	-780			
4	14-04-2023	6:20	6:56	7:07	8	1008	19,200	19,200	-			
5	14-04-2023	6:00	7:24	7:35	7	8156	16,800	16,620	180			
6	14-04-2023	6:40	7:27	7:38	7	8157	16,800	16,940	-140			
7	14-04-2023	6:42	7:29	7:40	8	1009	19,200	19,200	-			
8	14-04-2023	7:12	7:47	8:00	8	1010	19,200	19,270	-70			
9	14-04-2023	6:55	7:52	8:03	7	8058	16,800	16,810	-10			
10	14-04-2023	7:37	8:13	8:25	8	1011	19,200	19,210	-10			
11	14-04-2023	7:10	8:01	9:10	7	8159	16,800	16,670	130			
12	14-04-2023	8:05	9:11	9:20	7	8161	16,800	16,650	150			
13	14-04-2023	8:37	9:13	9:24	8	1012	19,200	19,100	100			
14	14-04-2023	8:29	9:17	9:27	7	8162	16,800	16,710	90			
15	14-04-2023	9:17	9:37	9:48	8	1013	19,200	19,090	110			

16	14-04-2023	8:40	9:41	9:50	7	8163	16,800	16,590	210			
17	14-04-2023	9:00	9:56	10:05	7	8164	16,800	16,750	50			
18	14-04-2023	9:27	10:01	10:12	7	1014	16,800	16,930	-130			
19	14-04-2023	9:19	10:09	10:20	7	8165	16,800	16,670	130			
20	14-04-2023	9:47	10:31	10:40	7	1015	16,800	16,810	-10			
21	14-04-2023	10:17	10:39	10:50	8	1016	19,200	19,570	-370			
22	14-04-2023	9:47	10:40	10:50	7	8166	16,800	16,720	80			
23	14-04-2023	10:25	11:02	11:13	8	1017	19,200	19,480	-280			
24	14-04-2023	10:00	11:20	11:30	7	8167	16,800	16,920	-120			
25	14-04-2023	10:12	11:16	11:27	7	8168	16,800	16,870	-70			
26	14-04-2023	10:40	11:24	11:35	8	1018	19,200	19,690	-490			
27	14-04-2023	10:30	11:25	11:35	7	8169	16,800	16,870	-70			
28	14-04-2023	10:42	11:33	11:44	7	8170	16,800	16,910	-110			
29	14-04-2023	11:10	11:38	11:50	8	1019	19,200	19,550	-350			
30	14-04-2023	10:55	11:46	11:57	7	8171	16,800	16,890	-90			
31	14-04-2023	11:08	11:59	12:10	7	8172	16,800	17,020	-220			
32	14-04-2023	11:32	12:28	12:38	7	8173	16,800	16,640	160			
33	14-04-2023	12:10	12:50	13:00	8	1020	19,200	19,280	-80			
34	14-04-2023	11:54	12:52	13:03	7	8174	16,800	16,830	-30			
35	14-04-2023	12:07	12:57	13:08	7	8175	16,800	16,730	70			
36	14-04-2023	12:28	13:03	13:14	8	1021	19,200	19,460	-260			
37	14-04-2023	12:20	13:07	13:18	7	8176	16,800	16,910	-110			
38	14-04-2023	12:43	13:33	13:44	8	1022	19,200	19,490	-290			
39	14-04-2023	13:13	13:45	13:55	8	1023	19,200	19,420	-220			
40	14-04-2023	12:43	13:48	14:00	7	8177	16,800	16,850	-50			
41	14-04-2023	12:55	13:50	14:02	8	8178	19,200	19,260	-60			
42	14-04-2023	13:12	14:11	14:20	7	8179	16,800	16,720	80			
43	14-04-2023	13:29	14:13	14:23	8	1024	19,200	19,620	-420			
44	14-04-2023	13:22	14:15	14:25	7	8180	16,800	16,790	10			
45	14-04-2023	13:59	14:25	14:35	8	1025	19,200	19,470	-270			
46	14-04-2023	13:55	14:58	15:09	7	8183	16,800	16,500	300			

47	14-04-2023	13:43	15:01	15:10	7	8181	16,800	16,820	-20			
48	14-04-2023	14:49	15:12	15:22	8	1026	19,200	18,750	450			
49	14-04-2023	14:30	15:32	15:43	7	8184	16,800	16,700	100			
50	14-04-2023	14:41	15:34	15:45	7	8185	16,800	16,730	70			
51	14-04-2023	15:19	15:48	15:59	8	1027	19,200	19,550	-350			
52	14-04-2023	15:30	16:06	16:15	8	1028	19,200	19,410	-210			
53	14-04-2023	15:53	16:19	16:30	8	1029	19,200	19,310	-110			
54	14-04-2023	16:13	16:48	16:59	8	1030	19,200	19,070	130			
55	14-04-2023	16:39	17:16	17:27	8	1031	19,200	19,360	-160			
56	14-04-2023	15:21	17:24	17:35	7	8186	16,800	16,650	150			
57	14-04-2023	19:09	19:45	19:55	7	1032	16,800	16,970	-170			
			Total		421		10,10,400	10,12,880	-2,480			

Remarks balance quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.