

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi Realty Mallapur LLP		Date:	17-04-23
Site:	Gulmohar Residency		Prepared by:	A.Janaki
Report From / To	08-04-23		Approved by:	
Report Date	17-04-23			
List of requisitions numbers missing in the report*: Req no:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	serial no of item in Req	Item Description	Reason for not preparing PO/WO
209011	11-02-23	1	AMC digital generator of 62kv	Po to be issue
20230408001	08-04-23	1 to 3	3 core copper cable,starter three phase	Po to be issue
20230317043	17-03-23	1	Laptop bags	Po to be issue
20230413017	13-04-23	7	Fan dimmers	Po done for part martial, remaining Po to be issue.
20230412056	12-04-23	6	Starter three phase	Po done for part martial, remaining Po to be issue.
20230412027	12-04-23	1	Laptop bags	Po to be issue.
20230411037	11-04-23	1	LED surfae light	Po to be issue.
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
193800	12-09-23	3,4	UPVC windows	Work in progress
208064	15-10-22	1	Electrical power supply	Work under progress
20230320003	20-03-23	1	Plywood	Stock at supplier vehicle to be arrange
20230324026	24-03-23	1	Diesel generator	Supplier not responding
20230329020	29-03-23	7,8	CP angle cock ,CP health faucet	No stock at SSLLP
20230329037	29-03-23	7,8	CP angle cock ,CP health faucet	No stock at SSLLP
20230329042	29-03-23	1 to 3	MCB (6 amps,16 amps)	To be delivered on Tuesday
20230330014	30-03-23	1,3	Tan brown granite, granite Adhesive	No stock at SOV
20230330008	30-03-23	1	2.5 Sq.mm Electrical wire	Part material delivered remaining to be delivered on Tuesday
20230331002	31-03-23	4,5	SS Screws-pan head ,csk head	Part material delivered, ,remaining to be delivered on Tuesday
20230401041	01-04-23	4,9	CP angle cock,CP health faucet	No stock at SSLLP
20230403019	03-04-23	2 to 4	Cp double jali	Part material delivered remaining delivered on Tuesday
20230403039	03-04-23	1	Tan brown granite	No stock at SOV
20230403016	03-04-23	1	Glass balcony railing	Work in progress

20230403022	03-04-23	1 to 4	(C-106,107,207,301,302) UPVC french door with sliding with mesh(C-104)	Work in progress		
20230407020	07-04-23	1	PVC false ceiling G(401 to 407 & 501 to 507)	Work in progress		
20230307025	07-04-23	8,9	1 sq.mm Electrical wires (Black & red)	Less stock at SSLLP to be delivered on 20th		
20230408002	08-04-23	1	Safety padlock	To be delivered on Wednesday		
20230410006	10-04-23	1 to 9	Electrical wires (D-305)	Less stock at SSLLP to be delivered on 20th		
20230412050	12-04-23	1	Glass balcony railing (C-304,305,307,401,402)	Work in progress		
20230412048	12-04-23	1 to 10	Electrical wires(C-605)	Less stock at SSLLP to be delivered on 20th		
20230412011	12-04-23	1 to 6	Electrical wires	Less stock at SSLLP to be delivered on 20th		
20230413015	13-04-23	2,5,6,7,9	CP sanitary	Part material delivered remaining to be delivered on Wednesday		
20230413018	13-04-23	4	4 pole isolation	Part material delivered remaining delivered on Tuesday		
No of gate passes issued this week			From No.	-	To No.	-
Delivery van site visit on -			11-04-23,13-04-23,15-04-23			
Inward report (MRN/other) & stock report emailed in pdf format to purchase				Yes		
Item not ordered but received : Nill						
Detail of steel & cement stock						
SI NO	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in kgs
1	8mm	0.395	4.74	30	142.2	
2	10mm	0.617	7.41	150	1111.5	
3	12mm	0.888	10.6	770	8162	
4	16mm	1.580	18.9	Nill	Nill	
5	20mm	2.469	29.6	10	296	
6	25mm	3.86	46.32	Nill	Nill	
7	32mm	66.67				
8	Binding wire		200kgs	200kgs		
OPC stock	Nill	OPC last weeks stock	Nill	PPC/PSC stock	Nill	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign				A.Janaki		
Date						

Notes: 1 * Send a copy of the missing requisitions to Purchase immediately. 2 Send this report to purchase@modiproperties.com, asharya@modiproperties.com and rajkumari@modiproperties.com on every Saturday. 3 Admin offices shall not leave the site without completing this report. 4 Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5 Mention PO & MRN no. on DCs / bills. 6 Report to be signed by Admin manager & Project manager at site and filed at site. 7 #Suggested remarks - For technical details from site, For negotiations quotations, Local purchase, For MDs approval input, 8 S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9 Purchase to send reply to this report within one week. 10 Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11 Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!