

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For Septic Tank
Project:	SOV-III	Flat / Villa no.:	For Septic Tank
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	20230302010	A. Estimated quantity:	40
PO nos.:	20230303002	B. Requisition quantity:	40
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			-6

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04/03/23	09:30	10:10	10:15	08	2256	19200	19460				
2.	04/03/23	10:20	10:55	11:00	06	2258	14400	14590				
3.	04/03/23	10:35	11:10	11:15	06	2259	14400	14630				
4.	03/04/23	14:20	15:00	15:05	08	2458	19200	19350				
5.	03/04/23	18:20	18:55	19:00	06	2459	14400	14790				
6.												
7.												
8.												
9.												
10.												
Total:					34		81600	82820				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase & modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

PONO- 20280303002

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MHPL SOV3			D.C. No: 2458		Date: 3/Apr/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UG 7605		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	8.00	Cum	8.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		SUDHAKAR
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			INWARD		
Received above material in good condition			Inward No: 741		Date: 03/4/23
			MRN No:		
			Received By:		for Cemex Infra
Customer Signature			M H P L-SOV-III		Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MHPL SOV 3			D.C. No: 2259		Date: 4/Mar/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5533		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
3	M20	6.00	Cum	20.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		VINAY
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			INWARD		
Received above material in good condition			Inward No: 5223		Date: 11/3/23
			MRN No:		
			Received By:		for Cemex Infra
Customer Signature			M H P L-SOV-III		Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MHPL SOV 3			D.C. No: 2256		Date: 4/Mar/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UG 7605		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	8.00	Cum	8.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		SUDHAKAR
2)			Signature:		
Note: No alterations will be accepted without INWARD supplier & Customer Signatures along with reasons.			Dr: 4/3/23		
Received above material in good condition			Received By:		for Cemex Infra
Customer Signature			Sign:		Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MHPL SOV 3			D.C. No: 2258		Date: 4/Mar/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5541		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M20	6.00	Cum	14.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		UPENDER REDDY
2)			Signature:		
Note: No alterations will be accepted without INWARD supplier & Customer Signatures along with reasons.			Dr: 4/3/23		
Received above material in good condition			Received By:		for Cemex Infra
Customer Signature			Sign:		Authorised Signatory

CEMEX INFRA

Sy. No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: MHPL SOV3			D.C. No: 2459		Date: 3/Apr/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5532		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M20	6.00	Cum	14.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

For Office use only

- Driver Name: **PARSHURAM**
- Signature:

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons

Received above material in good condition

Customer Signature

INWARD	
Invoice No: 742	Date: 02/4/23
MRN No:	
Received By:	Sign:
MHPL-SOV-III	

for Cemex Infra

Authorized Signatory