

Cement Blocks – Weekly Delivery Report

Company/ firm:	MHPL SOV (SSLLP Stores)	Requisition nos.:	20230328042	Total PO quantity:	8000
Project:	SOV-III	PO No(s).	20230328046	Quantity delivered in earlier period:	1500
Block /Flat / Villa no.:	A	Total material delivered	NO	Quantity delivered during week:	550
Supplier:	Sri Sai Vishal Enterprises	Close PO:	NO	Balance quantity to be delivered:	5950
Sign of security		Sign of Admin		Sign of Project manager	
Date	21-04-23	Date	21-04-23	Date	21-04-23

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	05-04-23	04:15	4X8X16	400	004	745	20230405030
2.	08-04-23	12:00	6X8X16	550	005	751	20230408027
3.	08-04-23	04:00	6X8X16	550	006	754	20230408044
			Total	1500			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	20-04-23	12:30	6X8X16	550	309	762	20230420043
2.							
			Total	550			

Remarks:

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

DELIVERY CHALLAN

☎ : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. **309**Date **20.04.23**

M/s.

Made Housory Pvt Ltd Chypally

P.O. No.

20230328046

Date :

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
-------	-------------	------------	----------

1)

Solid Burnt**6x8x16****550M**

Vehicle No.

TS08VE**8193**

Time :

12:30 pm

Driver Name :

Chandru**INWARD**

Inward No.

762

Dt:

20/4/23

CN No:

Date:

Sign:

For

Received the above material
in good condition**M H P L-SOV-III**

Receiver's Signature

SRI SAI VISHAL ENTERPRISES