

RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 214 Footings purpose
Project:	SOV-III	Flat / Villa no.:	V no 214 Footings purpose
Supplier:	Cemex Infra	Slab no.:	Footings (M25)
Requisition nos.:	20230418037	A. Estimated quantity:	14
PO nos.:	20230418060	B. Requisition quantity:	14
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
<i>manee</i>	<i>FE</i>	<i>St</i>	12.50
		D. Difference (C-A)	-1.50

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21/04/23	15:00	15:45	15:50	06	2525	14400	14610				
2.	21/04/23	16:20	16:50	16:55	6.50	2526	15600	16090				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					12.50		30000	30700				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: SOV 3			D.C. No: 2526		Date: 21/Apr/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UF 1527		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	6.50	Cum	12.50	GOOD
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: UPENDER REDDY		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature: INWARD		
			Inward No: 3798 02/04/23		
Received above material in good condition			MRN No:		for Cemex Infra
			Received By: (Silver Oak Villas - Part III)		
Customer Signature			Sign: Kanthe		Authorised Signatory