


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Silver Oak Villas LLP		Date:	24-04-2023
Site:		Silver Oak Villas part-III		Prepared by:	K.Tulasi Rani
Report From / To		14-04-2023 to 21-04-2023 (Fri to sat)		Approved by:	K Purshotham
Report Date		24-04-2023			
List of requisitions numbers missing in the report*: NIL					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO [#]	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
20230315052	15-03-23	1-2	Z angle templates 1050x900 & 600x600 Hmm	Part Material Received.Remaining will be delivered by next Week	
20230315053	15-03-23	1-2	Z angle templates 1050x900 & 600x600 Hmm	Part Material Received.Remaining will be delivered by next Week	
20230315054	15-03-23	1-2	Z angle templates 1050x900 & 600x600 Hmm	Part Material Received.Remaining will be delivered by next Week	
20230321036	21-03-23	1	Sanitary Concealed Flush tank plate 7nos pending	Material Available Delivery by Tuesday	
20230323027	23-03-23	1	CP Angle cock 15nos pending	Material Not Avaialble	
20230323030	23-03-23	1-2	CP Angle cock & Extension Nipple	Material Not Avaialble	
20230323052	23-03-23	1-2	CP Health Faucet 4nos pending	Material Not Avaialble	
20230404004	04-04-23	1-3	CP Angle cock, Long body & Health Faucet	Material Not Avaialble	
20230407001	06-04-23	1	CP Wash Basin White 2nos pending	Material Not Avaialble	
20230408022	08-04-23	1	Cp Angle cock 15nos pending	Material Not Avaialble	
20230408023	08-04-23	1-2	CP Wash Basin & wash Basin Pedastal	Material Not Avaialble	
20230408025	08-04-23	1-7	Wall Hung EWC,Wash Basin,Concealed Flush tank	Material Available Delivery by Monday	
20230408027	08-04-23	1	Cp Angle cock 15nos pending	Material Not Avaialble	
20230411015	11-04-23	1-9	Cp Wall Mixture,Angle cock & Extension Nipple	Material Not Avaialble	
20230411017	11-04-23	1-9	Cp Wall Mixture,Angle cock & Extension Nipple	Material Not Avaialble	
20230411020	11-04-23	1-7	Wall Hung EWC,Wash Basin,Concealed Flush tank	Material Available Delivery by Tuesday	
20230411021	11-04-23	1-7	Wall Hung EWC,Wash Basin,Concealed Flush tank	Material Available Delivery by Tuesday	
20230411022	11-04-23	1-7	SS Sink,Wash Basin,Concealed Flush tank	Material Available Delivery by Tuesday	
20230414008	14-04-23	1	SS Name Plate	Material Available Delivery by Thursday	
20230415016	15-04-23	1	Steel Binding wire	Material Available Delivery by Tuesday	
20230418040	18-04-23	1	SS Railing	Material Available Delivery by thursday	

No. of gate passes issued this week:		4/5	From No.		4142	To No.	4145
Delivery van site visit on: 3days		15-04-23 (Saturday), 17-04-23(Monday), 19-04-23(Wednesday) and 20-04-23(Friday)					
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes		
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	507	2400	-	
2.	10mm	.617	7.404	433	3200	-	
3.	12mm	.89	10.68	96	1020	-	
4.	16mm	1.58	18.96	33	625	-	
5.	20mm	2.47	29.64	-	-	-	
6.	25mm	3.86	46.32	-	-	-	
7.	32mm	6.32	75.84	-	-	-	
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	386	PPC/PSC last weeks stock	412
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		24-04-2023		24-04-2023			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	24-04-2023			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	14-04-2023 to 21-04-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	24-04-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
20230313019	13-03-2023	1	Tan-door rough stone 900x600mm	Supplier will delivered the material by Wednesday		
20230324025	24-03-2023	1	Enamel paint White	Material Available Delivery by Wednesday		
20230328042	28-03-2023	1-2	Solid Bricks 4" and 6"	Part Material Received.Remaining will delivery by next week		
20230406021	06-04-2023	1	Precast Compound Wall	Supplier arranging for material Delivery by Nextweek		
20230408019	08-04-2023	1	MS J Bolt	Material Available Delivery by Thursday		
No. of gate passes issued this week:		0/5	From No.	Nil	To No. Nil	
Delivery van site visit on:		15-04-23 (Saturday), 17-04-23(Monday), 19-04-23(Wednesday) and 20-04-23(Friday)				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes			
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.50	-	-	-
2.	10mm	.617	7.50	-	-	-
3.	12mm	.89	10.67	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.63	-	-	-
6.	25mm	3.86	46.30	-	-	-
7.	32mm	6.32	66.67	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	-	PPC/PSC last weeks stock -
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		24-04-23		24-04-23		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!