

Report - details of posession.				Prepared By:	B.Meenakshi	Date:	25-Apr-23			
Project Name:		Silver Oak Villas LLP								
Block / Phase:		Villa nos 1 to 95.& 8 flats								
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
1	2 BHK	Mrs. K.Mamatha/ Mr. Balraj	27-Apr-19	Yes	Yes	14-Mar-20	25-Jul-20	1-Jan-23	Yes	Customers not willing to pay increased amount
2	2 BHK	Mr.Suresh	29-Apr-19	Yes	Yes	10-Jun-20	02 July 2020	1-Aug-22	Yes	
3	2 BHK	Mr. Muvva Bharathi	4-30-2019	Yes	Yes	3-Mar-20	14-Aug-20	1-Mar-23	Yes	
4	3 BHK	E. Prabhakar reddy	27-Apr-19	Yes	Yes	6-Sep-19	30-Sep-19	1-Feb-23	Yes	
5	3 BHK	Mr. veenish babu	30-Apr-19	Yes	Yes	31-Mar-20	2-Mar-20	1-Feb-23	Yes	
6	2 BHK	Mr.P.Anandan	21-May-19	Yes	Yes	5-Oct-19	10-Nov-19	1-Apr-23	Yes	
7	2 BHK	Mr. Thakur Jitendra	27-May-19	Yes	Yes	30-Nov-19	15-Nov-19	1-Mar-23	Yes	
8	2 BHK	Mr.Adarsh	24-May-19	Yes	Yes	30-Nov-19	15-Nov-19	1-Mar-23	Yes	
9	2 BHK	Mr. K. Veeresh	24-May-19	Yes	Yes	10-Aug-20	1-Aug-20	1-Feb-23	Yes	
10	2 BHK	Mr. K. Ravi	04-May-19	Yes	Yes	29-May-20	15-Jun-20	1-Apr-23	Yes	
11	3 BHK	Mrs. Sunitha Choudhary	28-Nov-18	Yes	Yes	30-Jul-20	21-Nov-20	1-Mar-23	Yes	
12	2 BHK	Mr. Abhay Sekhar	12-Jun-19	Yes	Yes	31-07-2020	10-Jul-20	1-Dec-22	Yes	
13	2 BHK	Mr. Shaik Sinkindar Meerja	27-May-19	Yes	Yes	10-Sep-19	30-Sep-19	1-Feb-23	Yes	
14	2 BHK	Mr. Abdul Khader	04-Jun-19	Yes	Yes	10-19-19	30-Sep-19	1-Feb-23	Yes	
15	2 BHK	Mr. Jaganadha Raviteja	28-May-19	Yes	Yes	25-Dec-19	15-Jun-20	-	Yes	
16	2 BHK	Mr. Bolloju Priyatham	28-May-19	Yes	Yes	15-Oct-20	15-Jun-20	-	Yes	
17	2 BHK	Mr. Praneeth	17-Oct-19	Yes	Yes	20-Jan-20	4-Mar-20	1-Jan-23	Yes	
18	2 BHK	Mr. Kanaka Rao	18-Aug-20	Yes	Yes	10-Sep-20	29-Sep-20	1-Jan-23	Yes	
19	3 BHK	Mr. Shankar Karteek	05-Nov-19	Yes	Yes	14-Feb-20	14-Mar-20	1-Jan-23	Yes	
20	2 BHK	Ch. Ramesh	02-Nov-19	Yes	Yes	20-Mar-20	20-Mar-20	1-Nov-22	Yes	
21	4 BHK	Mr.Rama Krishna	18-Nov-19	Yes	Yes	20-Nov-19	20-Nov-19	1-Apr-23	Yes	
22	2 BHK	Col. B.V.Naidu/Mr.Varun Na	18-Sep-19	Yes	Yes	15-Jun-20	21-Aug-20	1-Dec-22	Yes	
23	2 BHK	Mr.Praveen	06-Sep-19	Yes	Yes	10-Sep-19	10-Oct-19	1-Feb-23	Yes	
24	4 BHK	Mrs.Sujatha/Mr. Shanker	11-Sep-19	Yes	Yes	31-Mar-20	30-Jul-20	1-Nov-22	Yes	
25	2 BHK	Mr.Anand Sharma	25-Jun-19	Yes	Yes	20-Mar-20	6-Jun-20	1-Mar-23	Yes	
26	2 BHK	Mr. Bhaskar Reddy	26-Jun-19	Yes	Yes	29-Feb-20	18-Mar-20	1-Feb-23	Yes	
27	2 BHK	Mr. T. Ramakrishna	02-Jul-19	Yes	Yes	1-Oct-19	20-Oct-19	1-Feb-23	Yes	
28	2 BHK	Mr. Sankati Santhaiiah	13-Jan-20	Yes	Yes	29-Feb-20	13-Mar-20	1-Feb-23	Yes	
29	3BHK	Srinivas Argatla	09-Oct-21	Yes	-	-	-	-	-	- Possession letter not recieved
30	3BHK	Raj Kumar	-	-	-	-	-	-	-	- database not updated
31	3BHK	vamshi Raj lakshmi rajesh	10-Aug-22	Yes	Yes	05-Dec-22	5-Dec-22	-	No	database not updated
32	3BHK	Srikanth Vittal	10-Aug-22	Yes	Yes	10-Feb-23	-	-	No	database not updated

Certified by:



Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

26 APR 2023

K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
33	2 BHK	Mr. Y. Maheswara	01-Aug-20	Yes	Yes	10-Nov-20	29-Oct-20	-	Yes	
34	2 BHK	Mr. Ravi Kanti	16-Oct-20	Yes	Yes	30-Jan-21	23-Jan-21	1-Feb-23	Yes	
35	3 BHK	Mr. S. T. Venkateshwara	14-Jul-20	Yes	Yes	30-Nov-20	12-Dec-20	1-Mar-23	Yes	
36	2 BHK	Mr. Satish Kuamr	04-Mar-20	Yes	Yes	10-Jul-20	19-Jun-20	1-Apr-23	Yes	
37	2 BHK	Mr. Y. Sudheer	16-Jul-20	Yes	Yes	15-Oct-20	26-Sep-20	-	Yes	
38	4 BHK	Mrs. Uddagiri Thanooja	09-Nov-20	Yes	Yes	10-Mar-21	15-Mar-21	1-Dec-22	Yes	
39	3 BHK	Mrs. Manogna	05-Nov-20	Yes	Yes	15-Dec-20	28-Dec-20	1-Mar-23	Yes	
40	2 BHK	Mrs. Mallika Mureleshwar R	15-May-20	Yes	Yes	15-Jul-20	4-Jul-20	1-Mar-23	Yes	
41	3 BHK	Mrs. lavanya	17-Jan-20	Yes	Yes	22-Jan-20	15-Feb-20	1-Mar-23	Yes	
42	3 BHK	Mr. Lakshmi Prasad	18-Jul-20	Yes	Yes	5-Aug-20	23-Jul-20	-	Yes	
43	2 BHK	Mr. Shaik Abdul Raheem	02-Jul-20	Yes	Yes	10-Oct-20	25-Sep-20	1-Mar-23	Yes	
44	4 BHK	Mr. G. Sandeep	17-Sep-20	Yes	Yes	25-Sep-21	26-Sep-21	1-Jan-23	Yes	
45	2 BHK	Mr. Sadaiah	02-Sep-20	Yes	Yes	20-Jan-21	28-Jul-21	1-Mar-23	Yes	
46	2 BHK	Mr. Balakrishna	20-Feb-20	Yes	Yes	20-Jan-21	12-Feb-21	1-Mar-23	Yes	
47	4 BHK	Mr. Pandu	02-Jun-20	Yes	Yes	18-Feb-21	6-Feb-21	1-Jan-23	Yes	
48	3 BHK	Mr. K. Srinivas/ Mrs.Sri valli	19-Jun-20	Yes	Yes	24-Aug-20	16-Nov-20	1-Apr-23	Yes	
49	3 BHK	Mr. P.G. Prakash Rao	25-Jun-20	Yes	Yes	15-Oct-20	7-Jan-21	1-Jan-23	Yes	
50	2 BHK	Mr. Sumit	19-Mar-20	Yes	Yes	15-Jul-20	20-Jul-20	1-Apr-23	Yes	
51	2 BHK	Mr. Praveen Kumar	04-Jul-20	Yes	Yes	11-Dec-20	11-Dec-20	-	Yes	
52	2 BHK	Mrs. Sreevalli	06-Jul-20	Yes	Yes	20-Jan-21	6-Jan-21	-	Yes	
53	2 BHK	Mr. K.G. Venkaiah	31-Jul-20	Yes	Yes	25-Apr-21	20-Aug-21	1-Mar-23	Yes	
54	3 BHK	Mr. Sudheer	25-Aug-20	Yes	Yes	24-Jun-21	24-Jun-21	1-Apr-23	Yes	
55	3 BHK	Mr. Maheshwaran	25-Aug-20	Yes	Yes	18-Feb-21	24-Jun-21	1-Jan-23	Yes	
56	3 BHK	Mr. Tangirala	25-Aug-20	Yes	Yes	15-Jan-21	5-Feb-21	1-Feb-23	Yes	
57	3 BHK	Mr. Chandra Sekhar	18-Aug-20	Yes	Yes	20-Jan-21	23-Apr-21	1-Feb-23	Yes	
58	2 BHK	Mrs. Anuradha	31-Oct-20	Yes	Yes	10-Feb-21	6-Feb-21	1-Mar-23	Yes	
59	3 BHK	Mr. Kiran Kumar	18-Aug-20	Yes	Yes	10-Mar-21	9-Jan-21	1-Mar-23	Yes	
60	3 BHK	Mr. Satyanarayana	23-Feb-21	Yes	Yes	15-Nov-21	22-Nov-21	1-Apr-23	Yes	
61	3 BHK	Mrs. Buddha Ruthmani	09-Nov-20	Yes	Yes	15-Mar-21	24-Mar-21	1-Apr-23	Yes	
62	2 BHK	Mr. Suresh Kumar	26-Nov-20	Yes	Yes	5-Mar-21	27-Feb-21	1-Jan-23	Yes	
63	2 BHK	Mr. T.V.L.N.Pavan Phani	02-Sep-20	Yes	Yes	25-Nov-20	14-Dec-20	1-Feb-23	Yes	
64	2 BHK	Mr. V. Raghupathi Reddy	01-Aug-20	Yes	Yes	23-Sep-20	23-Sep-20	1-Mar-23	Yes	
65	2 BHK	Mr. M. Nagaraju	09-Dec-20	Yes	Yes	5-Mar-21	5-Mar-21	1-Feb-23	Yes	
66	2 BHK	Mr. Venu Madhav	03-Dec-20	Yes	Yes	15-Jul-21	25-Oct-21	1-Feb-23	Yes	
67	3 BHK	Mrs. Gayathri	01-Jun-20	Yes	Yes	15-Oct-20	5-Nov-20	1-Feb-23	Yes	
68	3 BHK	Mr. Sarkar Amit	23-Feb-21	Yes	Yes	15-Jul-21	17-Sep-21	1-Feb-23	Yes	

Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

20 APR 2023

K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
69	2 BHK	Mr. Aditya Singh Manral	13-Jan-21	Yes	Yes	31-Aug-21	5-Jan-22	1-Nov-22	Yes	
70	3 BHK	Mrs V Pavithra Bai/Mr.Kiran	04-Jan-21	Yes	Yes	24-Jun-21	24-Jun-21	1-Nov-22	Yes	
71	2 BHK	Mr. U.T.Raju	05-Sep-20	Yes	Yes	11-Sep-20	20-Sep-20	1-Mar-23	Yes	
72	2 BHK	Mr. Shiva Prasad RaviKanti	21-Dec-20	Yes	Yes	21-May-21	28-Jul-21	1-Dec-22	Yes	
73	4 BHK	Mr. Sri Ramoju Vijaya Sena	15-Feb-21	Yes	Yes	21-May-21	15-Sep-21	-	Yes	
74	3 BHK	Dr. Bathuni Ravi	19-Nov-20	Yes	Yes	31-Mar-21	4-Jun-21	1-Dec-22	Yes	
75	2 BHK	Mr. Jupudi Chandrakanth	29-Dec-20	Yes	Yes	15-Sep-21	15-Sep-21	1-Jan-23	Yes	
76	3 BHK	Mr. Kotha Kishan	15-Mar-21	Yes	Yes	15-Sep-21	25-Oct-21	-	Yes	
77	3 BHK	Mr. Nalla Rajesham	03-Dec-20	Yes	Yes	25-Mar-21	24-Apr-21	1-Feb-23	Yes	
78	2 BHK	Mr. Rajesh Paul	18-Jun-20	Yes	Yes	31-Jul-20	12-Aug-20	1-Jan-23	Yes	
79	2 BHK	Mr. MVSR Ravi Kanth	23-Jan-21	Yes	Yes	25-Jun-22	25-Jun-22	1-Feb-23	No	
80	3 BHK	Mr. Pattan Yousuf Khan	16-Oct-20	Yes	Yes	9-Dec-20	9-Dec-20	1-Feb-23	Yes	
81	3 BHK	Mrs. Jyothi	12-Nov-20	Yes	Yes	10-Mar-21	31-Mar-21	1-Feb-23	Yes	
82	3BHK	T.Venkatesh Rao	09-Oct-21	Yes	Yes	30-Nov-21	25-Nov-21	-	Yes	
83	2 BHK	Mr. Satish	31-Jul-20	Yes	Yes	31.10.20	19-Feb-21	1-Feb-23	Yes	
84	2 BHK	Mr. K. Harinath	23-Jul-20	Yes	Yes	20-Sep-20	20-Sep-20	1-Feb-23	Yes	
85	3 BHK	Mr. K. Akshay	12-Nov-20	Yes	Yes	18-Dec-21	18-Dec-21	1-Dec-22	Yes	
86	2 BHK	Mr. Praveen kumar	11-Sep-20	Yes	Yes	4-Jun-21	4-Jun-21	-	Yes	
87	2 BHK	Mr. RVLV Prasad Rao	10-Jun-20	Yes	Yes	10-Nov-20	10-Nov-20	1-Feb-23	Yes	
88	2 BHK	Mr. Manmohan Raj	09-Jun-20	Yes	Yes	31-06-20	16-Jul-20	1-Nov-22	Yes	
89	2 BHK	Surya Prathap Singh	09-Nov-20	Yes	Yes	31-11-20	30-Nov-20	1-Mar-23	Yes	
90	3 BHK	Mr. Prabhavathi Prakash Rao	22-Dec-20	Yes	Yes	18-Feb-22	18-Feb-22	1-Jan-23	Yes	
91	2 BHK	Mr. Bhanu Shiva Prasad	12-Sep-20	Yes	Yes	31-Oct-20	6-Nov-20	1-Feb-23	Yes	
92	2 BHK	Mrs. Maha Lakshmi	11-Dec-20	Yes	Yes	31-Mar-21	23-Mar-21	1-Apr-23	Yes	
93	4 BHK	Kusuma Kumari	18-Mar-21	-	-	-	-	-	-	Custmore not took posession
94	2 BHK	Mr. Raj Mogli	04-Dec-20	Yes	Yes	12-Jun-21	12-Jun-21	1-Feb-23	Yes	
95	3 BHK	Mr.Sanjeev Reddy	31-Oct-20	Yes	Yes	25-Oct-21	26-Oct-21	1-Feb-23	Yes	
99-1A	3 BHK	Model Flat	-	-	-	-	-	-	-	
99-1B	3 BHK	Model Flat	-	-	-	-	-	-	-	
99-2A	3 BHK	Unsold	-	-	-	-	-	-	-	
99-2B	3 BHK	Unsold	-	-	-	-	-	-	-	
99-3A	3 BHK	Vikram Kumar	26-Apr-21	Yes	Yes	30-Sep-21	31-Dec-21	1-Apr-23	Yes	
99-3B	3 BHK	Priyanaka Bandela	30-May-21	Yes	Yes	31-Dec-21	8-Jan-22	-	Yes	
99-4A	3 BHK	Mr. K.Kiran Kumar	26-Apr-21	Yes	Yes	31-Dec-21	21-Feb-22	1-Apr-23	Yes	
99-4B	3 BHK	Vittal babu Rao	30-May-21	Yes	Yes	18-May-22	19-May-22	1-Feb-23	Yes	
Note: Make separate sheet for each block / phase.										

Certified by:



Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

26 APR 2023

K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)