Remarks from site on the 'Requisition by Site Report' of purchase division

Company: Silver Oak Villas LLP			Date:		29-04-2023	
Site: Silver Oak Villas pa					K.Tulasi Rani	
Report From / To	023 to 29-04-20)23 (Fri	Approved by:	K Purshotham		
Report Date 29-04-2023						
List of requisitions n						
List of requisitions v	vhere PO/WO	not prepared 3	working	days after requisition:		
Req No.	Req Date	Serial no of item in Req	Item Description		Reason for not preparing PO/WO#	
List of requisitions v	where PO/WO	is prepared and	items ha	ve not been received at site	beyond the lead time:	
Req No.	Req Date	Serial no of item in Req.	Item Description		Details of discussion with supplier ^s	
20230315052	15-03-23	1-2	Z angle templates 1050x900 & 600x600 Hmm		Part Material Received.Remaining will be delivered by next Week	
20230315053	15-03-23	1-2	Z angle templates 1050x900 & 600x600 Hmm		Part Material Received.Remaining will be delivered by next Week	
20230315054	15-03-23	1-2	Z angle templates 1050x900 & 600x600 Hmm		Part Material Received.Remaining will be delivered by next Week	
20230323030	23-03-23	1-2	CP Angle cock & Extension Nipple		Material Not Avaialble	
20230404004	04-04-23	1-3	CP Angle cock, Long body & Health Faucet		Material Not Avaialble	
20230408022	08-04-23	1	Cp Angle cock 15nos pending		Material Not Avaialble	
20230408025	08-04-23	1-7	Wall Hung EWC, Wash Basin, Concealed Flush tank		Material Available Delivery by Monday	
20230408027	08-04-23	1	Cp Angle cock 15nos pending		Material Not Avaialble	
20230411015	11-04-23	1-9	Cp Wall Mixture, Angle cock & Extension Nipple		Material Available Delivery by Monday	
20230411017	11-04-23	1-9	Cp Wall Mixture, Angle cock & Extension Nipple		Material Available Delivery by Monday	
20230411020	11-04-23	1-7	Wall Hung EWC,Wash Basin,Concealed Flush tank		Material Available Delivery by Tuesday	
20230411021	11-04-23	1-7	Wall Hung EWC, Wash Basin, Concealed Flush tank		Material Available Delivery by Tuesday	
20230411022	11-04-23	1-7	SS Sink, Wash Basin, Concealed Flush tank		Material Available Delivery by Tuesday	
20230418040	18-04-23	1	SS Railing		Work is under Process	
20230421002	21-04-23	1-3	Wall Hung EWC, Wash Basin & Pedastal		Material Available Delivery by Monday	
20230421020	21-04-23	1	SS Railing		Work is under Process	
20230421021	21-04-23	1	SS Railing		Work is under Process	
20230425036	25-04-23	1	RMC- M25		Work is under Process	
20230425037	25-04-23	1	RMC- M20		Work is under Process	
20230425038	25-04-23	1	RMC- M20		Work is under Process	
20230425032	25-04-23	1	Plain False Ceiling		Work is under Process	
20230425034	25-04-23	1	CCTV Wifi Cameras		Material Available Delivery by Monday	

5								
202304250	35 25-04-23	1	Electric	cal Gate Lights	Monda	Material Available Delivery by Monday		
2023042504	44 25-04-23	1-5	UPVC Windows		Supplier arranging the material by next week			
2023042504	45 25-04-23	1-5	UPV	UPVC Windows		Supplier arranging the material by next week		
202304250-	46 25-04-23	1-5	UPV	C Windows	Supplier arranging the material by next week			
202304250-	47 25-04-23	1-6	UPV	C Windows	Supplier arranging the material by next week			
202304250	58 25-04-23	1-16	CP Angle C	lock 15nos pending	Material Not Avaiable			
	20230425060 25-04-23			Idle & Ball cock	Material Available Delivery by Monday			
202304260	04 25-04-23	1	Plain	Plain False Ceiling		Work is under Process		
	20230426004 25-04-23			rpet Grass Sur		oplier arranging the material by		
					1			
No. of gate pas	ses issued this we	ek:	5/5	From No.	3951	To No. 3955		
Delivery van s	ite visit on: 3days		24-04-23(Mo 29-04-23	onday), 26-04-23(We	eunesuay)	and 28-04-23 (Friday) and		
Inward report (Inward report (MRN/other) & stock report emaile			to purchase?	Yes			
	red but received:							
Other correction								
	& cement stock	1			T 0: 1	D in the Links		
Sl. No	ttt	Wt per mtr kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock a site in Kgs	Previous stock in Kgs		
1.	8mm	.395	4.74	507	2400	_		
2.	10mm	.617	7.404	433	3200	-		
3.	12mm	.89	10.68	96	1020	-		
4.	16mm	1.58	18.96	33	625	-		
5.	20mm	2.47	29.64	-	-	-		
6.	25mm	3.86	46.32	-	-	-		
7.	32mm	6.32	75.84	-	-	-		
8.	Binding wire	-		Nill	Nill	Nill		
OPC stock	Nill	OPC last weeks stock	Nill	PPC/PSC stock	340	PPC/PSC 386 last weeks stock		
Details		Prøject Manag	er	Admin Officer/Manager Admin Audit		Admin Audit		
Sign		W						
Date		29-04-2023		29-04-2023				
Date								

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		MHPL	MHPLSOV			Dat	Date: 2			29-04-2023		
Site:			Silver Oak Villas part-III				pared by:		The second secon	asi Rani		
Report From	ı / To		4-2023 to 29-04-2023 (Fr			App	Approved by:		K Pur	K Purshotham		
		to sat)										
Report Date		29-04-2										
List of requis	sitions 1	numbers i	missing	in the re	port:		<u> </u>	4:				
						king da	ys after requis		Door	on for not pre	paring PO/WO	
Req No),	Req	Date		al no of in Req	Item Description			on for not pre	paring 1 0/ WO		
20230421	023	21-04-	23		1-2	Plastic gampa & Spade with handle		e				
202304250	054	25-04-	23		1-2	Street lights & 2core Armored cable						
1:46:	•4•	l PO	WYO '		1 1'		41		t aita hayan	d the lead tim	10.	
							not been receive		site beyon	d the lead this	ussion with	
Req No.	.	Req I	Jale	Serial no of		Item Description		1	supplier ^{\$}			
202303130)19	13-03-2	2023	item in Req.		Tan-door rough stone		Part N	Part Material Received.Remaining			
202303130	,,,,	15-05-2	2023	123		1	900x600mm			will delivered by next week		
202303280)42	28-03-2	2023)23 1-2		So	Solid Bricks 4" and 6"		' Part N	Part Material Received.Remaining		
									will delivery by next week			
202304060	20230406021 06-04-202		2023		1		Precast Compound Wall			Work is under Process		
20230408019 08-04-		08-04-2	2023 1		MS J Bolt			Material Available Delivery by Thursday				
No. of gate pa	isses iss	sued this	week:			0/5	From N	o. Nill To No. Nill			Nill	
Delivery van	site visi	it on:					-23(Monday), -23(Friday)	26-04	-23(Wedne	esday) and		
Inward report	(MRN	other) &	stock re	enort en	nailed in n		nat to purchase	?		Yes		
Items not orde				porcon	шпес ш р		iat to paremase	<u>. </u>		103		
Other correction			•									
			τ									
Details of steel & cement stock SI. No Tor size		Wt per mtr. Wt. for			Stock at Stoc		ock at site in Previous stock in Kg		tock in Kas			
	Tor size		- kgs	1		rod –	site – no of rods	Kgs		Mark Mark Mark Mark Mark Mark Mark Mark		
1.	8mm	1		.395		4.50	-	-		-		
2.	10m	m	,	.617	7.50		-	-		-		
3.	12mi	m		.89			-	-		-		
4.	16mi	n		1.58			-	-		-		
5.	20mr			2.47		29.63	-	_		-		
6.	25mr			3.86		46.30	-	-		-		
7.	32mr			6.32		66.67	-,	-		-		
8.	Bindi wire	ing	-				Nill	Nill		Nill		
PPC stock Nill			OPC last Nill weeks stock		Nill		PPC/PSC - stock			PPC/PSC last weeks	-	
				O.K			Stock			stock		

Details Sign	Project Manager	Admin Officer/Manager	Admin Audit
Date	29-04-23	29-04-23	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!