

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 Lower basement grade slab
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230329009	A. Estimated quantity:	350M3
PO nos.:	20230329015	B. Requisition quantity:	350M3
Sign of Security	Sign of Admin	C. Actual quantity poured	77M3
		D. Difference (C-A)	273M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	13.04.2023	10:43	11:40	12:00	07	8144	16800	16870	-			
2	13.04.2023	10:53	11:53	12:10	07	8145	16800	16580	320			
3	13.04.2023	10:58	11:50	12:00	07	1006	16800	16330	470			
4	13.04.2023	11:20	12:20	12:50	07	1007	16800	16640	160			
5	13.04.2023	14:05	15:00	15:20	07	8146	16800	16700	100			
6	13.04.2023	17:12	18:10	18:30	07	8151	16800	16260	540			
7	13.04.2023	14:59	15:40	16:00	07	8149	16800	16710	90			
8	13.04.2023	17:38	18:25	18:50	07	8152	16800	16550	250			
9	13.04.2023	17:58	18:40	19:00	07	8153	16800	16910	-			
10	13.04.2023	17:10	18:10	18:25	07	8143	16800	16850	-			
11	13.04.2023	10:27	11:30	12:30	07	8148	16800	16850	-			
Total:					77m3		184800	183250	1930			

As per purchase order 350M3 but consumed 77M3 only

Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Sample report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit