

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 206,207 Footing work purpose
Project:	SOV-III	Flat / Villa no.:	V no 206,207 Footing work purpose
Supplier:	Cemex Infra	Slab no.:	Footings (M20)
Requisition nos.:	20230425038	A. Estimated quantity:	20
PO nos.:	20230425051	B. Requisition quantity:	20
Sign of Security	Sign of Admin	C. Actual quantity poured	03
	Sign of Project Manger	D. Difference (C-A)	-17

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08/05/23	13:20	14:00	14:05	03	2595	7200	7570				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					03		7200					
Total:												
Remarks	Remaining quantity required work under process											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall. 7. Report to be sent to project manager. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

P.O. 20230425051

Customer Name: SOV 3			D.C. No: 2595		Date: 8/May/23	
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5548		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks	
2	M20	3.00	Cum	9.00	GOOD	
Other Documents Enclosed: 1) _____ 2) _____			For Office use only			
			Driver Name:		SHAREEF	
			Signature:			
Note: No alterations will be accepted without supplier & Customer Signatures along with reasons			INWARD			
Received above material in good condition			20230508021 for Cemex Infra			
Customer Signature			Authorised Signatory			