

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 136 Plinth beam purpose
Project:	SOV-III	Flat / Villa no.:	V no 136 Plinth beam purpose
Supplier:	Cemex Infra	Slab no.:	Plinth Beam (M20)
Requisition nos.:	20230425037	A. Estimated quantity:	06
PO nos.:	20230425052	B. Requisition quantity:	06
Sign of Security	Sign of Admin	C. Actual quantity poured	06
	Sign of Project Manger	D. Difference (C-A)	0

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08/05/23	09:20	10:00	10:05	06	2594	14400	14580				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06		14400					
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN P.O - 20230425052

Customer Name: SOV 3			D.C. No: 2594		Date: 8/May/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5534		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without

supplier & Customer Signatures alongwith reasons.

Received above material in good condition

MRN No:	3665	Dt:	8/5/23
Received By:		Sign:	
(Silver Oak Villas-Part-III)			

Customer Signature

For Office use only

Driver Name:

MAHENDER

Signature:

INWARD

Dt:

Sign:

20230508002
for Cemex Infra

Authorised Signatory