



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

030

D.C. No.:


To, G.V.D.C pvt ltd
M/s.

Date: 10/5/2023

Vehicle No.: TS 08 UE 88 93

PO: 2023-0127-002
thurkappally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time:- 18:31	6 M3	13 M3	puv.



Receiver's Signature

M.R.N:-

20230511007

For **SL RMC PLANT**

monal et

Authorised Signatory

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	south block retaining wall, column, staircase concreting									
Project:	Genopolis	Flat / Villa no:										
Supplier:	SL RMC PLANT	Slab no:										
Requisition nos:	20230127002	A. Estimated quantity	110 cum									
PO nos.:	20230127002	B. Requisition	110 cum									
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	87 cum								
			D. Difference (C-A)	23 cum								
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	10.05.23	11:41	13:08	13:19	7	29	16,800	16,390	410			
2	10.05.23	18:25	19:18	19:29	6	30	14,400	14,130	270			
Total					13		31,200	30,520	680			
Remarks		balance quantity to be used later										
Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.												

MRN No: 20230511007