

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For Septic Tank Top Slab Purpose
Project:	SOV-III	Flat / Villa no.:	For Septic Tank Top Slab Purpose
Supplier:	Cemex Infra	Slab no.:	Septic Tank
Requisition nos.:	20230508062	A. Estimated quantity:	10
PO nos.:	20230508079	B. Requisition quantity:	10
Sign of Security	Sign of Admin	C. Actual quantity poured	07
		D. Difference (C-A)	-03

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16/05/23	13:20	14:00	14:05	07	2643	16800	17350				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					07		16800	17350				

Remarks Received 7cum out of 10cum.Please close the po,remaining quantity not required.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit


CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

P.O. 20230508079

Customer Name: **M H P L SOV3**

D.C. No: **2643**

Date: **16/May/23**

Delivery Site: **CHERLAPALLY**

Truck No: **TS 08 UG 7605**

Mode: **DUMP**

S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	7.00	Cum	7.00	GOOD

Other Documents Enclosed:

1)

2)

- Driver Name:

MADHU

- Signature:

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

Inward No:	777	Dt:	16/5/23
MRN No:		Dt:	
Received By:		Sign:	

for Cemex Infra

Senthil
Authorised Signatory