


Company Name : MMR Kowkur LLP							
Project	GHT						
Prepared By	A Suresh						
Last updated on	22-May-23						
Block No	Block - A&B						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A-101	9-May-21	5-Oct-21	5-Mar-22	17-Mar-22	26-Mar-22	
2	A-102	9-May-21	5-Oct-21	22-Mar-22	24-Mar-22	20-Apr-22	
3	A-103	9-May-21	19-Oct-21	10-Oct-22			
4	A-104	9-May-21	19/10/2021	18-Aug-22			
5	A-105	17-May-21	19/10/2021	09-Aug-22	5-Nov-22		
6	B - 106	4-May-20	30-Mar-2021	18-Jun-21	1-May-22	19-Jun-22	
7	B - 107	4-May-20	30-Mar-2021	18-Jun-21			
8	B - 108	4-May-20	30-Mar-2021	18-Jun-21	30-Apr-22	28-11-2022	
9	B-109	4-May-20	30-Mar-2021	18-Jun-21	2-Aug-21	10-Nov-22	
10	B - 110	16-May-20	29-Aug-20	26-Jan-20	13-Feb-21	01 March 2021	
11	B - 111	16-May-20	29-Aug-20	11-Feb-21	11-Jul-22	26 November 2022	
12	B - 112	16-May-20	29-Aug-20	11-Feb-21	8-Mar-21	27-Mar-21	
13	B - 113	16-May-20	29-Aug-20	26-Jan-20	19-Feb-21	1-Mar-21	
14	A - 114	15-May-21	19-10-2021	31-Jul-22	5-Nov-22		
15	A - 115	15-May-21	19-10-2021	5-Aug-22	18-Nov-22		
16	A - 116	15-May-21	5-Oct-21	13-Aug-22			
17	A - 117	15-May-21	5-Oct-21	1-Mar-22	14-Mar-22	24-Mar-22	
18	A - 201	9-May-21	02-11-2021	5-Nov-22			
19	A - 202	9-May-21	02-11-2021	13-Nov-22			
20	A - 203	9-May-21	22-11-2021	12-Nov-22			
21	A - 204	9-May-21	22-11-2021	5-Nov-22			
22	A - 205	17-May-21	22-11-2021	1-Nov-22			
23	B - 206	4-May-20	06 May 2021	14-Feb-22			
24	B - 207	4-May-20	06 May 2021	14-Apr-22			
25	B - 208	4-May-20	06 May 2021	14-Mar-22			
26	B - 209	4-May-20	06 May 2021	4-Apr-22			
27	B - 210	16-May-20	9-Nov-20	4-Apr-21			
28	B - 211	16-May-20	9-Nov-20	4-Apr-21			
29	B - 212	16-May-20	9-Nov-20	19-Mar-21			
30	B - 213	16-May-20	9-Nov-20	18-Mar-21			
31	A - 214	15-May-21	22-11-2021	30-Jul-22			
32	A - 215	15-May-21	22-11-2021	31-Jul-22			
33	A - 216	15-May-21	2-Nov-21	29-Jul-22			
34	A - 217	15-May-21	2-Nov-21	28-Jul-22	15-Apr-23		
35	A-301	9-May-21	3-Dec-21	06-Sep-22	15-Nov-22	15 May 2023	
36	A-302	9-May-21	3-Dec-21	14-Oct-22			
37	A-303	9-May-21	15-Dec-21	08-Oct-22	15-Apr-23		
38	A-304	9-May-21	15-Dec-21	15-Oct-22			
39	A-305	9-May-21	15-Dec-21	12-Jun-22	13-Aug-22		
40	B -306	4-May-20	5-Jun-2021	14-Apr-22	20-Jun-22	21-Nov-22	
41	B -307	4-May-20	5-Jun-2021	14-Feb-22	27-Apr-22	15-Oct-22	
42	B -308	4-May-20	5-Jun-2021	14-Feb-22	27-Apr-22	15-Oct-22	
43	B -309	4-May-20	5-Jun-2021	14-Apr-22	30-Jun-22	22-Nov-22	
44	B -310	16-May-20	29-Dec-20	10 May 2021	25-Jan-22	19-May-22	
45	B -311	16-May-20	29-Dec-20	15 May 2021	30-Apr-22	21-Nov-22	
46	B -312	16-May-20	29-Dec-20	15 May 2021	29-Apr-22	21-Nov-22	
47	B -313	16-May-20	29-Dec-20	13 May 2021	22-Jan-22	26-May-22	
48	A -314	15-May-21	15-Dec-21	25-May-22	15-Aug-22	01-Apr-23	
49	A -315	15-05-2021	15-Dec-21	13-Oct-22	15-Nov-22		
50	A -316	15-05-2021	3-Dec-21	03-Sep-22			
51	A -317	15-05-2021	3-Dec-21	22-Sep-22			
52	A -401	9-May-21	28-Dec-21	18-Oct-22	15-Dec-22		
53	A -402	9-May-21	28-Dec-21	24-Oct-22	05-Mar-23		
54	A -403	9-May-21	10-Jan-22	30-Oct-22			

APPROVED BY

22 MAY 2023
 A SURESH
 PROJECT MANAGER

55	A - 404	9-May-21	10-Jan-22	22-Aug-22	19-Oct-22	
56	A - 405	9-May-21	10-Jan-22	12-Jun-22	18-Oct-22	
57	B - 406	9-May-21	5-Jul-21	14-Feb-22	20-Apr-22	14-Nov-22
58	B - 407	4-May-20	5-Jul-21	14-Apr-22	10-Jun-22	22-Nov-22
59	B - 408	4-May-20	5-Jul-21	14-Mar-22	25-Apr-22	1-Jan-23
60	B - 409	4-May-20	5-Jul-21	14-Mar-22	26-Apr-22	1-Jan-23
61	B - 410	16-May-20	24-Jan-21	14-Feb-22	12-Jun-22	24-Nov-22
62	B - 411	16-May-20	24-Jan-21	10-Jun-2021	19-Jan-22	10-Nov-22
63	B - 412	16-May-20	24-Jan-21	10-Jun-2021	19-Jan-22	20-Jan-23
64	B - 413	16-May-20	24-Jan-21	14-Feb-22	20-Jun-22	25-Jan-23
65	A - 414	15-May-21	10-Jan-22	28-05-2022	22-Aug-22	20-Apr-23
66	A - 415	15-May-21	10-Jan-22	29-May-22	15-Aug-22	20-Apr-23
67	A - 416	15-May-21	28-Dec-21	01-Oct-22	15 April 2023	
68	A - 417	15-May-21	28-Dec-21	27-Sep-22		
69	A - 501	9-May-21	28-Jan-22	19-Sep-22	4-Dec-22	
70	A - 502	9-May-21	28-Jan-22	19-Sep-22	4-Dec-22	
71	A - 503	9-May-21	09-Feb-22	29-Aug-22		
72	A - 504	9-May-21	09-Feb-22	19-Aug-22	15 April 2023	
73	A - 505	9-May-21	09-Feb-22	29-09-2022	19-Oct-22	
74	B - 506	9-May-21	2-Aug-21	21-Mar-22	30-Apr-22	21-Nov-22
75	B - 507	4-May-20	2-Aug-21	02-May-22	18-Jun-22	21-Dec-22
76	B - 508	4-May-20	2-Aug-21	02-May-22	18-Jun-22	22-Dec-22
77	B - 509	4-May-20	2-Aug-21	21-Mar-22	08-May-22	29-Dec-22
78	B - 510	16-May-20	4-Mar-21	8-Apr-22	26-Jun-22	24-Nov-22
79	B - 511	16-May-20	4-Mar-21	19-Mar-22	02-Jul-22	25-Dec-22
80	B - 512	16-May-20	4-Mar-21	2-Nov-21	02-Mar-23	13-Mar-23
81	B - 513	16-May-20	4-Mar-21	2-Nov-21	23-Jan-22	23-May-22
82	A - 514	16-May-21	09-Feb-22	05-Aug-22	22-Oct-22	
83	A - 515	16-May-21	09-Feb-22	02-Jun-22	19-Oct-22	01 April 2023
84	A - 516	16-May-21	28-Jun-22	18-May-22	22-Aug-22	01 April 2023
85	A - 517	16-May-21	28-Jan-22	10-Aug-22	20-Dec-22	
86	A - 601	9-May-21	01-Mar-22	24-Jun-22		
87	A - 602	9-May-21	01-Mar-22	27-Jun-22	21-Nov-22	01 May 2023
88	A - 603	9-May-21	12-Mar-22	14-Aug-22	24-Oct-22	
89	A - 604	9-May-21	12-Mar-22	14-Aug-22	25-Oct-22	
90	A - 605	9-May-21	12-Mar-22	18-Jun-22	29-May-22	01 April 2023
91	B - 606	9-May-21	9-Sep-21	18-Apr-22	03-Jul-22	29-Jan-23
92	B - 607	4-May-20	9-Sep-21	23-Apr-22	18-Jun-22	30-Dec-22
93	B - 608	4-May-20	9-Sep-21	26-03-2022	15-Apr-22	30-Dec-22
94	B - 609	4-May-20	9-Sep-21	26-Mar-22	29-Jun-22	29-Jan-23
95	B - 610	16-May-20	14-Apr-21	7-Dec-21	30-Jun-22	30-Dec-22
96	B - 611	16-May-20	14-Apr-21	18-Jan-22	10-Mar-22	21-May-22
97	B - 612	16-May-20	14-Apr-21	7-Dec-21	28-Jun-22	26-Nov-22
98	B - 613	16-May-20	14-Apr-21	7-Dec-21	17-Jun-22	26-Nov-22
99	A-614	16-May-20	12-Mar-22	22-Jul-22	16-Nov-22	
100	A-615	16-May-20	12-Mar-22	23-Jul-22	14-Nov-22	
101	A-616	9-May-21	1-Mar-22	24-Jul-22	22-Dec-22	
102	A-617	9-May-21	1-Mar-22	25-Jul-22	05-Mar-23	01 May 2023
103	A - 701	9-May-21	29-Mar-22	19-Sep-22	10-Dec-22	
104	A - 702	9-May-21	29-Mar-22	01-Oct-22		
105	A - 703	9-May-21	08-04-2022	01-Oct-22		
106	A - 704	9-May-21	08-Apr-22	02-Oct-22	15-Nov-22	
107	A - 705	9-May-21	08-Apr-22	16-10-2022		
108	B - 706	9-May-21	10-09-2021	23-Apr-22	30-Aug-22	25-Dec-22
109	B - 707	4-May-20	10-09-2021	26-Mar-22	29-Jun-22	25-Dec-22
110	B - 708	16-May-20	10-09-2021	26-Mar-22	30-Jun-22	25-Dec-22
111	B - 709	16-May-20	10-09-2021	26-Mar-22	30-Jun-22	25-Dec-22
112	B - 710	16-May-20	28-05-2021	19-Mar-22	30-Jun-22	11-Nov-22
113	B - 711	16-May-20	28-05-2021	15-Jan-22	15-Apr-22	13-Nov-22
114	B - 712	16-May-20	28-05-2021	15-Jan-22	15-Feb-22	05-Nov-22
115	B - 713	16-May-20	28-05-2021	07-Apr-22	26-Jun-22	25-Dec-22
116	A - 714	15-May-21	08-Apr-22	10-Sep-22		
117	A - 715	15-May-21	08-Apr-22	16-Sep-22		
118	A - 716	15-May-21	29-Mar-22	17-Sep-22	15 April 2023	
119	A - 717	15-May-21	29-Mar-22	15-Oct-22		

