

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 214 Plinth Beam purpose
Project:	SOV-III	Flat / Villa no.:	V no 214 Plinth Beam purpose
Supplier:	Cemex Infra	Slab no.:	Plinth Beam (M25)
Requisition nos.:	20230428001	A. Estimated quantity:	07
PO nos.:	20230428001	B. Requisition quantity:	07
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			06
		D. Difference (C-A)	-1

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25/05/23	15:45	16:25	16:30	03	2676	7200	6950	250			
2.	25/05/23	08:25	09:05	09:10	03	2678	7200	7200				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06		14400	14150	250			
Remarks	Received 6cum out of 7cum.Remaining not required please close this po											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
 Medchal (Dist), Hyderabad - 501301.
 Ph. 9848 210 686 / 9133 333 5839
 Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN***D.O. 20230428001.*

Customer Name: M H P L SOV3			D.C. No: 2676		Date: 25/May/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5541		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	3.00	Cum	6.00	GOOD

Other Documents Enclosed:

- 1)
 - 2)
- Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

For Office use only

Driver Name:	RAVI GOUD
Signature:	

Received above material in good condition

MR NO: *3840* DO: *25/5/23*

Received By: *[Signature]* Sign: *[Signature]*

(Silver Oak Villas-Part-III)

for Cemex Infra**Customer Signature****Authorised Signatory**