

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOV LLP		Block No.:	V no 208,209 PCC purpose	
Project:	SOV-III		Flat / Villa no.:	V no 208,209 PCC purpose	
Supplier:	Cemex Infra		Slab no.:	PCC	
Requisition nos.:	20230527007		A. Estimated quantity:	12	
PO nos.:	20230527008		B. Requisition quantity:	12	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	08	
			D. Difference (C-A)	-4	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27/05/23	15:20	15:50	15:55	08	2688	19200	19910				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					08		19200	19910				

Remarks Received 8cum out of 12cum.Remaining quantity required .

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill),Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

20230527008

Customer Name: MHPL SOV3			D.C. No: 2688		Date: 27/May/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UG 7605		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M10	8.00	Cum	8.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

For Office use only

Driver Name:

SUDHAKAR

Signature:

Dt:

Sign:

for Cemex Infra

Customer Signature

Received By:

(Silver Oak Villas-Part-III)

Authorised Signatory