

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 207 pedestal purpose
Project:	SOV-III	Flat / Villa no.:	V no 207 pedestal purpose
Supplier:	Cemex Infra	Slab no.:	Pedestal (M25)
Requisition nos.:	20230526015	A. Estimated quantity:	07
PO nos.:	20230526021	B. Requisition quantity:	07
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			06
			D. Difference (C-A)
			-1

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	26/05/23	13:20	13:50	13:55	06	2679	14400	14880				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06		14400	14880				
Remarks	Received 6cum out of 7cum Close this po remaining not required											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN P.8-20230526021

Customer Name: MHPL SOV3			D.C. No: 2679		Date: 26/May/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5535		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	6.00	Cum	9.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use onlyDriver Name: **ANJI REDDY**

Signature:

Signature:

Signature:

Signature:

Signature:

Signature:

Signature:

Signature:

Signature:

for Cemex Infra

Authorised Signatory