

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	F-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	F Block Peripheral road ramp casting purpose
Requisition nos.:	20230211006	A. Estimated quantity:	42M3(M20)
PO nos.:	20230213003	B. Requisition quantity:	42M3
	Sign of Admin	C. Actual quantity poured	22.5M3
	Sign of Project Manager	D. Difference (C-A)	19.5M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.03.23	17:55	18:00	18:55	6M3	2341	14400	14320	-80			
2.	16.03.23	19:00	19:15	19:30	6M3	2342	14400	14320	-80			
3.	16.03.23	16:58	17:00	17:15	4.5M3	2344	10800	9970	-830			
4.	23.03.23	12:29	12:45	12:55	6M3	2375	14400	14290	-110			
5.												
6.												
7.												
8.												
Total:					22.5M3		54000	52900	-1100			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2375		Date: 23/Mar/23	
Delivery Site: N F C		Truck No: TS 07 UF 6885		Mode: DUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name: ARD

SHAREEF

Signature: MALLAPUR LLP

Ward No. 11709 Date: 23/3/23

MRN NO

Dr.

Received By...

Sign...

for Cemex Infra

Customer Signature

Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: G M R MODI			D.C. No: 2341		Date: 16/Mar/23
Delivery Site: N F C			Truck No: TS 07 UF 6885		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition**Customer Signature****For Office use only**

- Driver Name:

RAVI GOUD

- Signature:

MODI REALTY MALLAPUR LLP

Ward No **4638** Dt **04/6/23**

MRN NO _____ Dt _____

Received By _____ Sign _____

for Cemex Infra
Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: G M R MODI			D.C. No: 2342		Date: 16/Mar/23
Delivery Site: N F C			Truck No: TS 08 UE 5535		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M20	6.00	Cum	12.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons.

Received above material in good condition

For Office use only

Driver Name:

Signature:

SHAREEF**for Cemex Infra**

Authorised Signatory

Customer Signature

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph: 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

W653

DELIVERY CHALLAN

Customer Name: G M R MODI			D.C. No: 2344		Date: 16/Mar/23
Delivery Site: N F C			Truck No: TS 08 UE 5532		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
3	M20	4.50	Cum	16.50	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only- Driver Name: **PARSHURAM**

- Signature:

MODI REALTY MALLAPUR LLPWord No. **11653** On **16/3/23**

MRN NO. _____ Dt. _____

Received By... Sign...

for Cemex Infra

Authorised Signatory