

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

Company/ firm:	SOV LLP		Block No.:	V no 206,207 Pedastal Purpose
Project:	SOV-III		Flat / Villa no.:	V no 206,207 Pedastal Purpose
Supplier:	Cemex Infra		Slab no.:	Pedastal (M20)
Requisition nos.:	20230518035		A. Estimated quantity:	15
PO nos.:	20230518038		B. Requisition quantity:	15
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	17.5
			D. Difference (C-A)	2.5

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04/06/23	09:55	10:35	10:40	06	2742	14825	14400				
2.	04/06/23	10:00	10:40	10:45	06	2743	14780	14400				
3.	04/06/23	12:50	13:30	13:35	3.5	2744	8815	8400				
4.	04/06/23	15:10	15:50	15:55	02	2745	4895	4800				
5.												
6.												
7.												
8.												
9.												
10.												
Total:					17.50		43315	42000				
Remarks	Total quantity received please approve											

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

# CEMEX INFRA

Sy.No. 312, Rampally (Vill),Keesara (Mdl)  
 Medchal (Dist), Hyderabad - 501301.  
 Ph. 9848 210 686 / 9133 333 5839  
 Email:-cemexinfra9@gmail.com



# CEMEX INFRA

## READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

### DELIVERY CHALLAN 20230518038

Customer Name: <b>SOV 3</b>			D.C. No: <b>2742</b>		Date: <b>4/Jun/23</b>
Delivery Site: <b>CHERLAPALLY</b>			Truck No: <b>TS 08 UE 5547</b>		Mode: <b>PUMP</b>
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
<b>1</b>	<b>M20</b>	<b>6.00</b>	<b>Cum</b>	<b>6.00</b>	<b>GOOD</b>

<b>Other Documents Enclosed:</b> 1) _____ 2) _____	<b>For Office use only</b>	
	- Driver Name: <b>KALEEM</b>	- Signature: _____

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons

Received above material in good condition

**INWARD**

388

MKN No: \_\_\_\_\_ Dt: \_\_\_\_\_

Received By: \_\_\_\_\_ Sign: \_\_\_\_\_

(Silver Oak Villas-Part-III)

Customer Signature

for Cemex Infra

*Srinivas*  
**Authorised Signatory**

# CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



# CEMEX INFRA

## READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

### DELIVERY CHALLAN

P.O - 20230518038

Customer Name: <b>SOV 3</b>			D.C. No: <b>2743</b>		Date: <b>4/Jun/23</b>
Delivery Site: <b>CHERLAPALLY</b>			Truck No: <b>TS 08 UE 5548</b>		Mode: <b>PUMP</b>
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
<b>2</b>	<b>M20</b>	<b>6.00</b>	<b>Cum</b>	<b>12.00</b>	<b>GOOD</b>

#### Other Documents Enclosed:

- 1)
- 2)

#### For Office use only

- Driver Name: **SURESH**  
- Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

**INWARD**

Inward No: **3883** Dr: **4/6/23**

MRN No: \_\_\_\_\_ Dr: \_\_\_\_\_

Received By: \_\_\_\_\_

(Silver Oak Villas - P...

for Cemex Infra

*S. Senthil*  
Authorized Signatory

# CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



# CEMEX INFRA

## READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

### DELIVERY CHALLAN

Customer Name:	SOV 3	D.C. No:	2744	Date:	4/Jun/23
Delivery Site:	CHERLAPALLY	Truck No:	TS 08 UE 5535	Mode:	PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
3	M20	3.50	Cum	15.50	GOOD

#### Other Documents Enclosed:

- 1)
- 2)

#### For Office use only

Driver Name:

SHAREEF

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Received By:

(Silver Oak Villas - Part-III)

Signature:

for Cemex Infra

Customer Signature

Authorized Signatory

# CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



# CEMEX INFRA

## READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

### DELIVERY CHALLAN

Customer Name: <b>SOV 3</b>			D.C. No: <b>2745</b>		Date: <b>4/Jun/23</b>
Delivery Site: <b>CHERLAPALLY</b>			Truck No: <b>TS 08 UE 5534</b>		Mode: <b>PUMP</b>
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
4	M20	2.00	Cum	17.50	GOOD

#### Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition


Customer Signature

#### For Office use only

Driver Name:

MAHENDER

Signature:



for Cemex Infra

*[Signature]*  
Authorised Signatory