

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	H&C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	H Block footings & c block lower basement vdf purpose
Requisition nos.:	20230412046	A. Estimated quantity:	120M3(M20)
PO nos.:	20230413010	B. Requisition quantity:	120M3
	Sign of Admin	C. Actual quantity poured	60M3
		D. Difference (C-A)	60M3
	Sign of Project Manger		

Details of RMC pour												
Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	18.05.23	14:45	15:05	15:15	4	2649	9600	9950	+350			
2.	02.06.23	14:29	14:45	15:00	8	2726	19200	19260	+60			
3.	03.06.23	12:01	12:15	12:30	6	2729	14400	14950	+550			
4.	03.06.23	12:23	12:46	12:58	6	2730	14400	14780	+380			
5.	03.06.23	13:14	13:35	13:47	6	2731	14400	14830	+430			
6.	03.06.23	13:42	13:55	14:05	6	2732	14400	14590	+190			
7.	03.06.23	15:03	15:12	15:22	6	2733	14400	14770	+370			
8.	03.06.23	15:25	12:36	15:48	6	2734	14400	14700	+300			
9.	03.06.23	16:24	16:38	16:52	6	2735	14400	14780	+380			
10.	03.06.23	16:45	16:58	17:04	6	2736	14400	14760	+360			
Total:					60		144000	147370	+3370			
Remarks		Po not to be closed.										

13.30

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: G M R MODI			D.C. No: 2730		Date: 3/Jun/23
Delivery Site: N F C			Truck No: TS 08 UF 1527		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M20	6.00	Cum	12.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		NARENDER
2)			Signature: INWARD		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			MODI REALTY MALLAPUR LLP		
Received above material in good condition			Ward No. <u>12318</u> Dt. <u>3/6/23</u>		
Customer Signature			MRN No. <u>20230603016</u> <u>6/6/23</u>		
			for Cemex Infra		
			 Authorised Signatory		