## Remarks from site on the 'Requisition by Site Report' of purchase division

Company: Mehta		Mehta&	& Modi Realty Kowkur LLP		Date:		10-06-2023			
			ood Heights	Prepared by:		Devi				
			5-2023 To 10-06-2023		Approved by:		A.Suresh			
		10-06-2								
List of requis	itions nun	bers mi	ssing in the repo	ort*:-						
List of requis	itions whe	re PO/V	VO not prepared	d 3 working da	ys after requi	sition:				
Req No.			Serial no of item in Req.	Item Description		Reason for not preparing PO/WO				
20230513021 13-05-2023		-2023	1	Basket Ball Pole		Po to be issue				
20230603007			1	Coffee Machine			Po to be issue			
20230605010	230605010 05-06-2023		1,2	MS material		Po to be issue				
List of requis	sitions wh	ere PO/	WO is prepared	and items have	not been rece	eived a	t site beyond	the lead time:		
Req Date			Serial no of item in Req.	Item Description		Details of discussion with supplier <sup>s</sup>				
20230323010 23-03-2023		-2023	1 to 5	Children park material		Po no 20230323017 sup: Arihant Industrial Corporation Limited				
00230506013 06-05-2023		-2023	1 to 4	CP Material		Po no 20230506053 sup: SSLLP delivery on nex week.				
0230506019 06-05-2023		-2023	1 to 5	CP Material		Po no 20230506059 sup: SSLLP delivery on next week.				
20230515003 13-05-2023		-2023	1	Inter locking Pavers		deliv	Po no 20230515001 sup: Purnima Mosaic tiles delivery on next week.			
00230519033 19-05-2023		-2023	1 to 8	CP Material		Po no 20230519041 sup:SSLLP delivery on Monday.				
20230526001 26-05-2023		-2023	1	Nitco Country almond		Po no 20230526001 sup: SSLLP delivery on nex week.				
20230529030 29-05-2023		-2023	1,5	Hardware material		Po no 20230530005 sup: SSLLP delivery on nex week.				
20230603038 03-06-2		-2023	1 to 6	MS Pipe material		Po no 20230605038,20230603053 sup: SSLLF delivery on next week.				
20230605009 05-06-		-2023	1,2	MS material		Po no 20230605025 sup:SSLLP delivery on next week.				
20230606005	5 06-06	-2023	1 to 7	CP Material		Po no 20230606013 sup:SSLLP delivery on next week.				
20230608022 08-06-2			1	GI U clamp		Po no 20230608026 sup: SFS delivery on Monday.				
No. of gate passes issued this			week: 01				Nil To No. Nil			
Delivery van	site visit o	on:		03-06-2023 T						
Inward report	t (MRN/of	ther) & :	stock report ema	ailed in pdf forr	mat to purchas	se?		Yes		
Other correct										
Details of ste										
SL No	Tor size		Wt per mtr kgs	Wt. for 12 mt rod – kgs	Tr Stock at s		Stock at site i Kgs			
1.	8mm		.395		74 Nil		Nil	Nil		
2.	10mm		.617		04 Nil		Nil	Nil		
3.	12mm		.89	10.6	68 Nil		Nil	Nil		
4.			1.58	18.9	96 Nil		Nil	il Nil		
5.	20mm		2.47	29.6			Nil Nil			
6.	25mm		3.86	46.32 Nil			Nil Nil			
7.	32mm		6.32	75.8	84 Nil		Nil			
8.	Binding	wire	Nil		Nil	Nil Nil				
OPC stock		-	OPC last		PPC/PSC		110	PPC/PSC la		
			weeks stock		stock			weeks stock		
Details.		Project Manage		r Admin O		fficer/Manager A		Admin Aud	it	
Details										

APPRO 1 0 JUN 2023 A. SURESH an Date 10-06-2023 10-06-2023

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <a href="mailto:purchase@modiproperties.com">purchase@modiproperties.com</a>, ashaiya@modiproperties.com and <a href="mailto:raight:r