

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                           |                         |                           |                          |                                                  |
|-------------------|---------------------------|-------------------------|---------------------------|--------------------------|--------------------------------------------------|
| Company/ firm:    | Modi Reality Mallapur LLP |                         |                           | Block No.:               | C-Block                                          |
| Project:          | Gulmohar Residency        |                         |                           | Flat / Villa no.:        | -                                                |
| Supplier:         | CEMEX INFRA               |                         |                           | Slab no.:                | -                                                |
| Requisition nos.: | 20230612003               |                         |                           | A. Estimated quantity:   | C Block lower basement work purpose<br>60M3(M10) |
| PO nos.:          | 20230612004               |                         |                           | B. Requisition quantity: | 60M3                                             |
|                   | Sign of Admin             | Sign of Project Manager | C. Actual quantity poured | 56M3                     |                                                  |
|                   |                           |                         | D. Difference (C-A)       | 4M3                      |                                                  |

Details of RMC pour

16/6/23  
*[Signature]*

| Sl.     | Date             | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured | De No. / Batch no. | Specified wt @2400 kgs/m <sup>3</sup> | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m <sup>2</sup> | 28 days cube test strength in kN/m <sup>2</sup> |
|---------|------------------|---------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------------------|-------------------------------------------------|
| 1.      | 15.06.23         | 11:40                           | 11:55                   | 12:10        | 8               | 1574               | 19200                                 | 19340                 | +140                        |                                |                                               |                                                 |
| 2.      | 15.06.23         | 11:58                           | 12:08                   | 12:16        | 8               | 1575               | 19200                                 | 19310                 | +110                        |                                |                                               |                                                 |
| 3.      | 15.06.23         | 12:21                           | 12:30                   | 12:43        | 8               | 1576               | 19200                                 | 19440                 | +240                        |                                |                                               |                                                 |
| 4.      | 15.06.23         | 15:50                           | 16:01                   | 16:12        | 8               | 1579               | 19200                                 | 19260                 | +60                         |                                |                                               |                                                 |
| 5.      | 15.06.23         | 16:10                           | 16:28                   | 16:40        | 8               | 1580               | 19200                                 | 19360                 | +160                        |                                |                                               |                                                 |
| 6.      | 15.06.23         | 16:59                           | 17:10                   | 17:25        | 8               | 1581               | 19200                                 | 19480                 | +280                        |                                |                                               |                                                 |
| 7.      | 15.06.23         | 16:53                           | 17:15                   | 17:36        | 8               | 1582               | 19200                                 | 19330                 | +130                        |                                |                                               |                                                 |
| 8.      |                  |                                 |                         |              |                 |                    |                                       |                       |                             |                                |                                               |                                                 |
| Total:  |                  |                                 |                         |              | 56              |                    | 134400                                | 135520                | +1120                       |                                |                                               |                                                 |
| Remarks | Po to be closed. |                                 |                         |              |                 |                    |                                       |                       |                             |                                |                                               |                                                 |

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall. 7. Site to calculate shortfall. 8. Maintain original report - weight slips - pour reports - test reports - photographs at

12465

**DELIVERY CHALLAN****R6 Infra**

READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,  
Markandeya Nagar, Kapra,  
Hyderabad, Telangana - 500 062.

D.C. No. : **1582**Date : 15/06/2023

To, modi Reality mallapur Bollaram pmo - 20230612007  
M/s.

Vehicle No. : ts307A 998F - 54 mil

| S.No. | Grade | PARTICULARS                                                                                                                                                                                                    | Qty. | Cum.             | Value   |
|-------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|------------------|---------|
| 07    | m20   | <div data-bbox="316 680 1079 1103" data-label="Text"> <p>INWARD 5m<sup>2</sup><br/>MODI REALTY MALLAPUR LLP<br/>Ward No. 12465 D. 15/6/23<br/>MRN No. 2023061551 16/6/23<br/>Received By... Sign...</p> </div> |      | 56m <sup>2</sup> | pumping |

For **R6 Infra**

[Signature]  
Authorised Signatory

Receiver's Signature